SAMOHI CAMPUS PLAN FACILITY DISTRICT ADVISORY COMMITTEE - UPDATE

May 16, 2016

SANTA MONICA-MALIBU UNIFIED SCHOOL DISTRICT


PROCESS UPDATE

- 2011 Civic Center Joint-Use Project, Siting Study 2 (CCJUP SS2): Confirmed (9/2015)
- Existing Facilities: Assessment (completed Fall 2015)
- Science and Technology Buildings: Staging Studies (completed Fall 2015)
- Education Specifications by SMMUSD/Heery: Verification (completed 12/2015)
- Function Space Program: Development (completed 2/2016)
- Samohi Campus Plan, Concept Design Options: Considered by Senior Site Administration and Senior District

 Administration
- Samohi Campus Plan: Reviewed by Samohi Facilities Steering Committee, FDAC-M, Samohi ASB and Board
 Facilities Subcommittee
- SMMUSD Board of Education: Guidance to proceed with Blue Concept (4/14/16)
- ROM Budget: Completed (5/5/16)
- Landscape and Grading diagrams refined; Utilities discussed with City of Santa Monica
- Phasing and Staging: Started


GOALS

- Create a campus development plan to guide future projects
- Provide phasing that keeps the campus whole at the end of each project
- Establish a planning logic to academic and athletic facilities
- Provide for parking, access and drop-off
- Create (5) 'House communities' with significant, legible open space
- Maintain lower scale internal to campus
- Develop phasing and staging that reduce construction duration and disruption
- Create clearly defined and welcoming entries with Administration at the main entrance





BLUE CONCEPT: HOUSE, OPEN SPACE AND CIRCULATION DIAGRAMS



BLUE CONCEPT: GRADING DIAGRAM












BLUE CONCEPT: REPRESENTATIVE LANDSCAPE IMAGES

SMMUSD SAMOHI CAMPUS PLAN AND FUNCTION SPACE PROGRAM



BLUE CONCEPT: 3D ANIMATION

SMMUSD SAMOHI CAMPUS PLAN AND FUNCTION SPACE PROGRAM

R. L. BINDER FAIA ARCHITECTS, LLP


FACILITY	2016 COST (\$x1000)
Distribution Center	\$8,453
Classroom Bldg. w/ Science	\$45,423
Pool	\$27,335
Classroom Bldg. w/ Library	\$43,161
Classroom Bldg. w/Cafeteria	\$56,706
Classroom Bldg. w/Visual Arts	\$40,095
Student services	\$17,063
Music Bldg.	\$21,961
Student Center/Gallery	\$8,077
Blue Gym w/Tennis	\$40,838
Gold Gym	\$40,313
Greek & support	\$15,906
Stadium	\$21,700

FACILITY	2016 COST (\$x1000)
Stadium Parking (760 spaces)	\$79,800
Baseball & support	\$7,000
Softball & Support	\$4,550
Basketball (Outdoor)	\$1,190
Site Development Comp.	\$7,980
Site Demolition	\$4,900
Building Demolition	\$7,548
General Site Development	\$35,420
Site Utilities	\$6,440
SUBTOTAL	\$541,858
Phasing (Allow 5-6 phases)	\$54,186
Escalation to Mid (2027)	\$411,034
TOTAL	\$1,007,079

BLUE CONCEPT: ROUGH ORDER OF MAGNITUDE (ROM) ESTIMATE BY FACILITY

The Phasing and Staging methodology includes:

- 1. phases in a logical progression and that does not consider the condition of an existing facility or phasing preferences
- 2. phases independent of the number of bonds. Staging requirements and campus impact consideration will be primary considerations for the number of phases.
- 3. staged functions to be accommodated in the same construction phase, since that is a known duration. Functions that are staged for a future bond measure where the duration for replacement is unknown are to be limited.
- 4. construction phases that allow the campus to function fully as practical, and strive not to impact the school's daily schedule.
- 5. phasing and staging that leave the campus whole at the end of each phase, as practical.
- 6. the (e) Science and (e) Technology Buildings integrated in the phasing and staging if they are determined to be retained as staging space for some duration.
- 7. The staging of existing functions based on the existing assignable square footage (ASF) and not the proposed Function Space Program ASF area defined.



EXISTING CAMPUS

PHASE 1: (1) HOUSE/PHYSICAL SCIENCE/POOL

NEXT STEPS

- Advancement and further refinement of the Phasing and Staging Concept
- Continued conversations with stakeholders and the community
- Development of the draft report
- Present draft report to the BOE
- Finalize the Report
- CEQA / EIR
- Select first Project ongoing during CEQA / EIR
 - RFP A/E
 - Program development
 - Begin design
 - DSA after CEQA / EIR approval
- Development of future projects
 - Funding
 - Design
 - Construction

