



## **MONITORING SERVICES DURING ASBESTOS AND LEAD-RELATED WORK, DEMOLITION PROJECT**

Building E Demolition  
Malibu High School  
30215 Morning View Drive  
Malibu, California 90265

### **Prepared for:**

Santa Monica-Malibu Unified School District  
1651 Sixteenth Street  
Santa Monica, California 90404

Project No.: SMSD-17-6685  
Date: December 1, 2017

**Alta Environmental**  
3777 Long Beach Boulevard Annex Building  
Long Beach CA 90807 United States of America  
T 562 495 5777 F 562 495 5877  
Toll-free 800 777-0605 [altaenviron.com](http://altaenviron.com)

# EXECUTIVE SUMMARY

Alta Environmental (Alta) conducted environmental monitoring services during the removal of asbestos-containing materials (ACM) and lead-based paints (LBP) which were completed prior to the demolition of Building E at Malibu High School located at 302315 Morning View Drive, Malibu, California 90265. The monitoring was conducted intermittently from April 5, 2017 to August 11, 2017 by Alta representatives completed the following activities during the project:

- Monitoring services during all asbestos and lead-related work
- Air sampling during the asbestos and lead-related work
- Final visual inspection and clearance testing at the completion of the asbestos and lead-related work, as needed

During this project, asbestos abatement removal was completed in the following areas:

- Building exterior above windows – Approximately 800 square feet of transite paneling was removed.
- Building exterior and walkway ceilings – Approximately 6,300 square feet of stucco was removed.
- Building interior perimeter wall above soffit ceiling throughout – Approximately 800 square feet of drywall and joint compound was removed.
- Building interior above ceilings, along soffit, and wall cavities in and around sinks and restrooms throughout – Approximately 80 pipe insulation elbows were removed.
- Building interior in all classrooms – Approximately 2,400 square feet of chalkboards and mastics were removed.
- Building interior – Approximately 500 square feet of 9" tan floor tile and mastic was removed.

During this project, there was planned removal of ACM. Following removal activities, the areas were inspected by the Contractor and an Alta representative; each area was found to be acceptably clean. The areas were released to the Contractor for demobilization when the results of the clearance samples were reported to be below the EPA recommended clearance levels for area re-occupancy by non-protected personnel following an asbestos response action.

During this project, there were planned disturbances of lead-based paints. These disturbances included the stabilization of damaged loose and flaky paint, as well as removal of lead-based ceramic tile from the building restrooms 1 and 2. The work was completed using proper engineering controls including barriers signs, drop floors, and a worker decontamination facility. The areas were released for re-occupancy by non-protected personnel upon passing of a thorough visual inspection conducted by the Contractor and an Alta representative. Surface clearance wipe sampling was not required for this project.

# CONTENTS

<b>1</b>	<b>INTRODUCTION</b>	<b>1</b>
<b>2</b>	<b>SCOPE OF WORK</b>	<b>1</b>
<b>2.1</b>	<b>Alta Monitoring and Sampling</b>	<b>1</b>
<b>2.2</b>	<b>Asbestos and Lead Related Work</b>	<b>1</b>
<b>3</b>	<b>FIELD AND ANALYTICAL METHODOLOGY</b>	<b>2</b>
<b>3.1</b>	<b>Asbestos Fiber Analysis</b>	<b>2</b>
<b>3.2</b>	<b>Asbestos Bulk Sample Analysis</b>	<b>2</b>
<b>4</b>	<b>MONITORING AND RESULTS</b>	<b>2</b>
<b>4.1</b>	<b>Monitoring</b>	<b>2</b>
<b>5</b>	<b>RESULTS</b>	<b>3</b>
<b>5.1</b>	<b>Asbestos Fiber Results</b>	<b>3</b>
<b>5.2</b>	<b>Asbestos Bulk Sample Results</b>	<b>3</b>
<b>5.3</b>	<b>Final Visual Inspection Results</b>	<b>3</b>
<b>5.4</b>	<b>Post Abatement Sample Results</b>	<b>3</b>
<b>5.4.1</b>	<b>Asbestos Clearance Sampling</b>	<b>3</b>
<b>6</b>	<b>CONCLUSIONS AND RECOMMENDATIONS</b>	<b>4</b>
<b>7</b>	<b>ASSUMPTIONS AND LIMITATIONS</b>	<b>4</b>
<b>8.</b>	<b>SIGNATORY</b>	<b>5</b>

## **Appendices**

Appendix A: Daily Field Reports and Field Testing

Appendix B: Laboratory Reports

- 1) Asbestos Bulk Sample Analysis Report: PLM
- 2) Lead Waste Characterization Laboratory Report

Appendix C: Waste Manifest

Appendix D: Alta Environmental Employee Certifications

**REPORTED:** December 1, 2017

**PROJECT NO.:** SMSD-17-6685

**CLIENT:** Santa Monica-Malibu Unified School District  
1651 Sixteenth Street  
Santa Monica, California 90404

**ATTENTION:** Mr. Nelson Martinez

**REF:** Monitoring Services During Demolition Project  
Malibu High School  
30237 Morning View Drive  
Malibu, California 90265

## **1 INTRODUCTION**

Alta Environmental (Alta) conducted environmental monitoring services during the removal of asbestos-containing materials (ACM) and lead-based paints (LBP) which were completed prior to the demolition of Building E at Malibu High School located at 302315 Morning View Drive, Malibu, California 90265.

## **2 SCOPE OF WORK**

### **2.1 Alta Monitoring and Sampling**

The Santa Monica-Malibu Unified School District retained Alta for the monitoring services. The monitoring was conducted intermittently from April 5, 2017 to August 11, 2017 by Alta representatives, Fabian Ruvalcaba, and Victor Sanchez, both of whom are Cal-OSHA Certified Asbestos Consultants and California Department of Public Health Certified Inspector/Assessors. Alta completed the following activities during the project:

- Monitoring services during all asbestos and lead-related work,
- Air sampling during the asbestos and lead-related work,
- Final visual inspection and clearance testing at the completion of the asbestos and lead-related work, as needed.

### **2.2 Asbestos and Lead Related Work**

IDR, Inc. located in Anaheim, California conducted the asbestos and lead-related work. The scope of work included the removal of the following asbestos-containing materials:

- Building exterior above windows – Approximately 800 square feet of transite paneling was removed.
- Building exterior and walkway ceilings – Approximately 6,300 square feet of stucco was removed.

- Building interior perimeter wall above soffit ceiling throughout – Approximately 800 square feet of drywall and joint compound was removed.
- Building interior above ceilings, along soffit, and wall cavities in and around sinks and restrooms throughout – Approximately 80 pipe insulation elbows were removed.
- Building interior in all classrooms – Approximately 2,400 square feet of chalkboards and mastics were removed.
- Building interior – Approximately 500 square feet of 9" tan floor tile and mastic was removed.

Lead component removal and paint stabilization activities included:

1. LBP, damaged paint stabilization, all interior and exterior identified painted components listed in the Abatement Plan prepared for this project; removal of lead-based ceramic tile in building restrooms 1 and 2.

### **3 FIELD AND ANALYTICAL METHODOLOGY**

#### **3.1 Asbestos Fiber Analysis**

Alta collected air samples during the asbestos-related work using high and low-flow air sampling pumps. The flow rate of each pump was checked before and after each use with a calibrated precision rotameter. Air samples collected during asbestos clean-up activities were analyzed in accordance with National Institute of Occupational Safety and Health (NIOSH) Method 7400 (PCM), which specifies the equipment and procedures for mounting, measuring, and counting fibers to determine airborne fiber concentrations.

#### **3.2 Asbestos Bulk Sample Analysis**

During the demolition project, Alta at the request of the District completed sampling of the exterior stucco and textured coat applied on concrete surfaces. The sampling was conducted using guidelines set forth in *Federal Register 40 CFR Part 763*. Alta Environmental conducted an initial walkthrough of the Site to develop a listing and sampling scheme of suspect materials. Samples were placed in sealable sample containers and assigned a unique sample identification number.

Bulk samples were analyzed using polarized light microscopy (PLM) for asbestos content in accordance with the United States Environmental Protection Agency's (USEPA) *Determination of Asbestos in Bulk Building Materials: EPA/600/R-93/116, July 1993*, at AQ Environmental Laboratories located in Signal Hill, California. a laboratory accredited by the National Voluntary Laboratory Accreditation Program

### **4 MONITORING AND RESULTS**

#### **4.1 Monitoring**

Alta representatives were on site during the removal work to document the work completed by the contractor.

Alta documented that the removal of specified asbestos-containing materials was completed using an appropriate containment which included critical barriers, temporary negative pressure differential, and a

worker decontamination facility. Asbestos removal was completed using approved procedures. Worker protection included disposable clothing, ½ face air purifying respirators equipped with HEPA P100 filters.

Alta documented that the lead-related work was completed using approved work procedures such as critical barriers, drop floors, signs, and a worker decontamination facility. The damaged paint was stabilized and encapsulated for repainting by others. Worker protection included disposable clothing, ½ face air purifying respirators equipped with HEPA P100 filters

Asbestos and lead waste generated during this project were disposed of properly at an approved waste disposal facility.

## **5 RESULTS**

### **5.1 Asbestos Fiber Results**

Results of representative samples collected during the project were reported below 0.01 fiber per centimeter square, the level recommended by the Environmental Protection Agency (EPA) for area re-occupancy following an asbestos response action.

### **5.2 Asbestos Bulk Sample Results**

Representative results of the exterior stucco and texture coating were reported as less than 1 percent asbestos (chrysotile). At the request of the District, Alta requested for the samples to be further analyzed using a gravimetric 1,000-point count analysis. Results of the 1,000-point count were reported in ranges between 0.12% to 0.62% chrysotile.

### **5.3 Final Visual Inspection Results**

Before asbestos and lead work areas were released, they were inspected by the Contractor's supervisor and Alta representatives for evidence of residual dust and debris. The work areas were found to be acceptable. No dust or debris was observed.

### **5.4 Post Abatement Sample Results**

#### **5.4.1 Asbestos Clearance Sampling**

Asbestos clearance sampling was conducted by a State Certified Site Surveillance Technician under the direction of a Certified Asbestos Consultant. Air samples were collected and analyzed in accordance with the National Institute of Occupational Safety and Health (NIOSH) Method 7400, utilizing phase contrast microscopy (PCM). A minimum of five samples from inside the work area was collected. Clearance was issued when all samples results show that the airborne fiber concentrations inside the abatement work area were equal to or less than 0.01f/cc, the level recommended by the United States Environmental Protection Agency (USEPA) for re-occupancy of non-protected personnel following an asbestos response action and the established clearance criteria for this project. The area was deemed to be safe to occupy by non-protected personnel, and the containment was removed

## **6 CONCLUSIONS AND RECOMMENDATIONS**

The ACM and LBP removal work were completed in accordance with applicable regulations and approved work plan. All identified ACMs were removed prior to demolitions.

Following the asbestos and lead-related work in each area, the areas were inspected by both the Abatement Contractor Supervisor and Alta representative. The areas were found to be acceptably clean of visible loose dust and debris.

All abatement work areas passed the air clearance levels prior to re-occupancy.

## **7 ASSUMPTIONS AND LIMITATIONS**

This report was prepared exclusively for use by the Santa Monica-Malibu Unified School District, and may not be relied upon by any other person or entity without Alta Environmental's express written permission. The information, conclusions and recommendations described in this report apply to conditions existing at certain locations when services were performed and are intended only for the specific purposes, locations, time frames and project parameters indicated. Alta Environmental cannot be responsible for the impact of any changes in environmental standards, practices or regulations after performance of services.

In performing our professional services, we have applied engineering and scientific judgment and used a level of effort consistent with the current standard of practice for similar types of studies.

As applicable, Alta Environmental has relied in good faith upon representations and information furnished by individuals with respect to operations and existing property conditions, to the extent that they have not been contradicted by data obtained from other sources. Accordingly, Alta Environmental accepts no responsibility for any deficiencies, omissions, misrepresentations, or fraudulent acts of persons interviewed.

Alta Environmental will not accept any liability for loss, injury claim, or damage arising directly or indirectly from any use or reliance on this report. Alta Environmental makes no warranty, expressed or implied.

This report is issued with the understanding that the client, the property owner, or its representative is responsible for ensuring that the information, conclusions, and recommendations contained herein are brought to the attention of the appropriate regulatory agencies, as required.

If you have any questions, please do not hesitate to contact the undersigned at (562) 495-5777. We appreciate the opportunity to be of service to Santa Monica-Malibu Unified School District.

## **8. SIGNATORY**


Submitted for and on behalf of Alta Environmental.

Respectfully Submitted by:



Jim Byers  
Project Manager  
Certified Asbestos Consultant 06-4122  
CDPH Certified Inspector Assessor 14805

Reviewed by:



Cesar Ruvalcaba  
Project Manager  
Certified Asbestos Consultant 95-1799  
CDPH Certified Project Monitor and Inspector  
Assessor I6855



# Appendix A

Daily Field Reports and Field Testing









Date: 4-05-17  
Page: 1 of 1

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance

**Cert Number:**





## PROJECT LOG/DAILY WORK AREA INSPECTION CHECKLIST

Date: 4-6-17 Alta representative: F. Huaclec, Jr  
 Project No.: 50450-17-6885 Project name: Malibu  
 Project location: Malibu Project area: Bldg E-P-2010  
 Material Removed: 4" A.S.I. elbows Quantity removed: 40 elbows

### Type of Containment:

Full: 3-stage decon/walls/ceiling/shower

Splash: 3-stage decon-shower wash station

Mini: 2-stage decon-shower wash station

Glovebag/secondary containment wash station

Other (describe) \_\_\_\_\_

### Respiratory Protection Used:

1/2 face: P100

1/2 face: P100/Organic

Full face: P100

PAPR-HEPA

Arrival time (Alta): 0600 Abatement contractor: IDR

Departure time (Alta): 1430 Contractor supervisor's name: Francisco Perez  
 (first and last)

Contractor arrival time: 0600 Departure: 1430

# of workers present: 741 Worker certifications current/available on-site yes

Reviewed by Alta J

Contractor's job board present including Cal/OSHA notification and AQMD if applicable J

Other contractors on-site/activities: none

### DAILY WORK AREA INSPECTION (Check 4 Times/Shift)

Decontamination Unit	Time of Inspection	QA	Pressure Differential Isolation Barriers	Time of Inspection	QA
Proper signs at entrance and bag-out	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Proper # of AFDs for area	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Airlock flaps intact (not taped open)	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Containment smoke-tested	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Street clothing properly stored	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	AFDs properly vented	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Suits/respirator filters present	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Pre-filter clean	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Area clean: waste bags not obstructing path	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Exhaust tubing intact	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Shower/pump/filters operating properly	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Critical barriers intact	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
<b>Work Practices</b>			<b>Waste Disposal</b>	<b>Time of Inspection</b>	<b>QA</b>
No saws/brooms in work area	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Waste/debris bagged	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Material kept wet	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Waste double-bagged, sealed, decontaminated, labeled prior to removal	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Material promptly bagged	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Dumpster lined, labeled	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Workers in proper PPE: no cut-off sleeves of suit, no cut-off feet of suit, eye protection used, gloves used, hood up, respirator straps inside hood	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Dumpster closed top/locked	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
No eating, smoking, drinking in work area	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Type of manifest	<u>(HAZ/FRIABLE)</u>	<u>(NON-FRIABLE)</u>
			# of bags	<u>3</u>	Manifest #





Date: 4-6-17  
Page: 1 of 1

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance

Detection limit is 5.5 f/cc

### Analytical Method:

### Sample Analysis:

### Field Blank

**Sample Media:**

## Lab Blank

Sample #	46-7
Fiber/Fields	0/100

**Microscopist:**

Microscope #: 00257  
Graticle field area (mm<sup>2</sup>): 0.6087  
Filter area (mm<sup>2</sup>): 385-  
Q.C. slide readable: 5-  
Rotometer #: 069

**Comments:**

**On-Site Technician:**

**Signature:**

**Cert Number:**





## PROJECT LOG/DAILY WORK AREA INSPECTION CHECKLIST

Date: 4-7-17 Alta representative: F. Buckleby  
 Project No.: SURP-17-6885 Project name: Malibu HS  
 Project location: Malibu Project area: Flg E - 116  
 Material Removed: - Pipe Elbows Quantity removed: - 5  
- 9" Pipe & 1/2" V/Plastic 500 sq ft.  
 Type of Containment: Full: 3-stage decon/walls/ceiling/shower Respiratory Protection Used:

Full: 3-stage decon/walls/ceiling/shower  
 Splash: 3-stage decon-shower wash station  
 Mini: 2-stage decon-shower wash station  
 Glovebag/secondary containment wash station  
 Other (describe) \_\_\_\_\_

1/2 face: P100  
1/2 face: P100/Organic  
Full face: P100  
PAPR-HEPA

Arrival time (Alta): 0600 Abatement contractor: IDR  
 Departure time (Alta): 1430 Contractor supervisor's name: Francisco Perez  
 (first and last)  
 Contractor arrival time: 0600 Departure: 1430  
 # of workers present: 6+1 Worker certifications current/available on-site: Yes

Reviewed by Alta /  
 Contractor's job board present including Cal/OSHA notification and AQMD if applicable /

Other contractors on-site/activities: NONE

### DAILY WORK AREA INSPECTION (Check 4 Times/Shift)

Decontamination Unit	Time of Inspection	QA	Pressure Differential Isolation Barriers	Time of Inspection	QA
Proper signs at entrance and bag-out	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Proper # of AFDs for area	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Airlock flaps intact (not taped open)	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Containment smoke-tested	<u>N/A</u> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Street clothing properly stored	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	AFDs properly vented	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Suits/respirator filters present	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Pre-filter clean	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Area clean: waste bags not obstructing path	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Exhaust tubing intact	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Shower/pump/filters operating properly	<u>N/A</u> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Critical barriers intact	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Work Practices			Waste Disposal	Time of Inspection	QA
No saws/brooms in work area	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Waste/debris bagged	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Material kept wet	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Waste double-bagged, sealed, decontaminated, labeled prior to removal	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Material promptly bagged	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Dumpster lined, labeled	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Workers in proper PPE: no cut-off sleeves of suit, no cut-off feet of suit, eye protection used, gloves used, hood up, respirator straps inside hood	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Dumpster closed top/locked	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
No eating, smoking, drinking in work area	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Type of manifest	<u>(HAZ/FRIABLE)</u>	<u>(NON-FRIABLE)</u>
			# of bags	Manifest #	



## PROJECT LOG/DAILY INSPECTION CHECKLIST

Date:

4-7-17

**Alta representative:**

fabian Ruwacaba

Project No.:

SMC-17-6885

**Project name:**

Malibu H.S.

**Project location:**

Malibu

**Project area:**

Bldg E - Run 16

Time of observation	Observations
0600	CREW onsite I DR Supervisor Francisco Perez and 6 workers onsite. CREW conducts Safety Meeting. CREW splits up. 4 workers will focus on Rm 16 removal; 2 workers will fuel tank.
0615	clean up at Rm 1-10 Containment. workers Don PPE (Disposable Coverall clothing, 1/2 face AFR w/ P100 Filter, Gloves, Eye Protection and Hard Hat. Then they enter the work area. Removal Begins, CREW remove carpet with saw floor wet Method. in use. Alta obs'd Proper isolation measures 3 stage Decom, full Containment, 4' splash Guard, Neg. Air.). 2 workers Don PPE and enter Rm 1-10 Containment.
0730	Rm 1-10 work Area clean up completed Supervisor requested final visual inspection. Alta Pan PPE and enters work Area.
0830	Alta obs'd <del>approx</del> approximately 45 Elbow work chubbies and removed with no visible dust or debris remaining. CREW encapsulates the containment. floor removal complete workers Double Bagging and Loading out debris Bags <del>into</del> Moving in to 6 mil poly lined waste Bin.
1000	Detail removal at R-16 Removing carpet tiles. workers use chemical solvent, wet saws, and wire brushes to remove remaining plastic from the concrete.
1100	CREW breaks for lunch.
1200	CREW returns from lunch, workers Don PPE and resume detail removal.
1245	Supervisor requests visual inspection.
1300	Alta obs'd No visible dust or debris remaining. Floors with marks was removed along with 1 T.S.I. Elbow from Rm 16. CREW proceeds to encapsulate.
1430	shift ends, Alta will collect clearance. Sign the following sheet.

**Alta Representative:**

Fluocinol.

Date:

4-7-77

**Signature:**

**Cal/OSHA Cert. No.:**

15-5537





Date: 4-7-17  
Page: 1 of 1

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance

Detection limit is 5.5 f/cc

### Sample Analysis:

Alta On-site	
Outside Lab	

### Field Blank

Sample #	47-7
Fiber/Fields	0/100

## Lab Blank

Sample #	47-8
Fiber/Fields	0/100

Microscopist: F. Ruvalec

Microscope #: 00257

Graticule field area (mm<sup>2</sup>): 0.00817

Filter area (mm<sup>2</sup>): 385

Q.C. slide readable: 5

Rotometer #: 669

**Comments:**

**On-Site Technician:**

**Signature:**

**Cert Number:**





## PROJECT LOG/DAILY WORK AREA INSPECTION CHECKLIST

Date: 4-10-17 Alta representative: P. S. S. S. S.  
 Project No.: SMSD-17-6895 Project name: Matik  
 Project location: Matik Project area: Bldg E  
 Material Removed: None Quantity removed: None

### Type of Containment:

Full: 3-stage decon/walls/ceiling/shower

Splash: 3-stage decon-shower wash station

Mini: 2-stage decon-shower wash station

Glovebag/secondary containment wash station

Other (describe) \_\_\_\_\_

### Respiratory Protection Used:

1/2 face: P100

1/2 face: P100/Organic

Full face: P100

PAPR-HEPA

Arrival time (Alta): 0600 Abatement contractor: EOR

Departure time (Alta): 1100 Contractor supervisor's name: Francisco Perez

(first and last)

Contractor arrival time: 0600 Departure: 1100

# of workers present: 1 Worker certifications current/available on-site: Yes

Reviewed by Alta [Signature]

Contractor's job board present including Cal/OSHA notification and AQMD if applicable [Signature]

Other contractors on-site/activities: None

### DAILY WORK AREA INSPECTION (Check 4 Times/Shift)

Decontamination Unit	Time of Inspection	QA	Pressure Differential Isolation Barriers	Time of Inspection	QA
Proper signs at entrance and bag-out	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Proper # of AFDs for area	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Airlock flaps intact (not taped open)	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Containment smoke-tested	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Street clothing properly stored	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	AFDs properly vented	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Suits/respirator filters present	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Pre-filter clean	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Area clean: waste bags not obstructing path	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Exhaust tubing intact	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Shower/pump/filters operating properly	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Critical barriers intact	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Work Practices			Waste Disposal	Time of Inspection	QA
No saws/brooms in work area	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Waste/debris bagged	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Material kept wet	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Waste double-bagged, sealed, decontaminated, labeled prior to removal	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Material promptly bagged	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Dumpster lined, labeled	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Workers in proper PPE: no cut-off sleeves of suit, no cut-off feet of suit, eye protection used, gloves used, hood up, respirator straps inside hood	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Dumpster closed top/locked	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
No eating, smoking, drinking in work area	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Type of manifest (HAZ/FRIABLE) (NON-FRIABLE)		
			# of bags		Manifest #









Date: 4-15-17  
Page: 1 of 1

Detection limit is 5.5 f/cc

c:\users\elsa\desktop\alta environmental\paperwork\air sampling form2011.doc



Description: Release of work area

Job Name: Melba Bldg E

Job No: Spec 0-17-6685

Date: 4-10-77


Page 1 of 1



**ALTA**  
ENVIRONM.

#  
Supervisor: Francisco Perez

Re: R-2 - D10 - 45 Elbow Removal  
 R-16 - 1 Elbow Removal  
 - 510 sqft. of f.t. w/ Master Removal



Removal Area

Decon

Decon

At the request of IPR Supervisor Perez, Alta rep. performed visual inspection at the above mentioned location following the removal of ACM Pipe Elbow insulation, and floor tile w/ Master. Alta observed that said materials were removed with no visible dust or debris remaining.

Following visual clearance, Alta collected clearance Air Monitoring in accordance with NIOSH 7400 Method (PCM). The results were consistent at less than 0.01 f/cc the area is cleared for tear down.

Technician Name: F. Sanchez

Technician Signature:





**ALTA**  
ENVIRONMENTAL

Log Sheet

Project Name: <u>Malibu H.S.</u>		Date: <u>8-10-2017</u>	
Project Location: <u>Malibu CA,</u>		Job No.: _____	
Project/Area Description: <u>Phase II S/E covered walkway (handicapped)</u>			
Scope of Work: <u>Removal of stucco ceiling APPROX. 400 sq. ft.</u> <u>(NOTE: removed approx 150 sq. ft of stucco siding)</u>			
Type of Containment: <u>fully contained.</u>			
Respiratory Protection: <u>1/2 for APR's.</u>			
Abatement Contractor: <u>AIR Inc.</u>			
Contractor Supervisor: <u>Gustavo Perez + 6. (4 workers Acme work)</u>			
Alta Rep. On-Site: <u>Vinton Sanchez</u>			
Project Manager: <u>Roger Ruvalcaba</u>			
Time Arrived (Military): <u>0630</u>		Shift Start Time: <u>0700</u>	
Time Left (Military): <u>1430</u>		Shift End Time: <u>1430</u>	
Type of Sample	Number of Samples Taken	Highest (f/cc)	Lowest (f/cc)
Inside Work Area			
Outside Work Area	<u>2</u>	<u>0.0062</u>	<u>0.0057</u>
Personal			
Clearance			
Background			
Manometer Reading (Time reading was taken/Actual Reading)			
<u>/</u>	<u>/</u>	<u>/</u>	<u>/</u>
Other Contractors On-Site		Contractor Activities	
<u>General Contractor</u>			
<u>several trucks</u>		<u>working on windows, doors</u>	
		<u>floods, plumbing, etc.</u>	



# ALTA

ENVIRONMENTAL

Client: SMUSD

Page 1 of 2

Project Name: Malibu High School

Alta Job No.: \_\_\_\_\_

TIME OF OBSERVATION	COMMENTS
0630	Alta meets with AIR supervisor, Gustavo Perez
0715	NOTE: AIR starts at 0600, I.D.R. is not on site. Alta is supposed to be monitoring I.D.R. DUE TO THAT, AIR Inc. is performing setup for removal of studs coming on phase II removal work. Alta is requested by G.C. to stay on site to monitor studs removed, which is, according to AIR supervisor, true asbestos.
0800	workers continue work area setup, walking has scaffolds, walking is approx. 50 feet long on <del>stair</del> side stairs, and handi cap ramp.
0900	workers continue work area setup using basic poly sheeting, work area will be fully contained with a 3 stage Decon unit. Alta is walking entire site to collect pictures for Alta's P.M. C.R. to have an idea if school will be ready for releasing to district. Also Alta, checked admin. bldg to see if unfinished drywall above ceiling was still in place. (Drywall still in place)
1000	workers continue work area setup setting up Decon and neg air filtration.
1045	finishes work area setup. Alta performs a pre-abated visual inspection, and cleanup work to start. Supervisor will start working removing studs after lunch break, workers proceed to perform remaining work in other bldgs.
1100	workers take lunch break.
1200	workers return from lunch break, 4 workers will start studs removal, start donning PPE to enter work area. PPE includes 1/2 face APR's, full body disposable suits, hoodhats, safety shoes, glasses, gloves.

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: \_\_\_\_\_

Cert. Number: 08-4470

Date: 8/10/2017



Page 2 of 2

Alta Job No.:

[illegible]

# of Bags	Manifest #

Date: 8/10/2017





Phase II  $\frac{1}{2}$  covered w/brump  
(by hand/cupp xamp).

**Client:**

**Project No.:**

**Project Location:**

Date: 8/10/17

Page: 7 of 1

[illegible]

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance

Detection limit is 5.5 f/c.

### Analytical Method:

PCM-Niosh 7400	✓
TEM-AHERA	
TEM-EPA Yamate	
NIOSH-7082/Pb	

### Sample Analysis:

Alta On-site	<input checked="" type="checkbox"/>
Outside Lab	<input type="checkbox"/>

## Field Blank

Field Blank	
Sample #	22-01
Fiber/Fields	0/100

**Lab Blank**

Sample #	31-06
Fiber/Fields	0/100

**Sample Media:**

25 mm MCE 0.8 $\mu\text{g}$	
25 mm MCE 0.45 $\mu\text{g}$	
37 mm MCE	

**Microscopist:**

Victory Sanction

## Microscope #:

15

Graticule field area ( $\text{mm}^2$ ): 0.00285

Area (mm<sup>2</sup>): 0.00785

Filter area (mm<sup>2</sup>):

385

Q.C. slide readable: 25

ble: 25

## Rotometer #:

22VS-71

**Comments:**

On-Site Technician: VUTM S. S. S. S. S.  
Signature: \_\_\_\_\_

Cert Number: 08-4470





**ALTA**  
ENVIRONMENTAL

### Log Sheet

Project Name: <u>Halibu High School</u>		Date: <u>8/11/2017</u>	
Project Location: <u>Halibu California</u>		Job No.: _____	
Project/Area Description: <u>Phase II site covered with heavy (dry and deep) sand</u>			
Scope of Work: <u>Continue removal of trace status arising</u>			
Type of Containment: <u>Full containment</u>			
Respiratory Protection: <u>1/2 face APP's</u>			
Abatement Contractor: <u>AIR Inc.</u>			
Contractor Supervisor: <u>Gustavo Perez + 6</u> (4 workers downwind)			
Alta Rep. On-Site: <u>Victor Sanchez</u>			
Project Manager: <u>Cesar Ruvalecaba</u>			
Time Arrived (Military): <u>0600</u>		Shift Start Time: <u>0600</u>	
Time Left (Military): <u>1430</u>		Shift End Time: <u>1430</u>	
Type of Sample	Number of Samples Taken	Highest (f/cc)	Lowest (f/cc)
Inside Work Area			
Outside Work Area			
Personal			
Clearance			
Background			
Manometer Reading (Time reading was taken/Actual Reading)			
/	/	/	/
Other Contractors On-Site		Contractor Activities	
<u>Several Trucks</u>			



# ALTA

ENVIRONMENTAL

Client: SMUSD

Page 1 of 1

Project Name: Malibu H. School

Alta Job No.: \_\_\_\_\_

TIME OF OBSERVATION	COMMENTS
0600	Shift starts, AIR inc 1500 site, a total of 7 workers including supervisor. Today's scope of work is to remove removal of stucco in the Phase II S/E walkway. 4 workers start doing S/E to curb work area.
0650	Removal of stucco is occurring using manual means. using wet method by airless sprayer, utilizing manual means for removal, using brooms snowblows. At this time a dumpster is set back to store all generated waste.
0700	starts bagout, using a bobcat to carry debris to 40 yard dumpster. note: waste will be disposed as regular construction debris.
0830	Continues removal of stucco. NOTE: Several trades are on site, working on all bldgs including doors, windows, floor etc.
0930	Removal of stucco continues, also bagout is occurring at this time, cleanup occurring on north half section of work area. using high vacuums to clean stucco on ceiling. wet wiping stucco and pty walls
1045	finishes stucco removal, at this time workers
1100	take lunch break
1200	workers return from lunch break, 2 workers will enter work area to perform work area final cleanup and detailing, all other workers will perform non-acc work, cleanup etc.
1300	workers are wet wiping work area, all water is stored in 40 yard dumpster.
1330	finishes final cleanup. Alta performs a final clearance visual inspection and drops work area lockdown.
1430	End of shift.

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: \_\_\_\_\_

Cert. Number: 08-4470

Date: 8-11-2017



Client: SACU SD.  
Project No.: 1201100 H. 94 School  
Project Location:

Project No.:

**Project Location:**

Phase II  $\frac{5\pi}{6}$  covered w/hump  
(by backslapp bump)

Date: 8/11/2012  
Page: 1 of 1

[illegible]

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance

Detection limit is 5.5 f/cc

<b>Sample Analysis:</b>	
Alta On-site	
Outside Lab	

<b>Field Blank</b>	
Sample #	
Fiber/Fields	

<b>Lab Blank</b>	
Sample #	
Fiber/Fields	

<b>Sample Media:</b>	
25 mm MCE 0.8 µg	
25 mm MCE 0.45 µg	
37 mm MCE	

<b>Analytical Method:</b>	
PCM-Niosh 7400	
TEM-AHERA	
TEM-EPA Yamate	
NIOSH-7082/Pb	

**Microscopist:**

Alta On-site	
Outside Lab	

**Comments:**

Microscope #:  
Graticle field area (mm<sup>2</sup>):  
Filter area (mm<sup>2</sup>):  
Q.C. slide readable:  
Rotometer #:

### Sample Media:

25 mm MCE 0.8 $\mu$ g
25 mm MCE 0.45 $\mu$ g
37 mm MCE

**On-Site Technician:**

Signature: \_\_\_\_\_

Victor Semler

Cert Number: 08-1476

# Appendix B

Laboratory Reports



1508 East 33rd Street  
Signal Hill, CA 90755  
Toll: 888-207-2022  
Tel: 562-206-2770  
Fax: 562-206-2773

Alta Environmental  
3777 Long Beach Blvd.  
Long Beach CA 90807  
Attn.: Cesar Ruvalcaba

**Report Number** 1727824

**Project Number** SMSD-17-6684  
**Project Name** Malibu High School  
**Location** Bldgs E, A & B-C  
**PO Number**  
**WO Number**

**Date Received** 05/24/2017  
**Date Analyzed** 05/24/2017  
**Date Reported** 05/24/2017

**Date Sampled** 05/23/2017  
**Sampled By** Victor Sanchez  
**Total Samples** 34

**Method of Analysis** 40 CFR Part 763 Appendix E to Subpart E, EPA Method 600/M4-82-020; updated method 600 R-93/116  
Determination of Asbestos in Bulk Building Materials.

### Test Report

Laboratory ID Sample No.	Sample Location Description	Layer No. Layer %	Non-Asbestos Components	(%)	Asbestos Type	(%)
1727824-001 E-01	Bldg E Stucco, White/ Gray, Non- homogeneous	LAYER 1 100%	Quartz Calcium Carbonate Binder/Filler	45% 35% 20%	Chrysotile	<1%
<b>Asbestos Present: Yes</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>&lt;1%</b>
1727824-002 E-02	Bldg E Stucco, Beige/Green/Gray, Non- homogeneous	LAYER 1 100%	Quartz Calcium Carbonate Binder/Filler	40% 35% 25%	Chrysotile	<1%
<b>Asbestos Present: Yes</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>&lt;1%</b>
1727824-003 E-03	Bldg E Stucco, Beige/Green/Gray, Non- homogeneous	LAYER 1 100%	Quartz Calcium Carbonate Binder/Filler	40% 35% 25%	Chrysotile	<1%
<b>Asbestos Present: Yes</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>&lt;1%</b>
1727824-004 E-04	Bldg E Stucco, Beige/Green/Gray, Non- homogeneous	LAYER 1 100%	Quartz Calcium Carbonate Binder/Filler	40% 30% 30%	Chrysotile	<1%
<b>Asbestos Present: Yes</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>&lt;1%</b>
1727824-005 E-05	Bldg E Stucco, Beige/White/Gray, Non- homogeneous	LAYER 1 100%	Quartz Calcium Carbonate Binder/Filler	40% 35% 25%	Chrysotile	<1%
<b>Asbestos Present: Yes</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>&lt;1%</b>
1727824-006 E-06	Bldg E Stucco, Beige/White/Gray, Non- homogeneous	LAYER 1 100%	Quartz Calcium Carbonate Binder/Filler	40% 35% 25%	Chrysotile	<1%
<b>Asbestos Present: Yes</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>&lt;1%</b>



1508 East 33rd Street  
Signal Hill, CA 90755  
Toll: 888-207-2022  
Tel: 562-206-2770  
Fax: 562-206-2773

Alta Environmental  
3777 Long Beach Blvd.  
Long Beach CA 90807  
Attn.: Cesar Ruvalcaba

**Report Number** 1727824

**Date Received** 05/24/2017

**Date Analyzed** 05/24/2017

**Date Reported** 05/24/2017

**Project Number** SMSD-17-6684

**Project Name** Malibu High School

**Location** Bldgs E, A & B-C

**PO Number**

**WO Number**

**Date Sampled** 05/23/2017

**Sampled By** Victor Sanchez

**Total Samples** 34

**Method of Analysis** 40 CFR Part 763 Appendix E to Subpart E, EPA Method 600/M4-82-020; updated method 600 R-93/116  
Determination of Asbestos in Bulk Building Materials.

### Test Report

Laboratory ID Sample No.	Sample Location Description	Layer No. Layer %	Non-Asbestos Components	(%)	Asbestos Type	(%)
1727824-007 E-07	Bldg E Stucco, Beige/White/Gray, Non-homogeneous	LAYER 1 100%	Quartz Calcium Carbonate Binder/Filler	40% 35% 25%	Chrysotile	<1%
<b>Asbestos Present: Yes</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>&lt;1%</b>
1727824-008 E-08	Bldg E Stucco Barrier Paper, Black, Homogeneous	LAYER 1 100%	Cellulose Fiber Bituminous Matrix	70% 30%	None Detected	
<b>Asbestos Present: No</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>No Asbestos Detected</b>
1727824-009 E-09	Bldg E Stucco Barrier Paper, Black, Homogeneous	LAYER 1 100%	Cellulose Fiber Bituminous Matrix	70% 30%	None Detected	
<b>Asbestos Present: No</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>No Asbestos Detected</b>
1727824-010 E-10	Bldg E Stucco Barrier Paper, Black, Homogeneous	LAYER 1 100%	Cellulose Fiber Bituminous Matrix	70% 30%	None Detected	
<b>Asbestos Present: No</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>No Asbestos Detected</b>
1727824-011 A-01	Bldg A Stucco, Beige/ Gray, Non-homogeneous	LAYER 1 100%	Quartz Calcium Carbonate Binder/Filler	45% 35% 20%	Chrysotile	<1%
<b>Asbestos Present: Yes</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>&lt;1%</b>
1727824-012 A-02	Bldg A Stucco, Beige/ Gray, Non-homogeneous	LAYER 1 100%	Cellulose Fiber Quartz Calcium Carbonate Binder/Filler	<1% 45% 35% 20%	Chrysotile	<1%
<b>Asbestos Present: Yes</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>&lt;1%</b>





1508 East 33rd Street  
Signal Hill, CA 90755  
Toll: 888-207-2022  
Tel: 562-206-2770  
Fax: 562-206-2773

Alta Environmental  
3777 Long Beach Blvd.  
Long Beach CA 90807  
Attn.: Cesar Ruvalcaba

**Report Number** 1727824

**Project Number** SMSD-17-6684  
**Project Name** Malibu High School  
**Location** Bldgs E, A & B-C  
**PO Number**  
**WO Number**

**Date Received** 05/24/2017  
**Date Analyzed** 05/24/2017  
**Date Reported** 05/24/2017

**Date Sampled** 05/23/2017  
**Sampled By** Victor Sanchez  
**Total Samples** 34

**Method of Analysis** 40 CFR Part 763 Appendix E to Subpart E, EPA Method 600/M4-82-020; updated method 600 R-93/116  
Determination of Asbestos in Bulk Building Materials.

### Test Report

Laboratory ID Sample No.	Sample Location Description	Layer No. Layer %	Non-Asbestos Components	(%)	Asbestos Type	(%)
1727824-013 A-03	Bldg A Stucco, Beige/Brown/ Gray, Non-homogeneous	LAYER 1 100%	Quartz Calcium Carbonate Binder/Filler	45% 35% 20%	Chrysotile	<1%
<b>Asbestos Present: Yes</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>&lt;1%</b>
1727824-014 A-04	Bldg A Stucco, Beige/Brown, Non-homogeneous	LAYER 1 100%	Cellulose Fiber Quartz Calcium Carbonate Binder/Filler	<1% 35% 40% 25%	Chrysotile	<1%
<b>Asbestos Present: Yes</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>&lt;1%</b>
1727824-015 A-05	Bldg A Stucco, Beige/Brown/ Gray, Non-homogeneous	LAYER 1 100%	Cellulose Fiber Quartz Calcium Carbonate Binder/Filler	<1% 35% 35% 30%	Chrysotile	<1%
<b>Asbestos Present: Yes</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>&lt;1%</b>
1727824-016 A-06	Bldg A Stucco Barrier Paper, Black, Homogeneous	LAYER 1 100%	Cellulose Fiber Bituminous Matrix	70% 30%	None Detected	
<b>Asbestos Present: No</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>No Asbestos Detected</b>
1727824-017 A-07	Bldg A Stucco Barrier Paper, Black/Beige, Non-homogeneous	LAYER 1 100%	Cellulose Fiber Bituminous Matrix	75% 25%	None Detected	
<b>Asbestos Present: No</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>No Asbestos Detected</b>
1727824-018 A-08	Bldg A Stucco Barrier Paper, Black/Beige, Non-homogeneous	LAYER 1 100%	Cellulose Fiber Bituminous Matrix	75% 25%	None Detected	
<b>Asbestos Present: No</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>No Asbestos Detected</b>



1508 East 33rd Street  
Signal Hill, CA 90755  
Toll: 888-207-2022  
Tel: 562-206-2770  
Fax: 562-206-2773

Alta Environmental  
3777 Long Beach Blvd.  
Long Beach CA 90807  
Attn.: Cesar Ruvalcaba

**Report Number** 1727824

**Project Number** SMSD-17-6684  
**Project Name** Malibu High School  
**Location** Bldgs E, A & B-C  
**PO Number**  
**WO Number**

**Date Received** 05/24/2017  
**Date Analyzed** 05/24/2017  
**Date Reported** 05/24/2017

**Date Sampled** 05/23/2017  
**Sampled By** Victor Sanchez  
**Total Samples** 34

**Method of Analysis** 40 CFR Part 763 Appendix E to Subpart E, EPA Method 600/M4-82-020; updated method 600 R-93/116  
Determination of Asbestos in Bulk Building Materials.

### Test Report

Laboratory ID Sample No.	Sample Location Description	Layer No. Layer %	Non-Asbestos Components	(%)	Asbestos Type	(%)
1727824-019 A-09	Bldg A Skim Coat, Beige/ Brown, Non-homogeneous	LAYER 1 100%	Quartz Calcium Carbonate Binder/Filler	30% 40% 30%	Chrysotile	<1%
<b>Asbestos Present: Yes</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>&lt;1%</b>
1727824-020 A-10	Bldg A Skim Coat, Beige, Non-homogeneous	LAYER 1 100%	Quartz Calcium Carbonate Binder/Filler	25% 40% 35%	Chrysotile	<1%
<b>Asbestos Present: Yes</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>&lt;1%</b>
1727824-021 A-11	Bldg A Skim Coat, Beige, Non-homogeneous	LAYER 1 100%	Quartz Calcium Carbonate Binder/Filler	25% 40% 35%	Chrysotile	<1%
<b>Asbestos Present: Yes</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>&lt;1%</b>
1727824-022 A-12	Bldg A Skim Coat, Beige/ Brown, Non-homogeneous	LAYER 1 100%	Quartz Calcium Carbonate Binder/Filler	25% 35% 40%	Chrysotile	<1%
<b>Asbestos Present: Yes</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>&lt;1%</b>
1727824-023 A-13	Bldg A Skim Coat, Beige/ Brown/Gray, Non-homogeneous	LAYER 1 100%	Quartz Calcium Carbonate Binder/Filler	30% 40% 30%	Chrysotile	<1%
<b>Asbestos Present: Yes</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>&lt;1%</b>
1727824-024 BC-01	Bldg B-C Stucco, White, Non-homogeneous	LAYER 1 100%	Calcium Carbonate Quartz Other Non-Fibrous Material	25% 45% 30%	Chrysotile	<1%
<b>Asbestos Present: Yes</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>&lt;1%</b>





1508 East 33rd Street  
Signal Hill, CA 90755  
Toll: 888-207-2022  
Tel: 562-206-2770  
Fax: 562-206-2773

Alta Environmental  
3777 Long Beach Blvd.  
Long Beach CA 90807  
Attn.: Cesar Ruvalcaba

**Report Number** 1727824

**Project Number** SMSD-17-6684  
**Project Name** Malibu High School  
**Location** Bldgs E, A & B-C  
**PO Number**  
**WO Number**

**Date Received** 05/24/2017  
**Date Analyzed** 05/24/2017  
**Date Reported** 05/24/2017

**Date Sampled** 05/23/2017  
**Sampled By** Victor Sanchez  
**Total Samples** 34

**Method of Analysis** 40 CFR Part 763 Appendix E to Subpart E, EPA Method 600/M4-82-020; updated method 600 R-93/116  
Determination of Asbestos in Bulk Building Materials.

### Test Report

Laboratory ID Sample No.	Sample Location Description	Layer No. Layer %	Non-Asbestos Components	(%)	Asbestos Type	(%)
1727824-025 BC-02	Bldg B-C Stucco, White/Brown, Non-homogeneous	LAYER 1 100%	Calcium Carbonate Quartz Other Non-Fibrous Material	25% 40% 35%	Chrysotile	<1%
<b>Asbestos Present: Yes</b>		Total % Non-Asbestos:		100.0%	<b>Total %Asbestos:</b>	<b>&lt;1%</b>
1727824-026 BC-03	Bldg B-C Stucco, White, Homogeneous	LAYER 1 100%	Calcium Carbonate Quartz Other Non-Fibrous Material	25% 45% 30%	Chrysotile	<1%
<b>Asbestos Present: Yes</b>		Total % Non-Asbestos:		100.0%	<b>Total %Asbestos:</b>	<b>&lt;1%</b>
1727824-027 BC-04	Bldg B-C Stucco, White, Non-homogeneous	LAYER 1 100%	Calcium Carbonate Quartz Other Non-Fibrous Material	30% 45% 25%	None Detected	
<b>Asbestos Present: No</b>		Total % Non-Asbestos:		100.0%	<b>Total %Asbestos:</b>	<b>No Asbestos Detected</b>
1727824-028 BC-05	Bldg B-C Stucco, White, Non-homogeneous	LAYER 1 100%	Calcium Carbonate Quartz Other Non-Fibrous Material	25% 45% 30%	Chrysotile	<1%
<b>Asbestos Present: Yes</b>		Total % Non-Asbestos:		100.0%	<b>Total %Asbestos:</b>	<b>&lt;1%</b>
1727824-029 BC-06	Bldg B-C Stucco Barrier Paper, Brown/White, Non-homogeneous	LAYER 1 100%	Cellulose Fiber Bituminous Matrix	90% 10%	None Detected	
<b>Asbestos Present: No</b>		Total % Non-Asbestos:		100.0%	<b>Total %Asbestos:</b>	<b>No Asbestos Detected</b>
1727824-030 BC-07	Bldg B-C Stucco Barrier Paper, Brown, Non-homogeneous	LAYER 1 100%	Cellulose Fiber Bituminous Matrix	85% 15%	None Detected	
<b>Asbestos Present: No</b>		Total % Non-Asbestos:		100.0%	<b>Total %Asbestos:</b>	<b>No Asbestos Detected</b>



1508 East 33rd Street  
Signal Hill, CA 90755  
Toll: 888-207-2022  
Tel: 562-206-2770  
Fax: 562-206-2773

Alta Environmental  
3777 Long Beach Blvd.  
Long Beach CA 90807  
Attn.: Cesar Ruvalcaba

Report Number 1727824

Date Received 05/24/2017

Date Analyzed 05/24/2017

Date Reported 05/24/2017

Method of Analysis 40 CFR Part 763 Appendix E to Subpart E, EPA Method 600/M4-82-020; updated method 600 R-93/116  
Determination of Asbestos in Bulk Building Materials.

Project Number SMSD-17-6684

Project Name Malibu High School

Location Bldgs E, A & B-C

PO Number

WO Number

Date Sampled 05/23/2017

Sampled By Victor Sanchez

Total Samples 34

### Test Report

Laboratory ID Sample No.	Sample Location Description	Layer No. Layer %	Non-Asbestos Components	(%)	Asbestos Type	(%)
1727824-031 BC-08	Bldg B-C Stucco Barrier Paper, Brown/White, Non-homogeneous	LAYER 1 100%	Cellulose Fiber Bituminous Matrix	90% 10%	None Detected	
Asbestos Present: No		Total % Non-Asbestos:		100.0%	Total %Asbestos: No Asbestos Detected	
1727824-032 BC-09	Bldg B-C Skim Coat, White, Non- homogeneous	LAYER 1 100%	Calcium Carbonate Quartz Binder/Filler	40% 20% 40%	Chrysotile	<1%
Asbestos Present: Yes		Total % Non-Asbestos:		100.0%	Total %Asbestos: <1%	
1727824-033 BC-10	Bldg B-C Skim Coat, White, Non- homogeneous	LAYER 1 100%	Quartz Calcium Carbonate Binder/Filler	25% 40% 35%	Chrysotile	<1%
Asbestos Present: Yes		Total % Non-Asbestos:		100.0%	Total %Asbestos: <1%	
1727824-034 BC-11	Bldg B-C Skim Coat, White, Non- homogeneous	LAYER 1 100%	Quartz Calcium Carbonate Binder/Filler	25% 40% 35%	Chrysotile	<1%
Asbestos Present: Yes		Total % Non-Asbestos:		100.0%	Total %Asbestos: <1%	

Analysts: CET (001-023); FDC (024-034)

Method Detection Limit: Less than one percent (<1%). Asbestos content has been determined using calibrated visual estimation (CVES). Samples tested were received in acceptable condition unless otherwise stated. Test report relates only to items tested. Due to PLM limitations, results on samples with None Detected or samples with low asbestos concentrations may not be reliable and further analysis such as TEM is recommended to confirm PLM results. This report shall not be reproduced except in full without the written approval of this laboratory. This report may not be used by the customer to claim product certification, endorsement, or approval by NIST/NVLAP or any agency of the government. Samples shall be disposed according to local, state and federal laws, 30 days after results are reported.

Analyst - Fred Chappellear

Approved Signatory Cristina E. Tabatt

Lab Code 500044-0

# CHAIN OF CUSTODY

1508 E. 33rd Street  
Signal Hill, CA 90755  
562-206-2770 Tel  
562-206-2773 Fax  
services@AQenvlabs.com

(Lab) Order No. 1727824

CUSTOMER INFORMATION		Turnaround Time	Shipped By	Report Send Via:
Company	Alta Environmental	Same Day <input checked="" type="checkbox"/>	Fedex <input type="checkbox"/>	Web <input type="checkbox"/>
Address	3777 Long Beach Annex Building	1 Day <input type="checkbox"/>	UPS <input type="checkbox"/>	Email <input checked="" type="checkbox"/>
	Long Beach CA 90807	2 Day <input type="checkbox"/>	USPS <input type="checkbox"/>	Fax <input type="checkbox"/>
Contact	Cesar Rivalcaba	3 Day <input type="checkbox"/>	Drop Off <input checked="" type="checkbox"/>	Verbal <input type="checkbox"/>
Office Phone	562 495-5777	5 Day <input type="checkbox"/>	Drop Box <input type="checkbox"/>	Mail <input type="checkbox"/>
Cell	310 95- 9486	Weekend <input type="checkbox"/>	Other <input type="checkbox"/>	Pick up <input type="checkbox"/>
Fax	562 495-5877	Special Instructions:		
Email	ericfleming@altaenviro.com			

PROJECT INFORMATION	
Project Name: Malibu High School	PO Number:
Project Number: SM5D-17 6684	Work Order No.:
Location: Bldgs E, A & B-C	Sampled By: Victor Sanchez

PLM	PCM	MOLD	LEAD (Pb)
PLM EPA 600/R-93/116 <input checked="" type="checkbox"/>	NIOSH 7400A <input type="checkbox"/>	Spore Trap <input type="checkbox"/>	Air <input type="checkbox"/> TTLC <input type="checkbox"/>
PLM 400 Pt. Count (<0.25%) <input type="checkbox"/>	NIOSH 7400B <input type="checkbox"/>	Tape Lift <input type="checkbox"/>	Paint <input type="checkbox"/> STLC <input type="checkbox"/>
PLM 1000 Pt. Count (<0.1%) <input type="checkbox"/>	w/ TWA <input type="checkbox"/>	Bulk Sample <input type="checkbox"/>	Wipe <input type="checkbox"/> TCLP <input type="checkbox"/>
			Soil <input type="checkbox"/>

SAMPLE ID	SAMPLE TYPE	LOCATION	Date Sampled	Start Time	Avg Flow Rate	Volume (L)
E-01	studio	Bldg E	5/23/17			
E-02						
E-03						
E-04						
E-05						
E-06						
E-07						
E-08	studio barrier paper					
E-09						
E-10						

Relinquished By: 5/24/2017 05:00	Received By: [Signature]
Date/Time: 5/24/17 0500	Date/Time: 5/24/17 08:00

# CHAIN OF CUSTODY

1508 E. 33rd Street  
Signal Hill, CA 90755  
562-206-2770 Tel  
562-206-2773 Fax  
services@AQenvlabs.com



Company: Alta Environmental  
Project Number: SM5D-17-6684  
Project Name: Malibu H. School

(Lab) Order No. 1727824

SAMPLE ID	SAMPLE TYPE	LOCATION	Date Sampled	Start Time Stop Time	Avg Flow Rate	Volume (L)
A-01, A-02	STULLO	Bldg A				
A-03-A-04	I					
A-05,						
A-06, A-07	STULLO burner pipe					
A-08	I					
A-09	SKIM COAT					
A-10						
A-11						
A-12						
A-13						
BC-01, BC-02	STULLO	Bldg B-C				
BC-03	I					
BC-04						
BC-05	I					
BC-06	STULLO burner pipes					
BC-07	I					
BC-08	I					
BC-09	SKIM COAT					
BC-10						
BC-11						

Relinquished By: [Signature]  
Date/Time: 5/24/2017 0500

Received By: [Signature]  
Date/Time: 5/24/17 08:00



1508 East 33rd Street  
Signal Hill, CA 90755  
Toll: 888-207-2022  
Tel: 562-206-2770  
Fax: 562-206-2773

Alta Environmental  
3777 Long Beach Blvd.  
Long Beach CA 90807  
Attn.: Cesar Ruvalcaba

**Report Number** 1727845

**Date Received** 05/24/2017

**Date Analyzed** 05/25/2017

**Date Reported** 05/26/2017

**Project Number** SMSD-17-6684

**Project Name** Malibu High School

**Location** Bldgs E, A & B-C

**PO Number**

**WO Number**

**Date Sampled** 05/24/2017

**Sampled By** Victor Sanchez

**Total Samples** 24

**Method of Analysis** 40 CFR Part 763 Appendix E to Subpart E, EPA Method 600/M4-82-020; updated method 600 R-93/116  
Determination of Asbestos in Bulk Building Materials.

### Test Report

Laboratory ID Sample No.	Sample Location Description	Layer No. Layer %	Non-Asbestos Components	(%)	Asbestos Type	(%)
1727845-001 E-01	Bldg E Stucco, White/ Gray, Non- homogeneous	LAYER 1 100%	Acid Soluble Material Organic/Volatile Material Non-Asbestos Residue	30.36% 5.59% 64.05%	Chrysotile	<0.1%
1000 pt. POINT COUNT						
<b>Asbestos Present:</b> Yes		Total % Non-Asbestos:		100.0%	<b>Total %Asbestos:</b>	<b>&lt;0.1%</b>
1727845-002 E-02	Bldg E Stucco, Beige/Green/Gray, Non- homogeneous	LAYER 1 100%	Acid Soluble Material Organic/Volatile Material Non-Asbestos Residue	29.88% 6.31% 63.81%	Chrysotile	<0.1%
1000 pt. POINT COUNT						
<b>Asbestos Present:</b> Yes		Total % Non-Asbestos:		100.0%	<b>Total %Asbestos:</b>	<b>&lt;0.1%</b>
1727845-003 E-03	Bldg E Stucco, Beige/Green/Gray, Non- homogeneous	LAYER 1 100%	Acid Soluble Material Organic/Volatile Material Non-Asbestos Residue	31.68% 10.81% 57.51%	Chrysotile	<0.1%
1000 pt. POINT COUNT						
<b>Asbestos Present:</b> Yes		Total % Non-Asbestos:		100.0%	<b>Total %Asbestos:</b>	<b>&lt;0.1%</b>
1727845-004 E-04	Bldg E Stucco, Beige/Green/Gray, Non- homogeneous	LAYER 1 100%	Acid Soluble Material Organic Binders/Volatile Material Non-Asbestos Residue	33.37% 7.90% 58.73%	Chrysotile	<0.1%
1000 pt. POINT COUNT						
<b>Asbestos Present:</b> Yes		Total % Non-Asbestos:		100.0%	<b>Total %Asbestos:</b>	<b>&lt;0.1%</b>
1727845-005 E-05	Bldg E Stucco, Beige/White/Gray, Non- homogeneous	LAYER 1 100%	Acid Soluble Material Organic/Volatile Material Non-Asbestos Residue	23.74% 8.43% 67.83%	Chrysotile	<0.1%
1000 pt. POINT COUNT						
<b>Asbestos Present:</b> Yes		Total % Non-Asbestos:		100.0%	<b>Total %Asbestos:</b>	<b>&lt;0.1%</b>





1508 East 33rd Street  
Signal Hill, CA 90755  
Toll: 888-207-2022  
Tel: 562-206-2770  
Fax: 562-206-2773

Alta Environmental  
3777 Long Beach Blvd.  
Long Beach CA 90807  
Attn.: Cesar Ruvalcaba

**Report Number** 1727845

**Date Received** 05/24/2017

**Date Analyzed** 05/25/2017

**Date Reported** 05/26/2017

**Project Number** SMSD-17-6684

**Project Name** Malibu High School

**Location** Bldgs E, A & B-C

**PO Number**

**WO Number**

**Date Sampled** 05/24/2017

**Sampled By** Victor Sanchez

**Total Samples** 24

**Method of Analysis** 40 CFR Part 763 Appendix E to Subpart E, EPA Method 600/M4-82-020; updated method 600 R-93/116  
Determination of Asbestos in Bulk Building Materials.

### Test Report

Laboratory ID Sample No.	Sample Location Description	Layer No. Layer %	Non-Asbestos Components	(%)	Asbestos Type	(%)
1727845-006 E-06	Bldg E Stucco, Beige/White/Gray, Non-homogeneous	LAYER 1 100%	Acid Soluble Material Organic Binders/Volatile Material Non-Asbestos Residue	27.04% 8.75% 64.02%	Chrysotile	0.19%
1000 pt. POINT COUNT						
<b>Asbestos Present: Yes</b>		<b>Total % Non-Asbestos:</b>		99.8%	<b>Total %Asbestos:</b>	<b>0.19%</b>
1727845-007 E-07	Bldg E Stucco, Beige/Brown/Gray, Non-homogeneous	LAYER 1 100%	Acid Soluble Material Organic/Volatile Material Non-Asbestos Residue	24.75% 8.44% 66.81%	Chrysotile	<0.1%
1000 pt. POINT COUNT						
<b>Asbestos Present: Yes</b>		<b>Total % Non-Asbestos:</b>		100.0%	<b>Total %Asbestos:</b>	<b>&lt;0.1%</b>
1727845-008 A-01	Bldg A Stucco, Beige/ Gray, Non-homogeneous	LAYER 1 100%	Acid Soluble Material Organic/Volatile Material Non-Asbestos Residue	20.87% 4.21% 74.47%	Chrysotile	0.45%
1000 pt. POINT COUNT						
<b>Asbestos Present: Yes</b>		<b>Total % Non-Asbestos:</b>		99.6%	<b>Total %Asbestos:</b>	<b>0.45%</b>
1727845-009 A-02	Bldg A Stucco, Beige/ Gray, Non-homogeneous	LAYER 1 100%	Acid Soluble Material Organic/Volatile Material Non-Asbestos Residue	22.44% 4.71% 72.34%	Chrysotile	0.51%
1000 pt. POINT COUNT						
<b>Asbestos Present: Yes</b>		<b>Total % Non-Asbestos:</b>		99.5%	<b>Total %Asbestos:</b>	<b>0.51%</b>
1727845-010 A-03	Bldg A Stucco, Beige/Brown/ Gray, Non-homogeneous	LAYER 1 100%	Acid Soluble Material Organic/Volatile Material Non-Asbestos Residue	26.28% 6.96% 66.53%	Chrysotile	0.23%
1000 pt. POINT COUNT						
<b>Asbestos Present: Yes</b>		<b>Total % Non-Asbestos:</b>		99.8%	<b>Total %Asbestos:</b>	<b>0.23%</b>



1508 East 33rd Street  
Signal Hill, CA 90755  
Toll: 888-207-2022  
Tel: 562-206-2770  
Fax: 562-206-2773

Alta Environmental  
3777 Long Beach Blvd.  
Long Beach CA 90807  
Attn.: Cesar Ruvalcaba

**Report Number** 1727845

**Date Received** 05/24/2017

**Date Analyzed** 05/25/2017

**Date Reported** 05/26/2017

**Project Number** SMSD-17-6684

**Project Name** Malibu High School

**Location** Bldgs E, A & B-C

**PO Number**

**WO Number**

**Date Sampled** 05/24/2017

**Sampled By** Victor Sanchez

**Total Samples** 24

**Method of Analysis** 40 CFR Part 763 Appendix E to Subpart E, EPA Method 600/M4-82-020; updated method 600 R-93/116  
Determination of Asbestos in Bulk Building Materials.

## Test Report

Laboratory ID Sample No.	Sample Location Description	Layer No. Layer %	Non-Asbestos Components	(%)	Asbestos Type	(%)
1727845-011 A-04	Bldg A Stucco, Beige/Brown, Non- homogeneous	LAYER 1 100%	Acid Soluble Material Organic/Volatile Material Non-Asbestos Residue	30.60% 7.71% 61.57%	Chrysotile	0.12%
1000 pt. POINT COUNT						
<b>Asbestos Present:</b> Yes		Total % Non-Asbestos:		99.9%	<b>Total %Asbestos:</b>	<b>0.12%</b>
1727845-012 A-05	Bldg A Stucco, Beige/Brown/Gray, Non- homogeneous	LAYER 1 100%	Acid Soluble Material Organic/Volatile Material Non-Asbestos Residue	25.47% 7.22% 66.84%	Chrysotile	0.47%
1000 pt. POINT COUNT						
<b>Asbestos Present:</b> Yes		Total % Non-Asbestos:		99.5%	<b>Total %Asbestos:</b>	<b>0.47%</b>
1727845-013 A-09	Bldg A Skim Coat, Beige/Brown, Non- homogeneous	LAYER 1 100%	Acid Soluble Material Organic/Volatile Material Non-Asbestos Residue	35.75% 8.48% 55.15%	Chrysotile	0.62%
1000 pt. POINT COUNT						
<b>Asbestos Present:</b> Yes		Total % Non-Asbestos:		99.4%	<b>Total %Asbestos:</b>	<b>0.62%</b>
1727845-014 A-10	Bldg A Skim Coat, Beige, Non- homogeneous	LAYER 1 100%	Acid Soluble Material Organic/Volatile Material Non-Asbestos Residue	44.69% 9.45% 45.45%	Chrysotile	0.41%
1000 pt. POINT COUNT						
<b>Asbestos Present:</b> Yes		Total % Non-Asbestos:		99.6%	<b>Total %Asbestos:</b>	<b>0.41%</b>
1727845-015 A-11	Bldg A Skim Coat, Beige/Brown, Non- homogeneous	LAYER 1 100%	Acid Soluble Material Organic/Volatile Material Non-Asbestos Residue	37.78% 8.81% 52.93%	Chrysotile	0.48%
1000 pt. POINT COUNT						
<b>Asbestos Present:</b> Yes		Total % Non-Asbestos:		99.5%	<b>Total %Asbestos:</b>	<b>0.48%</b>



1508 East 33rd Street  
Signal Hill, CA 90755  
Toll: 888-207-2022  
Tel: 562-206-2770  
Fax: 562-206-2773

Alta Environmental  
3777 Long Beach Blvd.  
Long Beach CA 90807  
Attn.: Cesar Ruvalcaba

**Report Number** 1727845

**Date Received** 05/24/2017

**Date Analyzed** 05/25/2017

**Date Reported** 05/26/2017

**Project Number** SMSD-17-6684

**Project Name** Malibu High School

**Location** Bldgs E, A & B-C

**PO Number**

**WO Number**

**Date Sampled** 05/24/2017

**Sampled By** Victor Sanchez

**Total Samples** 24

**Method of Analysis** 40 CFR Part 763 Appendix E to Subpart E, EPA Method 600/M4-82-020; updated method 600 R-93/116  
Determination of Asbestos in Bulk Building Materials.

### Test Report

Laboratory ID Sample No.	Sample Location Description	Layer No. Layer %	Non-Asbestos Components	(%)	Asbestos Type	(%)
1727845-016 A-12	Bldg A Skim Coat, Beige/Brown, Non-homogeneous	LAYER 1 100%	Acid Soluble Material Organic/Volatile Material Non-Asbestos Residue	33.40% 8.86% 57.47%	Chrysotile	0.27%
1000 pt. POINT COUNT						
<b>Asbestos Present: Yes</b>		Total % Non-Asbestos:		99.7%	<b>Total %Asbestos:</b>	<b>0.27%</b>
1727845-017 A-13	Bldg A Skim Coat, Beige/Brown/Gray, Non-homogeneous	LAYER 1 100%	Acid Soluble Material Organic/Volatile Material Non-Asbestos Residue	30.51% 5.37% 63.78%	Chrysotile	0.34%
1000 pt. POINT COUNT						
<b>Asbestos Present: Yes</b>		Total % Non-Asbestos:		99.7%	<b>Total %Asbestos:</b>	<b>0.34%</b>
1727845-018 BC-01	Bldg B-C Stucco, White, Non-homogeneous	LAYER 1 100%	Acid Soluble Material Organic/Volatile Material Non-Asbestos Residue	27.33% 6.62% 66.04%	Chrysotile	<0.1%
1000 pt. POINT COUNT						
<b>Asbestos Present: Yes</b>		Total % Non-Asbestos:		100.0%	<b>Total %Asbestos:</b>	<b>&lt;0.1%</b>
1727845-019 BC-02	Bldg B-C Stucco, White/Brown, Non-homogeneous	LAYER 1 100%	Acid Soluble Material Organic/Volatile Material Non-Asbestos Residue	29.93% 7.32% 62.75%	Chrysotile	<0.1%
1000 pt. POINT COUNT						
<b>Asbestos Present: Yes</b>		Total % Non-Asbestos:		100.0%	<b>Total %Asbestos:</b>	<b>&lt;0.1%</b>
1727845-020 BC-03	Bldg B-C Stucco, White, Homogeneous	LAYER 1 100%	Acid Soluble Material Organic/Volatile Material Non-Asbestos Residue	19.38% 3.11% 77.51%	Chrysotile	<0.1%
1000 pt. POINT COUNT						
<b>Asbestos Present: Yes</b>		Total % Non-Asbestos:		100.0%	<b>Total %Asbestos:</b>	<b>&lt;0.1%</b>





1508 East 33rd Street  
Signal Hill, CA 90755  
Toll: 888-207-2022  
Tel: 562-206-2770  
Fax: 562-206-2773

Alta Environmental  
3777 Long Beach Blvd.  
Long Beach CA 90807  
Attn.: Cesar Ruvalcaba

**Project Number** SMSD-17-6684  
**Project Name** Malibu High School  
**Location** Bldgs E, A & B-C  
**PO Number**  
**WO Number**

**Report Number** 1727845

**Date Received** 05/24/2017

**Date Sampled** 05/24/2017

**Date Analyzed** 05/25/2017

**Sampled By** Victor Sanchez

**Date Reported** 05/26/2017

**Total Samples** 24

**Method of Analysis** 40 CFR Part 763 Appendix E to Subpart E, EPA Method 600/M4-82-020; updated method 600 R-93/116  
Determination of Asbestos in Bulk Building Materials.

### Test Report

Laboratory ID Sample No.	Sample Location Description	Layer No. Layer %	Non-Asbestos Components	(%)	Asbestos Type	(%)
1727845-021 BC-05	Bldg B-C Stucco, White, Non-homogeneous	LAYER 1 100%	Acid Soluble Material Organic/Volatile Material Non-Asbestos Residue	21.44% 3.07% 75.34%	Chrysotile	0.15%
1000 pt. POINT COUNT						
<b>Asbestos Present:</b> Yes		Total % Non-Asbestos:		99.9%	<b>Total %Asbestos:</b>	<b>0.15%</b>
1727845-022 BC-09	Bldg B-C Skim Coat, White, Non-homogeneous	LAYER 1 100%	Acid Soluble Material Organic/Volatile Material Non-Asbestos Residue	38.82% 12.44% 48.40%	Chrysotile	0.34%
1000 pt. POINT COUNT						
<b>Asbestos Present:</b> Yes		Total % Non-Asbestos:		99.7%	<b>Total %Asbestos:</b>	<b>0.34%</b>
1727845-023 BC-10	Bldg B-C Skim Coat, White, Non-homogeneous	LAYER 1 100%	Acid Soluble Material Organic/Volatile Material Non-Asbestos Residue	31.76% 9.09% 58.85%	Chrysotile	0.30%
1000 pt. POINT COUNT						
<b>Asbestos Present:</b> Yes		Total % Non-Asbestos:		99.7%	<b>Total %Asbestos:</b>	<b>0.30%</b>
1727845-024 BC-11	Bldg B-C Skim Coat, White, Non-homogeneous	LAYER 1 100%	Acid Soluble Material Organic/Volatile Material Non-Asbestos Residue	29.64% 9.17% 60.95%	Chrysotile	0.24%
1000 pt. POINT COUNT						
<b>Asbestos Present:</b> Yes		Total % Non-Asbestos:		99.8%	<b>Total %Asbestos:</b>	<b>0.24%</b>



1508 East 33rd Street  
Signal Hill, CA 90755  
Toll: 888-207-2022  
Tel: 562-206-2770  
Fax: 562-206-2773

Alta Environmental  
3777 Long Beach Blvd.  
Long Beach CA 90807  
Attn.: Cesar Ruvalcaba

Report Number 1727845

Date Received 05/24/2017

Date Analyzed 05/25/2017

Date Reported 05/26/2017

Method of Analysis 40 CFR Part 763 Appendix E to Subpart E, EPA Method 600/M4-82-020; updated method 600 R-93/116  
Determination of Asbestos in Bulk Building Materials.

Project Number SMSD-17-6684

Project Name Malibu High School

Location Bldgs E, A & B-C

PO Number

WO Number

Date Sampled 05/24/2017

Sampled By Victor Sanchez

Total Samples 24


### Test Report


Laboratory ID Sample No.	Sample Location Description	Layer No. Layer %	Non-Asbestos Components (%)	Asbestos Type (%)
-----------------------------	--------------------------------	----------------------	--------------------------------	----------------------

Analysts: CET (001-017); FDC (018-024)

Note: EPA 400 point count extended to 1000 points to meet the Cal OSHA regulatory limit of 0.1%.

Method Detection Limit: One tenth of one percent (0.1%). Asbestos content has been determined using the point count method. Samples tested were received in acceptable condition unless otherwise stated. Test report relates only to items tested. Due to PLM limitations, results on samples with None Detected or samples with low asbestos concentrations may not be reliable and further analysis such as TEM is recommended to confirm PLM results. This report shall not be reproduced except in full without the written approval of this laboratory. This report may not be used by the customer to claim product certification, endorsement, or approval by NIST/NVLAP or any agency of the government. Samples shall be disposed according to local, state and federal laws, 30 days after results are reported.

  
Analyst - Fred Chappellear

  
Approved Signatory Cristina E. Tabatt

  
Lab Code 500044-0

Certificate of Analysis  
**Lead - TTLC**  
**EPA Method 3050B/7000A**

tel - 714-899-8900  
free - 888-743-0998  
fax - 714-899-7098  
www.patriotlab.com

1041 S. Placentia Avenue, Fullerton, CA 92831



IDR Demolition  
4930 E. La Palma Ave.  
Anaheim CA

Report Number: 667354  
Project Number: 2017-132AD  
Project Name: Malibu H School  
Project Location: 30215 Morning View Dr  
Malibu, CA

Date Collected: 6/16/2017  
Date Received: 6/19/2017  
Date Analyzed: 6/19/2017  
Date Reported: 6/19/2017

Collected By: Francisco Perez  
Claim Number:  
PO Number:  
Number of Samples: 1

Lab/Client ID	Location	Material Description	Result (mg/kg)
667354-001	Bldg E Restroom 1 and 2	Ceramic Tile	<10

Bridgett Hunt - Analyst

MeShaun Quiambao - Approved By

Reporting Limit: 20ug; Detection Limit: 6.3ug. Condition of samples as received is fair unless otherwise noted. The results reported pertain only to the items tested. Test data are accurate to two significant figures. Data have not been corrected with instrument or process blanks. Unless otherwise noted, the reported test results have passed necessary quality control requirements. This report was issued by a DOHS ELAP (Lab No.2540) accredited laboratory and may not be reproduced without the expressed written consent of Patriot Environmental Laboratory Services, Inc. This report must not be used to claim product certification, approval or endorsement by DOHS ELAP or any government agency.

PLM = POLARIZED LIGHT MICROSCOPY  
TEM = TRANSMISSION ELECTRON MICROSCOPY  
PCM = PHASE CONTRAST MICROSCOPY

# Appendix C

Waste Manifest

**NON-HAZARDOUS  
WASTE MANIFEST**

1. Generator ID Number

CAC002904115

2. Page 1 of

1

3. Emergency Response Phone

800-451-8346

4. Waste Tracking Number

020768

5. Generator's Name and Mailing Address

SANTA MONICA-MALIBU UNIFIED SCHOOL DISTRICT  
1651 16TH ST  
SANTA MONICA CA 90404

Generator's Site Address (if different than mailing address)

MALIBU HIGH SCHOOL  
30215 MORNING VIEW DR  
MALIBU CA 90265

Generator's Phone:

310 450-8338

6. Transporter 1 Company Name

BDC SPECIAL WASTE SERVICES

U.S. EPA ID Number

CAR000181891

7. Transporter 2 Company Name

U.S. EPA ID Number

8. Designated Facility Name and Site Address

AZUSA LAND RECLAMATION CO., INC.  
1211 W. GLADSTONE ST.  
AZUSA CA 91702

U.S. EPA ID Number

Facility's Phone:

626 224-9127

CAD009007826

9. Waste Shipping Name and Description

10. Containers

No.

Type

11. Total  
Quantity

12. Unit  
Wt./Vol.

1. NON-FRIABLE ASBESTOS

1

CM

36

Y

NONE

2.

3.

4.

TIC \$  
4864.87

13. Special Handling Instructions and Additional Information

1) BDC Special Waste Services 1211 W. Gladstone St Azusa, Ca. 91702 (626) 224-9129 Profile #107623CA Exp. 11-11-17  
EPA Region IX 75 Hawthorne St. Ste #11 San Francisco, Ca. 94105 (415) 947-8000  
Asbestos Removal Requirement 40CFR61 (Bagged, Sealed & Labeled) INTEGRATED DEMO

14. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper shipping name, and are classified, packaged, marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations.

Generator's/Offor's Printed/Typed Name

Signature

Month Day Year

15. International Shipments

☐ Import to U.S.

☐ Export from U.S.

Port of entry/exit:

Transporter Signature (for exports only):

Date leaving U.S.:

16. Transporter Acknowledgment of Receipt of Materials

Transporter 1 Printed/Typed Name

Signature

Month Day Year

Transporter 2 Printed/Typed Name

Signature

Month Day Year

17. Discrepancy

17a. Discrepancy Indication Space

☐ Quantity

☐ Type

☐ Residue

☐ Partial Rejection

☐ Full Rejection

Manifest Reference Number:

17b. Alternate Facility (or Generator)

U.S. EPA ID Number

Facility's Phone:

17c. Signature of Alternate Facility (or Generator)

Month Day Year

18. Designated Facility Owner or Operator: Certification of receipt of materials covered by the manifest except as noted in item 17a

Printed/Typed Name

Signature

Month Day Year

GENERATOR

INT'L

TRANSPORTER

DESIGNATED FACILITY

# Appendix D

Alta Environmental Employee Certifications



State of California  
Division of Occupational Safety and Health  
**Certified Asbestos Consultant**

**Fabian Ruvalcaba**



Name

Certification No. **15-5533**

Expires on **11/17/18**

This certification was issued by the Division of Occupational Safety and Health as authorized by Sections 7180 et seq. of the Business and Professions Code.

Lead-Related  
Construction  
Certificate

Certificate  
Type

Expiration  
Date

Inspector/Assessor 12/06/2017



Fabian Ruvalcaba

ID #: 22130

State of California  
Division of Occupational Safety and Health  
**Certified Asbestos Consultant**

**Victor M Sanchez**

Name

Certification No. **08-4470**

Expires on **01/15/18**

This certification was issued by the Division of Occupational Safety and Health as authorized by Sections 7180 et seq. of the Business and Professions Code.





# State of California Department of Public Health

Lead-Related  
Construction  
Certificate

Certificate  
Type

Expiration  
Date

**Inspector/Assessor**

**11/09/2017**

**Supervisor**

**11/09/2017**

**Project Monitor**

**11/09/2017**



**Victor M. Sanchez**

**ID #: 10148**

State of California Department of Public Health  
Lead-Related  
Construction  
Certificate

Certificate  
Type

Expiration  
Date

Inspector/Assessor 08/24/2017



James C. Byers

ID # 14805

State of California  
Division of Occupational Safety and Health  
Certified Asbestos Consultant

James Charles Byers, Jr.  
Name

Certification No. 06-4122

Expires on 01/18/17



This certification was issued by the Division of Occupational Safety and Health as authorized by Sections 7180 et seq. of the Business and Professions Code.

State of California  
Division of Occupational Safety and Health  
**Certified Asbestos Consultant**

**Cesar Ruvalcaba**



Name

Certification No. **95-1799**

Expires on **10/27/18**

This certification was issued by the Division of Occupational Safety and Health as authorized by Sections 7180 et seq. of the Business and Professions Code.

Lead-Related  
Construction  
Certificate

Certificate  
Type

Expiration  
Date



Inspector/Assessor	01/16/2018
Project Monitor	01/16/2018



Cesar A. Ruvalcaba

ID #: 6855