



## **MONITORING SERVICES DURING ASBESTOS AND LEAD RELATED WORK**

Window and Door Replacement Project  
**Will Rodgers Elementary School**  
2401 14<sup>th</sup> Street  
Santa Monica, California 90405

### **Prepared for:**

Santa Monica-Malibu Unified School District  
1651 Sixteenth Street  
Santa Monica, California 90404

Project No.: SMSD-17-6806  
Date: February 6, 2018

**Alta Environmental**  
3777 Long Beach Boulevard Annex Building  
Long Beach CA 90807 United States of America  
T 562 495 5777 F 562 495 5877  
Toll-free 800 777-0605 [altaenviron.com](http://altaenviron.com)

# EXECUTIVE SUMMARY

Alta Environmental (Alta) conducted monitoring and air sampling services during asbestos and lead related abatement activities which were completed for the window and door replacement project at Will Rodgers Elementary School located at 2410 14<sup>th</sup> street in Santa Monica, CA 90405. The monitoring was conducted intermittently from April 1, 2017 to July 5, 2017 2016 by Alta representatives Max Quezada, Gabe Rivera and Cesar Ruvalcaba. Alta completed the following activities during the project:

- Monitoring services during all asbestos and lead related work
- Air sampling during the asbestos and lead related work
- Final visual inspection and clearance testing at the completion of the asbestos and lead related work, as applicable

Following removal activities, the areas were inspected by the Contractor and an Alta representative; each area was found to be acceptably clean. All asbestos related work was completed on the exterior of the buildings. The window components with identified ACMs were removed intact, and the disturbances were very little to none. No air clearances were required for this project.

The work was completed using proper engineering controls including barriers signs, drop floors, and a worker decontamination facility. The areas were released for re-occupancy by non-protected personnel upon passing of a thorough visual inspection conducted by the Contractor and an Alta representative and passing. Alta collected surface lead wipe samples following all lead disturbance activities.

All identified ACM and LBP impacted by this project were removed except for a small section of windows in Building G on the SW corner. Removal was not feasible due to access restrictions. Removal is planned to be completed during summer 2018. Furthermore, additional ACM and LBP which were not part of this project remain on site. Prior to any construction activity, Alta recommends that the impacted surfaces be surveyed and sampled prior to disturbances. A list of previous identified ACMs are included in the Site Management Plan record.

# CONTENTS

<b>1</b>	<b>INTRODUCTION</b>	<b>1</b>
<b>2</b>	<b>PROJECT BACKGROUND</b>	<b>1</b>
<b>2.1</b>	<b>Alta Monitoring and Sampling</b>	<b>1</b>
<b>2.2</b>	<b>Asbestos and Lead Related Work</b>	<b>1</b>
<b>3</b>	<b>FIELD AND ANALYTICAL METHODOLOGY</b>	<b>2</b>
<b>3.1</b>	<b>Asbestos Fiber Analysis</b>	<b>2</b>
<b>4</b>	<b>MONITORING AND RESULTS</b>	<b>2</b>
<b>4.1</b>	<b>Monitoring</b>	<b>2</b>
<b>5</b>	<b>RESULTS</b>	<b>2</b>
<b>5.1</b>	<b>Asbestos Fiber Results</b>	<b>2</b>
<b>5.2</b>	<b>Final Visual Inspection Results</b>	<b>2</b>
<b>5.3</b>	<b>Post Abatement Sample Results</b>	<b>3</b>
<b>5.3.1</b>	<b>Asbestos Clearance Sampling</b>	<b>3</b>
<b>6</b>	<b>CONCLUSIONS AND RECOMMENDATIONS</b>	<b>3</b>
<b>7</b>	<b>ASSUMPTIONS AND LIMITATIONS</b>	<b>3</b>
<b>8.</b>	<b>SIGNATORY</b>	<b>4</b>

## **Appendices**

Appendix A: Daily Field Reports and Field Testing

Appendix B: Laboratory Reports

- 1) Lead in Wipe and Air Report
- 2) Asbestos Air Sample Analysis Report: PCM
- 3) Asbestos Bulk Analysis Report: PLM

Appendix C: Alta Environmental Employee Certifications

**REPORTED:** February 6, 2018

**PROJECT NO.:** SMSD-17-6685

**CLIENT:** Santa Monica-Malibu Unified School District  
1651 Sixteenth Street  
Santa Monica, California 90404

**ATTENTION:** Mr. Chris Emmett

**REF:** Monitoring During Asbestos and Lead Related Work  
Windows and Door Replacement Project  
**Will Rodgers Elementary School**  
2410 14<sup>th</sup> Street  
Santa Monica, CA 90405

## **1 INTRODUCTION**

Alta Environmental (Alta) conducted environmental monitoring services during asbestos and lead related abatement activities which were completed during the window and door replacement project at Will Rodgers Elementary School located at 2410 14<sup>th</sup> street in Santa Monica, CA 90405.

## **2 PROJECT BACKGROUND**

### **2.1 Alta Monitoring and Sampling**

The Santa Monica-Malibu Unified School District retained Alta for the monitoring services. The monitoring was conducted intermittently from April 1, 2017 to July 5, 2017 2016 by Alta representatives Max Quezada, Gabe Rivera and Cesar Ruvalcaba, all of which are Cal-OSHA Certified Asbestos Consultants and California Department of Public Health Certified Inspector/Assessors. Alta completed the following activities during the project:

- Monitoring services during all asbestos and lead related work,
- Air sampling during the asbestos and lead related work,
- Final visual inspection and clearance testing at the completion of the asbestos and lead related work, as applicable

### **2.2 Asbestos and Lead Related Work**

Air Clean Environmental, Inc., Inc. located in Los Angeles, California conducted the asbestos and lead related work. The scope of work included the removal of the following asbestos containing materials:

- Building exterior windows – Windows, with putty and caulking, were removed intact on buildings A, B, D, E/K, F/M, G/N, H/K, and J/P.
- Building exterior windows – minor amounts of stucco were disturbed during the window removal process on all buildings

Lead component removal activities included:

- Buildings A, B, D, E/K, F/M, G/N, H/K, and J/P – Window casings and metal posts and beams (in area affected by the replacement project)

### **3 FIELD AND ANALYTICAL METHODOLOGY**

#### **3.1 Asbestos Fiber Analysis**

Alta collected air samples during the asbestos related work using high and low-flow air sampling pumps. The flow rate of each pump was checked before and after each use with a calibrated precision rotameter. Air samples collected during asbestos clean-up activities were analyzed in accordance with National Institute of Occupational Safety and Health (NIOSH) Method 7400 (PCM), which specifies the equipment and procedures for mounting, measuring, and counting fibers to determine airborne fiber concentrations.

### **4 MONITORING AND RESULTS**

#### **4.1 Monitoring**

Alta representatives were on site during the removal work to document the work completed by the contractor.

Alta documented that the removal of specified asbestos containing materials was completed using an appropriate containment which included critical barriers, temporary negative pressure differential and a worker decontamination facility. Asbestos removal was completed using approved procedures. Worker protection included disposable clothing, ½ face air purifying respirators equipped with HEPA P100 filters.

Alta documented that the lead related work was completed using approved work procedures such as critical barriers, drop floors, signs, and a worker decontamination facility. Worker protection included disposable clothing, ½ face air purifying respirators equipped with HEPA P100 filters

Asbestos and lead waste generated during this project was disposed of properly at an approved waste disposal facility.

### **5 RESULTS**

#### **5.1 Asbestos Fiber Results**

Results of representative samples collected during the project were reported below 0.01 fiber per centimeter square, the level recommended by the Environmental Protection Agency (EPA) for area re-occupancy following an asbestos response action.

#### **5.2 Final Visual Inspection Results**

Before asbestos and lead work areas were released, they were inspected by the Contractor's supervisor and Alta representatives for evidence of residual dust and debris. The work areas were found to be acceptable. No dust or debris was observed.

## **5.3 Post Abatement Sample Results**

### **5.3.1 Asbestos Clearance Sampling**

All asbestos related work was completed on the exterior of the buildings. The window components with identified ACMs were removed intact, and the disturbances were very little to none. No air clearances were required for this project.

### **5.3.2 Lead Wipe Sample Results**

Alta conducted random wipe samples representative of each building following the lead related work. All samples were reported to be below the established clearance level(s) for this project.

## **6 CONCLUSIONS AND RECOMMENDATIONS**

The ACM and LBP abatement work was completed as per the requirements of the Abatement Plan prepared for this project by Alta (#SMSD-16-6313, 9/27/17) in areas impacted by the project DSA drawings.

Additional asbestos and lead-based paint have been identified on this site. Alta recommends that prior to any construction or renovation project, a survey of the impacted area be conducted by a Cal-OSHA Certified Asbestos Consultant and/or CDPH Inspector/Assessor to determine if any material impacted contain asbestos. Refer to the asbestos and lead survey records prepared for this site for materials and locations.

Following the asbestos and lead-related work in each work area, the areas were inspected by both the Abatement Contractor Supervisor and Alta representative. The areas were found to be acceptably clean of visible loose dust and debris.

## **7 ASSUMPTIONS AND LIMITATIONS**

This report was prepared exclusively for use by the Santa Monica-Malibu Unified School District, and may not be relied upon by any other person or entity without Alta Environmental's express written permission. The information, conclusions and recommendations described in this report apply to conditions existing at certain locations when services were performed and are intended only for the specific purposes, locations, time frames and project parameters indicated. Alta Environmental cannot be responsible for the impact of any changes in environmental standards, practices or regulations after performance of services.

In performing our professional services, we have applied present engineering and scientific judgment and used a level of effort consistent with the current standard of practice for similar types of studies.

As applicable, Alta Environmental has relied in good faith upon representations and information furnished by individuals with respect to operations and existing property conditions, to the extent that they have not been contradicted by data obtained from other sources. Accordingly, Alta Environmental accepts no responsibility for any deficiencies, omissions, misrepresentations, or fraudulent acts of persons interviewed.

Alta Environmental will not accept any liability for loss, injury claim, or damage arising directly or indirectly from any use or reliance on this report. Alta Environmental makes no warranty, expressed or implied.

This report is issued with the understanding that the client, the property owner, or its representative is responsible for ensuring that the information, conclusions, and recommendations contained herein are brought to the attention of the appropriate regulatory agencies, as required.

If you have any questions, please do not hesitate to contact the undersigned at (562) 495-5777. We appreciate the opportunity to be of service to Santa Monica-Malibu Unified School District.

## 8. SIGNATORY

Submitted for and on behalf of Alta Environmental.

Respectfully Submitted by:



James Byers  
Project Manager  
Certified Asbestos Consultant 06-4122  
CDPH Certified Inspector Assessor 14805

Reviewed by:



Cesar Ruvalcaba  
Certified Asbestos Consultant Cert. #95-1799  
Lead Inspector/Assessor, Project Monitor  
CDPH Cert. #6855

## Appendix A

### Daily Field Reports and Field Testing



Contractor ACE  
2 men plus one supervisor

PROJECT LOG/DAILY INSPECTION CHECKLIST

Date: 4/1/17 Alta representative: Jose Ruelas  
Project No.: SUSD-17-6806 Project name: Window Project  
Project location: 200 Bldg Rm. 201 Project area: NW Rm 201

Time of observation	Observations
1400	Alfa Casa. P. on site under fabric. Large & Thinner on site. Crew is doing clearing containment. Crew was for sampling
1600	Alfa in containment for final visual area. had white dust detected on horizontal surfaces contractor noticed. Also detected w.s. under crawling. Located behind the panel at up approximately with shims. This crawling is, similar to between metal panel & wood structure bldg. in this material it was necessary while the panel was removed. The material is gray appears to be consistent with the discolored. Alfa collects a bulk sample for PCB confirmation analysis.
1700	Alfa post visual passed. Alfa collects wipe sample for PCB in accordance w/ "Site Specific Remediation/Removal Work plan" prepared for this project. Alfa also collects wipe sample for lead. Sample for asbestos air will be collected on Monday morning. Visual & Sampling conducted by Casa. P. The scope completed at 201 NW corner <ul style="list-style-type: none"> <li>4' section of window w/ 7 embedded window pane, total pane is approx. 4' x 16'</li> <li>1 door embedded in window pane (2) &amp; NW corner</li> <li>4' section of window above door w/ 5 embedded window panes approx. 4' x 12'</li> </ul> <p>After post containment results - area is acceptable clear from visible loose dust &amp; debris. Following post visual on sampling contractor install wood paneling to cover the door &amp; window. Visual.</p>
1830	Left site, and shift bldg. secured by plywood all door closed. Gate is shut using fire extinguisher & steel rebar locking. Vm is parked at NE bldg. on playground side. Contractor collects waste sample of waste material for disposal.

Alta Representative:  
Signature:  
Cal/OSHA Cert. No.:

Jose Ruelas Date: 4/1/17  
[Signature]  
SP-1725



## Asbestos Field Bulk Sample List

Client: SMURP Technician: Car-R  
Project No.: SMURP-17-6206 Date: 4/1/17  
Project Name: Pager ES - Windows project Page: 1 1

[illegible]

2

SCALE 1/8" = 1'-0"

1

$$\text{SHE: } 1/\eta^* = 1/\eta^*_{\text{eff}}$$

GENERAL REPORT 1995

- 
- PULL SIDE 1'-6"
- PUSH SIDE 1'-0"
- ACCESSIBLE CLEARANCES

STATEMENT OF MAJIMOLU MATYOM OCHOMLEY

IF THE CONTRACTOR ENCOUNTERS A HAZARDOUS MATERIAL OR SUBSTANCE NOT  
ADDRESSED IN THE HAZARDOUS MATERIAL REPORT OR IN A CONCEALED  
CONDITION, THE CONTRACTOR SHALL, ACCORDING TO THE OWNER'S  
IMMEDIATELY STOP WORK IN THE AFFECTED AREA AND REPORT THE CONDITION  
TO THE OWNER AND ARCHITECT IN WRITING.

UPON RECEIPT OF THE CONTRACTOR'S WRITING NOTICE, THE OWNER SHALL  
OBTAIN THE SERVICES OF A LICENSED LABORATORY TO VERIFY THE PRESENCE  
OR ABSENCE OF THE MATERIAL OR SUBSTANCE REPORTED BY THE CONTRACTOR  
AND IN THE EVENT SUCH MATERIAL OR SUBSTANCE IS FOUND TO BE PRESENT  
TO PROVIDE RECOMMENDATIONS TO CAUSE IT TO BE REMOVED AND RELOADED  
AS NECESSARY.

WHEN THE MATERIAL OR SUBSTANCE HAS BEEN AGATED AND REMOVED  
HARMLESS, WORK IN THE AFFECTED AREA SHALL RESUME UPON WRITTEN  
AGREEMENT OF THE OWNER AND CONTRACTOR.

## GENERAL REMARKS:

- [illegible]

DOOR PLAN	1
-----------	---

9 containment  
area

1PCBW  
2PCBW  
4PCBW  
2LW401

L3PCBW  
1LW40

833 W. Fifth Street, Third Floor / Los Angeles, CA 90071  
T 213 642 3000 / [www.zemarchitects.com](http://www.zemarchitects.com)

**201** INSTALL PINE HARDWARE FOR CLASSROOM DOOR

- 1701 INSTALL PLUMB. HARDWARE PER CLASSROOM DOOR  
 1702 PROVIDE NEW PLASTIC LAMINATE COUNTER/BACKSPLASH & SINK/  
 1703 FIXTURES, PER DETAIL B1/A7.60. CONNECT TO (C) PLUMBING  
 1704 PROVIDE NEW PLASTIC LAMINATE COUNTER/BACKSPLASH & SINK/  
 1705 FIXTURES, PER DETAIL C1/A3.60 [SEE ADULT ACCESSIBILITY CORRIDORS].  
 1706 CONNECT TO (C) PLUMBING  
 1707 NEW THRESHOLD - SEE DETAIL S/M 11

**5391 REMOVE AND REPLACE WINDOW AND SURROUNDING MATERIALS**

- ① REMOVE AND REPLACE WINDOW AND SURROUNDING MATERIALS
- ② REMOVE AT ALL INSTANCES 2"x2" T" ANGLE DIRECTLY IN FRONT OF COLUMNS
- ③ REMOVE ALL STEEL ANGLE CLIPS AT END OF WINDOW BAY
- ④ (a) SINK & ASSOCIATED FINISHES/FITTINGS, SMOOTH COLUMN & BACKSPLASH TO ALLOW FOR 36" CLEARANCE AREA - SEE DETAIL B1/AT 60
- ⑤ REMOVE (f) GLAZING & STOPS. LEAVE ALL OTHER WOOD UNDISTURBED
- ⑥ REMOVE (f) SINK & CASTER/W

### Key Points



Agency Approval

FILE NO: 00-00

IDENTIFICATION STAMP  
DIV OF THE STATE ARCHIVES  
OFFICE OF REGULATION & SERVICE

APPL 08-000000


AC \_\_\_\_\_ FILE \_\_\_\_\_ CS \_\_\_\_\_  
DATE \_\_\_\_\_

Project 144

 SANTA MONICA UNIFIED SCHOOL DISTRICT  
**WILL ROGERS ES**  
2801 14th St  
Santa Monica, CA 90405  
www.smuusd.org

\_\_\_\_\_

BLDG. H DEMO/REMODEL  
FLOOR PLANS

Architect's Seal	Designed MS	Project No. 3448017-000
	Drawing BT, RD	Scale 1/8" = 1'-0"
	DAOC MS	Drawing No.
	Date: 09-02-16	AH2.1

 PLEASE RECYCLE

DSA SUBMITTAL



**ALTA**  
ENVIRONMENTAL

# PCB Wipe Sample Data Sheet

Client: SUMUSP  
Project No.: SUSD-17-6806  
Project Name: Roger ES-Windows Project

Technician: Cesar R  
Date: 4/1/17  
Page: 1 of 1

Photo #	Sample #	Background or Clearance	Sample Location	Component	Surface Area	Interior / Exterior	Results	
	1PCBW	CL R/post ↓	Replicate Sample Window sill	Window sill Same as 4PCBW	100'cm <sup>2</sup>	Interior ✓		
	2PCBW		Room 201 east of NW door	Window sill	100'cm <sup>2</sup>	↓		
	3PCBW		Room 201 4' SO. of NW door	smooth floor	100'cm <sup>2</sup>			
	4PCBW		Replicate Sample Window sill	Same as 1PCBW Window sill	100'sq <sup>2</sup>			
	5PCBW		Field Blank (prepared w/ Hexone)					
	Sampling media: sterile gauze pads 3" x 3" moistened w/ Hexone							

864 04  
8/1/17



ALLIANCE OF  
CITIZENS


[illegible]


(C) REMOTE AND REPLACE WINDOW AND SURROUNDING MATERIALS  
(C) REMOTE. AT ALL OFFICES 27 1/2" TALL DIRECTLY IN FRONT OF COLUMNS  
(C) REMOVE ALL STEEL ANGLE CLIPS AT 140" OF WINDOW BAY  
(C) REMOVE (1) SHOT & ASSOCIATED FRAMES/PISTONS, SHOTGUN COLUMN & PUNCHPLATE TO ALLOW FOR 36" CLEARANCE AREA SEE DETAIL B1/A760  
(C) REMOVE (1) GLAZING & STOPS, LEAD, ALL OTHER WOULD UNREPAIRABLE  
(C) REMOVE (1) SHOT & CASE HEAD



1 PCBW  
2 PCBW  
4 PCBW  
2 LW 401

- 3 PC BW  
1 LW 401



Architect's Seal	Unregistered ME	Project No. 3440017-0000
	Drawn BT, RD	Scale 1/8" = 1' - 0"
	GAUC (4)	Drawing No.
	Date 08-02-16	<b>AH2.1</b>

DSA SUBMITTAL



**ALTA**  
ENVIRONMENTAL

Wipe Sample Data Sheet - lead

Client: SMHUSD  
Project No.: SMHUS-SMSD-17-6806  
Project Name: Rogers ES.

Technician: Quincy R  
Date: 4/1/17  
Page: 1 of 1

Homogeneous #	Photo #	Sample #	Background or Clearance	Sample Location	Component	Surface Area	Interior / Exterior	Results
		1LW401	CIP	4150.7 NW door 201 Interior floor	smooth floor	12"x12"	Interior	
		2LW401	6	Window sill interior East of NW door	Window sill	12"x12"	Interior	
		3LW401	Blank-Seal					



# CHAIN OF CUSTODY

1508 E. 33rd Street  
Signal Hill, CA 90755  
562-206-2770 Tel  
562-206-2773 Fax  
services@AQenvlabs.com

(Lab) Order No.

CUSTOMER INFORMATION		Turnaround Time	Shipped By	Report Send Via:			
Company	Alt On.	Same Day <input checked="" type="checkbox"/>	Fedex <input type="checkbox"/>	Web	<input type="checkbox"/>		
Address		1 Day <input type="checkbox"/>	UPS <input type="checkbox"/>	Email	<input type="checkbox"/>		
City/State/Zip		2 Day <input type="checkbox"/>	USPS <input type="checkbox"/>	Fax	<input type="checkbox"/>		
Contact	Cesar Ruvalcaba	3 Day <input type="checkbox"/>	Drop Off <input type="checkbox"/>	Verbal	<input type="checkbox"/>		
Office Phone		5 Day <input type="checkbox"/>	Drop Box <input type="checkbox"/>	Mail	<input type="checkbox"/>		
Cell		Weekend <input type="checkbox"/>	Other <input type="checkbox"/>	Pick up	<input type="checkbox"/>		
Fax		Special Instructions:					
Email							
PROJECT INFORMATION							
Project Name: Papers EC		PO Number:					
Project Number:		Work Order No.:					
Location: Room 201		Sampled By: Cesar Ruvalcaba					
<b>PLM</b>		<b>PCM</b>		<b>MOLD</b>			
PLM EPA 600/M4-82-020 <input type="checkbox"/>		NIOSH 7400A <input type="checkbox"/>		Spore Trap <input type="checkbox"/>			
PLM 400 Pt. Count (<0.25%) <input type="checkbox"/>		NIOSH 7400B <input type="checkbox"/>		Tape Lift <input type="checkbox"/>			
PLM 1000 Pt. Count (<0.1%) <input type="checkbox"/>		w/ TWA <input type="checkbox"/>		Bulk Sample <input type="checkbox"/>			
				Swab <input type="checkbox"/>			
				<b>LEAD (Pb)</b>			
				Air <input type="checkbox"/>			
				TTLIC <input type="checkbox"/>			
				Paint <input type="checkbox"/>			
				Wipe <input checked="" type="checkbox"/>			
				Soil <input type="checkbox"/>			
SAMPLE ID	SAMPLE TYPE	LOCATION		Date Sampled	Start Time Stop Time	Avg Flow Rate	Volume (L)
1LW401	intake flow	12" x 12"					
2LW401	Interior Window Sill	12" x 12"					
3LW401	Seal Blank						
Relinquished By: [Signature]		Received By: [Signature]					
Date/Time: 4/3/17 8:30 AM		Date/Time: 4/3/17 8:30					
Relinquished By:		Received By:					
Date/Time:		Date/Time:					

4/1/17



2

1.50.54. 000001. 0001

1. HAZARDOUS WASTE  
ACTING: 12 OF 14

- 

\* THE CONTRACTOR INCURRING A MAJORITY ADVERSE IN THE MAJORITY'S MARKET. IF PU

02-00-0000 (18-001) 10/20/01

- [illegible]

8225 W. John S. near Third Place / Los Angeles, CA 90048  
 | 213-642-8282 / [www.foto.org/JohnS.htm](http://www.foto.org/JohnS.htm)

UNIVERSITY OF CALIFORNIA LIBRARY

- 101 BYSTAF PAGE: HARDWARE PER CLASSROOM DOOR  
102 PROMPT: ARE WE PLASTIC? (A)MAYBE C)DURRY/BACKSLASH & S/N/4/  
103 FORBANS PER DETAIL 01/17/60, CONNECT TO (T) PLEASING  
104 PROMPT: ARE WE PLASTIC? (A)MAYBE C)DURRY/BACKSLASH & S/N/4/  
105 FORBANS PER DETAIL C1/17/60 (SEE AGRAT ACCESS/SHORTY DNR PERSONS),  
106 CONNECT TO (T) PLEASING  
107 END MESSAGE SEE DETAIL 5/18/11

ALL INFORMATION CONTAINED HEREIN IS UNCLASSIFIED DATE 08-01-2001 BY 60322 UCBAW

- REMOVE AND PLACE BROWNS AND SURROUNDING MATERIALS  
REMOVE AT ALL DISTANCES 27 1/2" T" ANGLE DIRECTLY IN FRONT OF  
COLUMNS  
REMOVE ALL STEEL ANGLE CLIPS AT END OF BRIDGE BAY  
REMOVE (2) SAME AS ASSOCIATED FURNISH/FITNESS. SAWCUT CORNER &  
BACKSPASH TO ALLOW FOR 36" CLEARANCE AREA SEE DETAIL B1/37 SO  
REMOVE (2) GRATING & STOPS, LEAVE ALL OTHER ROAD SURFACES  
REMOVE (2) SAME AS ASSOCIATED



1

- 3A401  
 - 2A401  
 - 1A401  
 Limit of containment  
 Work Area

1PCBW  
2PCBW  
4PCBW  
2LW401

-3PCBW  
|LW 40|



Agency Approval \_\_\_\_\_

FILE NO. 00000

IDENTIFICATION STAMP  
DIV OF THE STATE ARCHITECT  
OFFICE OF REGULATION SERVICES


APPL. NO. 000000

AC \_\_\_\_\_ FLS \_\_\_\_\_ SS \_\_\_\_\_

DATE \_\_\_\_\_

[illegible]

Drawing Title **BLDG. H DEMO/REMODEL  
FLOOR PLANS**

	Integrated	Project No.	<b>AH2.1</b>
	MS	348017-000	
	Drawn	Scale	
	BT/RQ	1/8" = 1' - 0"	
	QA/QC	Drawing No.	
	MM		
	Dated		
	09 - 02 - 16		

DSA SUBMITTAL



**CA-DHS ELAP CERTIFICATE #1555**

Other:

[illegible]

Date: 7/11/17

## CHAIN OF CUSTODY RECORD



# ALTA

ENVIRONMENTAL

Sheet 1 of 1

Project Name Will Rogers


Project No./Task No. \_\_\_\_\_

Calculated by Ernie Tucker Date 5/24/17

Scale NOT TO SCALE.

Checked by \_\_\_\_\_ Date \_\_\_\_\_


TEST STRUCTURE WALLS OF EACH BLDG. (357) NO LRP ONLY ASB.  
A B D E F G H J K L M N P



14th St.

N





# CHAIN OF CUSTODY

1508 E. 33rd Street  
Signal Hill, CA 90755  
562-206-2770 Tel  
562-206-2773 Fax  
services@AQenvlabs.com

(Lab) Order No.

CUSTOMER INFORMATION		Turnaround Time	Shipped By	Report Send Via:		
Company	A174	Same Day <input type="checkbox"/>	Fedex <input type="checkbox"/>	Web <input type="checkbox"/>		
Address		1 Day <input type="checkbox"/>	UPS <input type="checkbox"/>	Email <input type="checkbox"/>		
City/State/Zip		2 Day <input type="checkbox"/>	USPS <input type="checkbox"/>	Fax <input type="checkbox"/>		
Contact	Cesar Rivalcaba	3 Day <input type="checkbox"/>	Drop Off <input type="checkbox"/>	Verbal <input type="checkbox"/>		
Office Phone		5 Day <input checked="" type="checkbox"/>	Drop Box <input type="checkbox"/>	Mail <input type="checkbox"/>		
Cell		Weekend <input type="checkbox"/>	Other <input type="checkbox"/>	Pick up <input type="checkbox"/>		
Fax		Special Instructions:				
Email						
PROJECT INFORMATION						
Project Name:	Rogers ES	PO Number:				
Project Number:		Work Order No.:				
Location:	Bldgs G & F	Sampled By:	Cesar Rivalcaba			
<b>PLM</b>		<b>PCM</b>	<b>MOLD</b>	<b>LEAD (Pb)</b>		
PLM EPA 600/M4-82-020 <input type="checkbox"/>	NIOSH 7400A <input type="checkbox"/>	Spore Trap <input type="checkbox"/>	Air <input checked="" type="checkbox"/>	TTLIC <input type="checkbox"/>		
PLM 400 Pt. Count (<0.25%) <input type="checkbox"/>	NIOSH 7400B <input type="checkbox"/>	Tape Lift <input type="checkbox"/>	Paint <input type="checkbox"/>			
PLM 1000 Pt. Count (<0.1%) <input type="checkbox"/>	w/ TWA <input type="checkbox"/>	Bulk Sample <input type="checkbox"/>	Wipe <input type="checkbox"/>			
		Swab <input type="checkbox"/>	Soil <input type="checkbox"/>			
SAMPLE ID	SAMPLE TYPE	LOCATION	Date Sampled	Start Time	Avg Flow Rate	Volume (L)
616-L01	0800-2000 x 2 Lpm = 720 L					
616-L02	0830-2000 x 2 Lpm = 690 L					
619-L01	0846-1522 x 2 Lpm = 396 L					
619-L02	0852-1530 x 2 Lpm = 398 L					
620-L01	0827-1507 x 2 Lpm = 800 L					
620-L02	0832-1512 x 2 Lpm = 800 L					
Relinquished By: Cesar Rivalcaba		Received By:				
Date/Time: 6/21/17 14:30 pm		Date/Time:				
Relinquished By:		Received By:				
Date/Time:		Date/Time:				



(LEAD)

# Air Sampling Form

Client: WILL ROGERS ELEMENTARY SCHOOL  
Project No.: SM5D 17-6806  
Project Location: 2401 14TH ST. SANTA ANITA, CA  
90905

Date: 6/16/17  
Page: 1 of 1

[illegible]

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance

Detection limit is 5.5 f/cc

### Analytical Method:

<del>PCM-NIOSH</del>	7400	<del>USA</del>	
TEM-AHERA			
TEM-EPA Yamate			
NIOSH-7082/Pb			

### Sample Analysis:

Alta On-site	
Outside Lab	X

Field Blank

Field Blank
Sample #
Fiber/Fields

**Lab Blank**

Sample #	Fiber/Fields
----------	--------------

### Sample Media:

Sample media.	
25 mm MCE 0.8 µg	
25 mm MCE 0.45 µg	
37 mm MCE	

**Microscopist:**

Microscope #:

Graticule field area (mm<sup>2</sup>):

**Filter area (mm<sup>2</sup>):**

**Q.C. slide readable:**

Rotometer #:

**Comments:**

LEAD AIR MONITORING

## Air Clean/Environmental (ACE)

On-Site Technician: EDWARD STEVENS

**Signature:**

**Cert Number:**



**Client:** Will Rogers Elementary School  
**Project No.:** Smy SD - 16-6313  
**Project Location:** 2401 14th St. - Santa Monica, CA

**Project Location:**

Page: \_\_\_\_\_ of \_\_\_\_\_

[illegible]

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance

Detection limit is 5.5 f/cc

PCM-Niosh 7400
TEM-AHERA
TEM-EPA Yamate
NIOSH-7082/Pb

Alta On-site	
Outside Lab	X

Sample #	Fiber/Fields
----------	--------------

25 mm MCE 0.8 $\mu\text{g}$	
25 mm MCE 0.45 $\mu\text{g}$	
37 mm MCE	

Sample #	Fiber/Fields
----------	--------------

Microscope #: \_\_\_\_\_  
Graticle field area (mm<sup>2</sup>): \_\_\_\_\_  
Filter area (mm<sup>2</sup>): \_\_\_\_\_  
Q.C. slide readable: \_\_\_\_\_  
Rotometer #: \_\_\_\_\_

**Comments:**

## Lead Monitoring

## On-Site Technician:

**Signature:**

**Cert Number:**

5025-71



**Client:** Will Rogers Elementary School  
**Project No.:** SMSD-116-6313  
**Project Location:** 2401 14th St. - Santa Monica, CA

### Project Location:

Will Rogers Elementary School  
SM5D-16-6313  
2401 14th St. - Santa Monica, CA

SM5D-116-6313

2401 14th St. - Santa Monica, CA

Page:

of 1

[illegible]

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance

Detection limit is 5.5 f/cc

PCM-Niosh 7400
TEM-AHERA
TEM-EPA Yamate
NIOSH-7082/Pb

Alta On-site	
Outside Lab	X

Microscope #:
Graticule field area (mm <sup>2</sup> ):
Filter area (mm <sup>2</sup> ):
Q.C. slide readable:
Rotometer #:

**Comments:**

## Lead Air Monitoring

25 mm MCE 0.8 $\mu\text{g}$	
25 mm MCE 0.45 $\mu\text{g}$	
37 mm MCE	

Sample #	Lab Blank
----------	-----------

On-Site Technician: Max Lu  
Signature: Max Lu

**Cert Number:** ~~100-5223~~

## PROJECT LOG/DAILY INSPECTION CHECKLIST

Date:

6/12/17

Alta representative:

Costa Rica

**Project No.:**

**Project name:**

## Windows Job

**Project location:**

Roger's BS.

**Project area:**

E, J

Time of observation	Observations
0700	Arrived at site together w/ Ace representatives. Ace has Cagd-poly in most bldgs on site, but will start work in Bldg J. Ac repairs plastic which was damaged by wind overnight.
0800 0845	AET (another contractor) on site. They will only get up - E. J North & South begins. PPE - disposable clothing, 1/2 face APR mask, boot + eye protection. Pres prep - drop plans standing approx. 20' behind sizer and water decan. Using Saw saw to cut one full or manageable sections also having ladders and scissor lift to access windows. Water being used on the south wall containment was used because they will be inspecting exterior stucco, all major pre air + water decon.

**Alta Representative:**

**Date:**

**Signature:**

**Cal/OSHA Cert. No.:**



# ALTA

ENVIRONMENTAL

## Dust Monitoring Form

Date: 6/16/17Page: 1 of 1

	AM	PM
Temperature (°F)		
Humidity (%)		
Sky Condition		

Project Name: Will Rogers E.S.  
Project Number:   
Client: ALTA  
Site Address: 23101 14th Street, Santa Monica

0.1

Location	Instrument Number	Time	Particulate Count		Results below Action Level? Yes/No	Location	Instrument Number	Time	Particulate Count		Results below Action Level? Yes/No
			Current	TWA					Current	TWA	
South Side	16455	0755	0.039	0.043		North Side	13932	0800	0.024	0.025	
		0845	0.060	0.043				0845	0.030	0.029	
		0915	0.057	0.038				0915	0.028	0.031	
		0930	0.040	0.044				0930	0.032	0.021	
		1000	0.041	0.044				1000	0.029	0.030	
		1100	0.052	0.055				1100	0.029	0.041	
		1200	0.065	0.059				1200	0.027	0.041	
		1300	0.073	0.060				1300	0.029	0.039	
		1400	0.061	0.060				1400	0.028	0.038	
		1500	0.060	0.060				1500	0.030	0.039	
		1530	0.059	0.065				1530	0.029	0.041	
		1600	0.048	0.055				1600	0.031	0.040	
		1700	0.024	0.028				1700	0.020	0.022	
		1800	0.022	0.028				1800	0.018	0.022	
		1900	0.020	0.030				1900	0.023	0.022	
		2000	0.018	0.028				2000	0.020	0.023	

Notes:

Performed By:





## PROJECT LOG/DAILY WORK AREA INSPECTION CHECKLIST

Date: 06/16/17 Alta representative: EDWARD AGUILAR  
 Project No.: SMSD 17-6806 Project name: \_\_\_\_\_  
 Project location: WILL ROGERS ES. Project area: BUILDING "G"  
 Material Removed: LBP / ACM - window putty Quantity removed: \_\_\_\_\_

### Type of Containment:

Full: 3-stage decon/walls/ceiling/shower

plash3stage decon-shower

Mini: 2-stage decon-shower

Glovebag/secondary containment

ther (describe) \_\_\_\_\_

wash station

wash station

wash station

### Respiratory Protection Used:

1/2 face: P100

1/2 face: P100/Organic

Full face: P100

PAPR-HEPA

Arrival time (Alta): 0700 Abatement contractor: (ACE) AIR CLEAN ENVIRONMENTAL

Departure time (Alta): \_\_\_\_\_ Contractor supervisor's name: GUSTAVO NATANGLO

(first and last)

Contractor arrival time: \_\_\_\_\_ Departure: \_\_\_\_\_

# of workers present: 11 Worker certifications current/available on-site: YES

BUILDING "G" - 6 WORKERS

Reviewed by Alta \_\_\_\_\_

Contractor's job board present including Cal/OSHA notification and AQMD if applicable \_\_\_\_\_

Other contractors on-site/activities: WINDOW CONTRACTOR, WORKING IN OTHER BUILDINGS.

### DAILY WORK AREA INSPECTION (Check 4 Times/Shift)

Decontamination Unit	Time of Inspection	QA	Pressure Differential Isolation Barriers	Time of Inspection	QA
Proper signs at entrance and bag-out	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Proper # of AFDs for area	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Airlock flaps intact (not taped open)	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Containment smoke-tested	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Street clothing properly stored	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	AFDs properly vented	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Suits/respirator filters present	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Pre-filter clean	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Area clean: waste bags not obstructing path	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Exhaust tubing intact	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Shower/pump/filters operating properly	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Critical barriers intact	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Work Practices			Waste Disposal	Time of Inspection	QA
No saws/brooms in work area	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Waste/debris bagged	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Material kept wet	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Waste double-bagged, sealed, decontaminated, labeled prior to removal	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Material promptly bagged	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Dumpster lined, labeled	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Workers in proper PPE: no cut-off sleeves of suit, no cut-off feet of suit, eye protection used, gloves used, hood up, respirator straps inside hood	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Dumpster closed top/locked	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
No eating, smoking, drinking in work area	<input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Type of manifest	(HAZ/FRIABLE)	(NON-FRIABLE)
			# of bags	_____	Manifest # _____



**Daily Observation Log**

Client: Will Rogers Elementary School Page Number: 1 of 1  
Project Name: Removal of Asbestos and Lead-Based Paint Alta Job No.: SMDS-16-6313

**TIME COMMENTS**

07:00 AM Alta rep. Max Quezada arrives at Will Rogers Elementary School (WRES) located at 2401 14<sup>th</sup> St., Santa Monica, CA.

07:10 AM Met with Rep. Juan Hernandez of ACE (Air Clean Environmental, Inc.). Objective is to remove windows containing asbestos and lead-based paint on East Side of Bldg. G and East and West Side of Bldg. F of WRES. ACE crew laid down a safety perimeter utilizing warning tapes and signs around Bldg. G and F. ACE erected a 2-stage decon, two (2) negative air units and containment along the East wall of Bldg. G. ALTA will monitor the area for air and safety purposes.

08:07 AM ACE crews donned on their PPE, which consist of a disposable suit, ½ face APR, gloves and hard hat. Other trades are in additional PPE for safety on the site such as reflective vest, hard hat and safety glasses. Supervisor Juan Hernandez will be checking in on their progress periodically. All certification were checked. ACE commenced with removal of windows on Bldg. G and F using hand tools and one other mechanical means.

08:25 AM Calibrated H1 & H2 high-flow pumps for asbestos-air monitoring @ 2 L/min utilizing a Rotameter for calibration.  
Start Pump H1: AA-01 @ 2 L/min – WRES between Bldg. G and F – North (Decon)  
Start Pump H2: AA-02 @ 2 L/min – WRES between Bldg. G and F – South

08:46 AM Calibrated L1 & L2 low-flow pumps for lead-air monitoring @ 2 L/min utilizing a Rotameter for calibration.  
Start Pump L1: L-01 @ 2 L/min – WRES between Bldg. G and F – North (Decon)  
Start Pump L2: L-02 @ 2 L/min – WRES between Bldg. G and F – South

11:00 AM Lunch Break

12:00 PM ACE crew continues with window removal on Bldg. G and F. ACE Crew begins detail cleanup in regards to loose debris and paint chips around Bldg. H.

02:57 PM ACE crew suspended removal of windows. Finished complete removal on East Side of Bldg. G. Remaining windows on Bldg. F are scheduled to be removed on 06/20/17. ACE commenced clean-up process.

03:13 PM End Pump H1: AA-01 (417 min.). Collected and labeled PCM cassettes for evaluation.  
End Pump H2: AA-02 (414 min.). Collected and labeled PCM cassettes for evaluation.

03:22 PM End Pump L1: L-01 (396 min.). Collected and labeled Lead cassettes for evaluation.  
End Pump L2: L-02 (398 min.). Collected and labeled Lead cassettes for evaluation.

03:28 PM ACE will resume with window removal on Tuesday (06/20/17) for Bldg. F. ACE crew ended with the removal of the following: 7 Racks on East Side of Bldg. G; 28 Racks on West Side of Bldg. F and 23 Racks on East Side. Note: Each side has 44 Racks with 5 Doors. ACE crew wrapped and labeled all windows to be disposed of properly.

03:30 PM Signed out with ACE.

03:30 PM End of Shift.

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature:

Cert. Number: 14-5205  
Date: 06-19-17



## Air Sampling Form

**Client:** Will Rogers Elementary School  
**Project No.:** SMSD-16-6313  
**Project Location:** 2401 14<sup>TH</sup> St. Santa Monica, CA

**Date:** 06-19-17  
**Page:** 1 of 1

Sample #	Pump #	Sample Location	Type	Activity in Progress	Start Time	Stop Time	LPM Start	LPM Stop	Volume	Fibers/Fields	F/CC*
AA-01	H1	WRES Bldg. G & F – North (Decon)	OWA	YES	08:25 AM	03:22 PM	2	2	834	2/100	<0.001
AA-02	H2	WRES Building G & F – South	OWA	YES	08:31 AM	03:25 PM	2	2	828	3/100	0.001
BLK-01	N/A	Field Blank	BL	N/A	N/A	N/A	N/A	N/A	N/A	0/100	0
BLK-02	N/A	Lab Blank	BL	N/A	N/A	N/A	N/A	N/A	N/A	0/100	0

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance; BL = Blank

Detection limit is 5.5 f/cc

### Analytical Method:

PCM-Niosh 7400	X
TEM-AHERA	
TEM-EPA Yamate	
NIOSH-7082/Pb	

### Sample Media:

25 mm MCE 0.8 µg	X
25 mm MCE 0.45 µg	
37 mm MCE	

### Sample Analysis:

Alta On-site	X
Outside Lab	

### Field Blank

Sample # BLK-01
Fiber/Fields: 0


### Lab Blank

Sample # BLK-02
Fiber/Fields: 0

### Microscopist: MAX QUEZADA

Microscope #:
Graticle field area (mm <sup>2</sup> ):
Filter area (mm <sup>2</sup> ):
Q.C. slide readable:
Rotometer #:

### Comments:


<b>On-Site Technician:</b> MAX QUEZADA
<b>Signature:</b> 
<b>Cert Number:</b> 14-5205



## Contractor Personnel Sign-In Sheet

CONTRACTOR: Air Clean Environmental, Inc. (ACE)  
PAGE NUMBER: 1 of 1  
PROJECT NUMBER: \_\_\_\_\_

CLIENT:	<u>Will Rogers Elementary School</u>
PROJECT:	<u>Window Removal - Lead &amp; Asbestos</u>
WORK AREA (S):	<u>Buildings – H, G, F, K, M, N, E</u>

[illegible]



**Daily Observation Log**

Client: Will Rogers Elementary School Page Number: 1 of 1  
Project Name: Removal of Asbestos and Lead-Based Paint Alta Job No.: SMSD-16-6313

**TIME COMMENTS**

07:00 AM Alta rep. Max Quezada arrives at Will Rogers Elementary School (WRES) located at 2401 14<sup>th</sup> St., Santa Monica, CA.

07:10 AM Met with Supervisor Juan Hernandez of ACE (Air Clean Environmental, Inc.). Objective is to remove windows containing asbestos and lead-based paint on East and West Side of Bldg. F along with detail clean on Bldg. G of WRES. ACE crew laid down a safety perimeter utilizing warning tapes and signs around Bldg. F. ACE erected a 2-stage decon and taped off area around Bldg. F. ALTA will monitor the area for air and safety purposes.

07:25 AM ACE crews donned on their PPE, which consist of a disposable suit, ½ face APR, gloves and hard hat. Other trades are in additional PPE for safety on the site such as reflective vest, hard hat and safety glasses. Supervisor Juan Hernandez will be checking in on their progress periodically. All certification were checked.

07:50 AM ACE commenced with removal of windows on East and West Side Bldg. F using hand tools and no other mechanical means.

08:27 AM Calibrated L1 & L2 low-flow pumps for lead-air monitoring @ 2 L/min utilizing a Rotameter for calibration.  
Start Pump L1: L-01 @ 2 L/min – WRES between Bldg. F – North (Downwind)  
Start Pump L2: L-02 @ 2 L/min – WRES between Bldg. F – South (Upwind)

08:52 AM Calibrated H1 & H2 high-flow pumps for asbestos-air monitoring @ 2 L/min utilizing a Rotameter for calibration.  
Start Pump H1: AA-01 @ 2 L/min – WRES between Bldg. F – North (Decon)  
Start Pump H2: AA-02 @ 2 L/min – WRES between Bldg. F – South

11:00 AM Lunch Break

12:00 PM ACE crew continues with window removal on East and West Side Bldg. ACE Crew begins detail cleanup in regards to loose debris and paint chips within Bldg. G containment.

03:02 PM ACE crew suspended finished with window removal of East and West Side of Bldg. F. ACE commenced clean-up process.

03:07 PM End Pump L1: L-01 (400 min.). Collected and labeled Lead cassettes for evaluation.  
End Pump L2: L-02 (400 min.). Collected and labeled Lead cassettes for evaluation.

03:16 PM End Pump H1: AA-01 (384 min.). Collected and labeled PCM cassettes for evaluation.  
End Pump H2: AA-02 (383 min.). Collected and labeled PCM cassettes for evaluation.

03:28 PM ACE will resume with window removal preparations on Wednesday (06/21/17) for Bldg. E. ACE crew ended with the removal of the following: 16 Racks on West Side of Bldg. F and 21 Racks on East Side. Note: Each side has 44 Racks with 5 Doors. ACE crew wrapped and labeled all windows to be disposed of properly.

03:30 PM Signed out with ACE.

03:30 PM End of Shift.

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature:

Cert. Number: 14-5205

Date: 06-20-17



# Air Sampling Form

<b>Client:</b>	Will Rogers Elementary School
<b>Project No.:</b>	SMSD-16-6313
<b>Project Location:</b>	2401 14 <sup>TH</sup> St. Santa Monica, CA

**Date:** 06-20-17  
**Page:** 1 of 1

[illegible]

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance; BL = Blank

Detection limit is 5.5 f/cc

### Analytical Method:

PCM-Niosh 7400	X
TEM-AHERA	
TEM-EPA Yamate	
NIOSH-7082/Pb	

### Sample Analysis:

Alta On-site	X
Outside Lab	

## Field Blank

Sample # BLK-01
Fiber/Fields: 0

## Lab Blank

Sample # BLK-02
Fiber/Fields: 0

**Microscopist: MAX QUEZADA**

Microscope #:

**Graticule field area (mm<sup>2</sup>):**

**Filter area (mm<sup>2</sup>):**

**Q.C. slide readable:**

Rotometer #:

**Comments:**

**On-Site Technician: MAX QUEZADA**

**Signature:**

**Cert Number:** 14-5205



## Contractor Personnel Sign-In Sheet

CONTRACTOR: Air Clean Environmental, Inc. (ACE)  
PAGE NUMBER: 1 of 1  
PROJECT NUMBER: \_\_\_\_\_

CLIENT:	<u>Will Rogers Elementary School</u>
PROJECT:	<u>Window Removal - Lead &amp; Asbestos</u>
WORK AREA (S):	<u>Buildings – H, G, F, K, M, N, E</u>

[illegible]





**Daily Observation Log**

Client: Will Rogers Elementary School Page Number: 1 of 1  
Project Name: Removal of Asbestos and Lead-Based Paint Alta Job No.: SMSD-16-6313

**TIME COMMENTS**

07:00 AM Alta rep. Max Quezada arrives at Will Rogers Elementary School (WRES) located at 2401 14<sup>th</sup> St., Santa Monica, CA.

07:10 AM Met with Supervisor Gustavo Naranjo of ACE (Air Clean Environmental, Inc.). Objective is to detail clean and stabilize paint around Bldg. F for inspection. Also, prep Bldg. E area for removal of windows containing asbestos and lead-based paint on East and West Side of Bldg. E.

07:20 AM ACE crew commenced with laying down a safety perimeter utilizing warning tapes and signs around Bldg. E. ALTA will monitor the area for air and safety purposes. Supervisor Gustavo Naranjo will be checking in on their progress periodically. All certification were checked.

08:30 AM ACE crew continues with detail cleaning around Bldg. F. Once finished, ACE crew will commence with encapsulating lead paint with a lead lock encapsulate on both East and West Side Bldg. F.

10:50 AM Alta rep. Max Quezada inspected Bldg. F and finds the area free of debris and PASSED visual.

11:00 AM Lunch Break

12:00 PM Found floor and window debris on the North Side of Bldg. K, N & M. Debris was created by contractor on premises. ACE was instructed to clean debris, wipe down, encapsulate and section off the areas.

12:15 PM ACE crew donned on their PPE, which consist of a disposable suit, ½ face APR, gloves and hard hat. Other trades are in additional PPE for safety on the site such as reflective vest, hard hat and safety glasses.

12:30 PM Alta rep. Cesar Ruvalcaba took Lead Wipe samples for clearance for Bldg. F.

02:20 PM ACE crew continues with Bldg. K, N & M. ACE crew suspends window removal of East and West Side of Bldg. E. No windows were removed. Remaining crew moves over to help out on Bldg. K, N & M.

03:00 PM ACE crew finished with debris cleaning on North Side of Bldg. K, N & M. ACE commenced clean-up process.

03:17 PM Alta rep. Max Quezada inspected North Side of Bldg. K, N & M and finds the area free of debris and PASSED visual.

03:20 PM Alta rep. Max Quezada collected and labeled Lead Wipe samples for clearance for Bldg. K, N & M. Samples are to be taken to a lab for analysis.

03:25 PM ACE will resume with window removal on Bldg. E on Thursday (06/22/17) for Bldg. E. ACE crew wrapped and labeled all debris to be disposed of properly.


03:28 PM Pick-up of containment. Manifest was to be filled out, but information was incorrect. Advised for correct information. Per driver's orders, information was corrected and initialed.

03:30 PM Signed out with ACE.

03:30 PM End of Shift.

**For Bag-Out Shift Only**

# of Bags	Manifest #

Alta Rep. Signature: 

Cert. Number: 14-5205

Date: 06-21-17





## Contractor Personnel Sign-In Sheet

CONTRACTOR: Air Clean Environmental, Inc. (ACE)  
PAGE NUMBER: 1 of 1  
PROJECT NUMBER: \_\_\_\_\_

CLIENT:	<u>Will Rogers Elementary School</u>
PROJECT:	<u>Window Removal - Lead &amp; Asbestos</u>
WORK AREA (S):	<u>Buildings – H, G, F, K, M, N, E</u>

[illegible]



**Daily Observation Log**

Client: Will Rogers Elementary School Page Number: 1 of 1  
Project Name: Removal of Asbestos and Lead-Based Paint Alta Job No.: SMSD-16-6313

**TIME COMMENTS**

07:00 AM Alta rep. Max Quezada arrives at Will Rogers Elementary School (WRES) located at 2401 14<sup>th</sup> St., Santa Monica, CA.

07:10 AM Met with Supervisor Oscar Naranjo of ACE (Air Clean Environmental, Inc.). Objective is to remove windows containing asbestos and lead-based paint on East and West Side of Bldg. E and L. of WRES. ACE crew laid down a safety perimeter utilizing warning tapes and signs around Bldg. E. ACE erected a 2-stage decon and taped off area around Bldg. E and L. ALTA will monitor the area for air and safety purposes.

07:30 AM ACE crews donned on their PPE, which consist of a disposable suit, ½ face APR, gloves and hard hat. Other trades are in additional PPE for safety on the site such as reflective vest, hard hat and safety glasses. Supervisor Oscar Naranjo will be checking in on their progress periodically. All certification were checked.

07:45 AM ACE commenced with removal of windows on East and West Side Bldg. E using hand tools and one other mechanical means.

08:13 AM Calibrated L1 & L2 low-flow pumps for lead-air monitoring @ 2 L/min utilizing a Rotameter for calibration.  
Start Pump L1: L-01 @ 2 L/min – WRES between Bldg. E and L – North (Downwind)  
Start Pump L2: L-02 @ 2 L/min – WRES between Bldg. E and L – South (Upwind)

08:34 AM Calibrated H1 & H2 high-flow pumps for asbestos-air monitoring @ 2 L/min utilizing a Rotameter for calibration.  
Start Pump H1: AA-01 @ 2 L/min – WRES between Bldg. E and L – North (Decon)  
Start Pump H2: AA-02 @ 2 L/min – WRES between Bldg. E and L – South

11:00 AM Lunch Break

12:00 PM ACE crew continues with window removal on East and West Side Bldg. E. ACE Crew is assigned detail cleanup in regards to loose debris on East Side of Bldg. H. ACE Crew commenced with window removal on East Side of Bldg. L.

03:02 PM ACE crew suspended window removal of East and West Side of Bldg. E. ACE commenced clean-up process.

03:11 PM End Pump L1: L-01 (415 min.). Collected and labeled Lead cassettes for evaluation.  
End Pump L2: L-02 (425 min.). Collected and labeled Lead cassettes for evaluation.

03:22 PM End Pump H1: AA-01 (468 min.). Collected and labeled PCM cassettes for evaluation.  
End Pump H2: AA-02 (466 min.). Collected and labeled PCM cassettes for evaluation.

03:25 PM ACE will resume with window removal Friday (06/23/17) for Bldg. E. ACE crew ended with the removal of the following: 30 Racks on West Side of Bldg. F; 35 Racks on East Side; 8 Racks on East Side of Bldg. L. Note: Each side has 44 Racks with 5 Doors. ACE crew wrapped and labeled all windows to be disposed of properly.

03:30 PM Signed out with ACE.

03:30 PM End of Shift.

**For Bag-Out Shift Only**

# of Bags	Manifest #

Alta Rep. Signature:

Cert. Number: 14-5205

Date: 06-22-17



# Air Sampling Form

<b>Client:</b>	Will Rogers Elementary School
<b>Project No.:</b>	SMSD-16-6313
<b>Project Location:</b>	2401 14 <sup>TH</sup> St. Santa Monica, CA

**Date:** 06-22-17  
**Page:** 1 of 1

[illegible]

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance; BL = Blank

Detection limit is 5.5 f/cc

### Analytical Method:

PCM-Niosh 7400	X
TEM-AHERA	
TEM-EPA Yamate	
NIOSH-7082/Pb	

### Sample Analysis:

Alta On-site	X
Outside Lab	

## Field Blank

Sample # BLK-01
Fiber/Fields: 0

## Lab Blank

Sample # BLK-02
Fiber/Fields: 0

**Microscopist: MAX QUEZADA**

Microscope #:

Graticle field area (mm<sup>2</sup>):Filter area (mm<sup>2</sup>): \_\_\_\_\_

**Q.C. slide readable:**

Rotometer #:

**Comments:**

---

---

---

---

### Sample Media:

25 mm MCE 0.8 $\mu$ g	X
25 mm MCE 0.45 $\mu$ g	
37 mm MCE	

**On-Site Technician: MAX QUEZADA**

**Signature:** 

<b>Cert Number:</b> 14-5205
-----------------------------



## Contractor Personnel Sign-In Sheet

CONTRACTOR: Air Clean Environmental, Inc. (ACE)  
PAGE NUMBER: 1 of 1  
PROJECT NUMBER: \_\_\_\_\_

CLIENT:	<u>Will Rogers Elementary School</u>
PROJECT:	<u>Window Removal - Lead &amp; Asbestos</u>
WORK AREA (S):	<u>Buildings – H, G, F, K, M, N, E</u>

[illegible]



**Daily Observation Log**

Client: Will Rogers Elementary School Page Number: 1 of 1  
Project Name: Removal of Asbestos and Lead-Based Paint Alta Job No.: SMSD-16-6313

---

TIME	COMMENTS
07:00 AM	Alta rep. Max Quezada arrives at Will Rogers Elementary School (WRES) located at 2401 14 <sup>th</sup> St., Santa Monica, CA.
07:10 AM	Met with Supervisor Oscar Naranjo of ACE (Air Clean Environmental, Inc.). Objective is to remove remaining windows containing asbestos and lead-based paint on East and West Side of Bldg. E and non-containing ACM window and grates on South Side of Bldg. P. of WRES. ACE crew laid down a safety perimeter utilizing warning tapes and signs around Bldg. E and L. ACE erected a 2-stage decon and taped off area around Bldg. E, L and P. ALTA will monitor the area for air and safety purposes.
07:40 AM	ACE crews donned on their PPE, which consist of a disposable suit, ½ face APR, gloves and hard hat. Other trades are in additional PPE for safety on the site such as reflective vest, hard hat and safety glasses. Supervisor Oscar Naranjo will be checking in on their progress periodically. All certification were checked.
07:55 AM	ACE commenced with removal of windows on East and West Side Bldg. E using hand tools and one other mechanical means.
08:00 AM	Calibrated L1 & L2 low-flow pumps for lead-air monitoring @ 2 L/min utilizing a Rotamater. Start Pump L1: L-01 @ 2 L/min – WRES between Bldg. E and L – North (Downwind) Start Pump L2: L-02 @ 2 L/min – WRES between Bldg. E and L – South (Upwind)
08:16 AM	Calibrated H1 & H2 high-flow pumps for asbestos-air monitoring @ 2 L/min utilizing a Rotamater. Start Pump H1: AA-01 @ 2 L/min – WRES between Bldg. E and L – North (Decon) Start Pump H2: AA-02 @ 2 L/min – WRES between Bldg. E and L – South
09:40 AM	ACE crew donned on their PPE and commenced with removal of window and grates along the South Side of Bldg. L
09:52 AM	Alta Rep. Cesar Ruvalcaba notified Jake Fistes in regards to disturbance along the North Wall of Bldg. K, M & N and along the East Side of Bldg. F. ACE crew was instructed to pick up debris left from contractors.
10:46 AM	Calibrated H3 & H4 high-flow pumps for asbestos-air monitoring @ 15 L/min utilizing a Rotamater. Start Pump H3: AA-03 @ 15 L/min – Bldg. G (East Side) Start Pump H4: AA-04 @ 15 L/min – Bldg. G (West Side)
11:00 AM	Lunch Break
12:06 PM	End Pump H3: AA-01 (80 min.). Collected and labeled PCM cassettes for evaluation. End Pump H4: AA-02 (80 min.). Collected and labeled PCM cassettes for evaluation.
12:10 PM	ACE crew continues with window removal on East and West Side Bldg. E and L. Also, ACE crew finished with removal of window grates on South Side of Bldg. P, but having difficult time with windows. In further inspection, the inner frame of the window is composed of aluminum, which is embedded into the cavity of the window. ACE must disturb stucco in order to remove window. ACE crew will commence with removal using hand tools and sawzall to cut through frame.
01:20 PM	ACE crew finished with window removal of East and West Side of Bldg. E and L. ACE commenced clean-up process.
02:55 PM	End Pump L1: L-01 (415 min.). Collected and labeled Lead cassettes for evaluation. End Pump L2: L-02 (413 min.). Collected and labeled Lead cassettes for evaluation.
03:12 PM	End Pump H1: AA-01 (416 min.). Collected and labeled PCM cassettes for evaluation. End Pump H2: AA-02 (414 min.). Collected and labeled PCM cassettes for evaluation.

03:25 PM ACE will resume with detail cleanup on Monday (06/26/17) for Bldg. E and L. ACE crew ended with the removal of the following: 14 Stacks on West Side and 9 Stacks on East Side of Bldg. E; 8 Stacks on West Side of Bldg. L. Note: Each side has 44 Stacks with 5 Doors. ACE crew wrapped and labeled all windows to be disposed of properly.

03:30 PM Signed out with ACE.

03:30 PM End of Shift.

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature:

Cert. Number: 14-5205

Date: 06-23-17







## PROJECT LOG/DAILY WORK AREA INSPECTION CHECKLIST

Date: 6/27/2017 Alta representative: GABE R. J. J. J.  
 Project No.: 17-008.07.02 Project name: WILL ROGERS E.S.  
 Project location: 2401 14TH STREET SANTA MONICA Project area: BLDG. A, B, PO  
 Material Removed: WINDOW PUTTY Quantity removed: ~500 L.F.

### Type of Containment:

Full: 3-stage decon/walls/ceiling/shower

plash3stage decon-shower

wash station

Mini: 2-stage decon-shower

wash station

Glovebag/secondary containment

wash station

ther (describe)

N/A

### Respiratory Protection Used:

1/2 face: P100

1/2 face: P100/Organic

Full face: P100

PAPR-HEPA

Arrival time (Alta):

0600

Abatement contractor:

ACE

Departure time (Alta):

1630

Contractor supervisor's name:

GUS NARANJO

(first and last)

Contractor arrival time:

0700

Departure: 1530

# of workers present:

8

Worker certifications current/available on-site

YES

Reviewed by Alta

YES

Contractor's job board present including Cal/OSHA notification and AQMD if applicable

YES

Other contractors on-site/activities:

INSTALLING NEW WINDOWS

### DAILY WORK AREA INSPECTION (Check 4 Times/Shift)

Decontamination Unit	Time of Inspection	QA	Pressure Differential Isolation Barriers	Time of Inspection	QA
Proper signs at entrance and bag-out	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Proper # of AFDs for area	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Airlock flaps intact (not taped open)	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Containment smoke-tested	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Street clothing properly stored	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	AFDs properly vented	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Suits/respirator filters present	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Pre-filter clean	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Area clean: waste bags not obstructing path	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Exhaust tubing intact	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Shower/pump/filters operating properly	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Critical barriers intact	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Work Practices			Waste Disposal	Time of Inspection	QA
No saws/brooms in work area	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Waste/debris bagged	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Material kept wet	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Waste double-bagged, sealed, decontaminated, labeled prior to removal	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Material promptly bagged	<input type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Dumpster lined, labeled	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Workers in proper PPE: no cut-off sleeves of suit, no cut-off feet of suit, eye protection used, gloves used, hood up, respirator straps inside hood	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Dumpster closed top/locked	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
No eating, smoking, drinking in work area	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Type of manifest (HAZ/FRIABLE) (NON-FRIABLE)		
			# of bags	Manifest #	



## PROJECT LOG/DAILY INSPECTION CHECKLIST

Date: 6-27-2017 Alta representative: GABE RIVERA  
 Project No.: 17-008, 07.02 Project name: WILL ROGERS F.D  
 Project location: 2401 14<sup>TH</sup> ST. SANTA MONICA Project area: BLOCK A, D

Time of observation	Observations
0700	0600 - I LEAVE OAK TOWARDS SANTA MONICA. I ARRIVE ON SITE / I MEET WITH ACE SUPERVISOR GUS NARANJO. ACE STARTS TO MOBILIZE / STARTS SETTING UP FOR EXT. WINDOW REMOVAL. CONTRACTOR SIGNS IN. I START TO SET UP MY PERIMETER AIR PUMPS. ACE HAS EIGHT WORKERS ON SITE.
0800	ACE CONTINUES W/ PRE-ABATEMENT SET UP. THEY ARE USING DROP POLY TO COVER ASPHALT / LANDSCAPING. WORKERS WILL BE USING DISPOSABLE SUITS, WORK BOOTS, HARD HAT, & 1/2 FACE RESPIRATION.
0900	CEJAL ARRIVES ON SITE TO PICK UP LEAD WIFE CLEARANCE SAMPLES / LEAD AIR SAMPLES. HE BRIEFLY MEETS WITH ME / THEN LEAVES. ACE ENVIRONMENTAL REQUEST PRE-VISUAL. ALL POLY ON FLOORS / CAUTION TAPE AROUND THE WORK AREAS. ACE STARTS REMOVAL OF EXT. WINDOWS (INTACT). ACE HAS AIRLESS SPRAYER ON SITE.
1000	MAX ARRIVES ON SITE TO PICK UP HIS 2 HIGH VOLUME / LOW VOLUME PUMPS. ACE CONTINUES WITH S.O.W. NO OTHER ISSUES OR PROBLEMS TO REPORT AT THIS TIME.
1100	ACE BREAKS FOR LUNCH
1200	ACE RETURNS FROM LUNCH / CONTINUES AT BLOCK A & D. ACE SUITS UP WITH PROPER P.P.E. / USING WET METHODS.
1300	ACE CONTINUES WITH S.O.W. <del>WASTE</del> WASTE DUMPSTERS ON SITE ARE FULL. ACE WILL HAVE TO LEAVE WASTE DOUBLE BAG W/ LABEL AND LOCKED ON SITE FOR NOW.
1400	ACE STARTED FINAL DETAIL OF BLOCK D AND ARE FINISHED WITH WINDOW REMOVAL. BLOCK.
1500	I COLLECT ALL AIR SAMPLES NOW. ACE GETS READY TO LEAVE.
1530	ACE / ALTA LEAVE JOB SITE
1630	I ARRIVE BACK IN OAKLAND.


Alta Representative:

GABE RIVERA

Date:

6-27-2017

Signature:



Cal/OSHA Cert. No.:

L551 07-3560





## PROJECT LOG/DAILY WORK AREA INSPECTION CHECKLIST

Date: 6/28/17 Alta representative: GABE RIVERA  
 Project No.: 17-008.07.02 Project name: WILL ROGERS E.D.  
 Project location: 2401 14<sup>TH</sup> STREET SANTA MONICA Project area: B406, A, B, D  
 Material Removed: WINDOW PUTTY Quantity removed: ~800 LF

### Type of Containment:

Full: 3-stage decon/walls/ceiling/shower

plash3stage decon-shower

wash station

Mini: 2-stage decon-shower

wash station

Glovebag/secondary containment

wash station

ther (describe) \_\_\_\_\_

### Respiratory Protection Used:

1/2 face: P100

1/2 face: P100/Organic

Full face: P100

PAPR-HEPA

Arrival time (Alta): 0800 Abatement contractor: ACE

Departure time (Alta): 1630 Contractor supervisor's name: GUS NARANJO

(first and last)

Contractor arrival time: 0700 Departure: 1530

# of workers present: 8 Worker certifications current/available on-site YES

Reviewed by Alta YES

Contractor's job board present including Cal/OSHA notification and AQMD if applicable YES

Other contractors on-site/activities: INSTALLING NEW WINDOWS

### DAILY WORK AREA INSPECTION (Check 4 Times/Shift)

Decontamination Unit	Time of Inspection	QA	Pressure Differential Isolation Barriers	Time of Inspection	QA
Proper signs at entrance and bag-out	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Proper # of AFDs for area	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Airlock flaps intact (not taped open)	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Containment smoke-tested <u>N/A</u>	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Street clothing properly stored	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	AFDs properly vented	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Suits/respirator filters present	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Pre-filter clean	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Area clean: waste bags not obstructing path	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Exhaust tubing intact	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Shower/pump/filters operating properly <u>N/A</u>	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Critical barriers intact	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Work Practices	Time of Inspection	QA	Waste Disposal	Time of Inspection	QA
No saws/brooms in work area	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Waste/debris bagged	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Material kept wet	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Waste double-bagged, sealed, decontaminated, labeled prior to removal	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Material promptly bagged	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Dumpster lined, labeled	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Workers in proper PPE: no cut-off sleeves of suit, no cut-off feet of suit, eye protection used, gloves used, hood up, respirator straps inside hood	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Dumpster closed top/locked	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
No eating, smoking, drinking in work area	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Type of manifest (HAZ/FRIABLE) (NON-FRIABLE)		
			# of bags _____ Manifest # _____		

**PROJECT LOG/DAILY INSPECTION CHECKLIST**

Date: 6/28/17 Alta representative: GABE RIVERA  
 Project No.: 17-008.07.02 Project name: WILL ROGERS E.A  
 Project location: Window Putty Project area: BLDG. A 1B

**AIR SAMPLING PROTOCOL**

Location	Type of Pump	Recommended Flow Rate (use calibrated rotometer/record #)	Regulatory Requirement
Inside work area	low volume*	1-2 lpm (recommended)	0.5-2.5 lpm (personals)
Critical barriers <input checked="" type="checkbox"/>	high volume	8-10 lpm (recommended)	No higher than 16 lpm**
Decontamination facility <input checked="" type="checkbox"/>	high volume	8-10 lpm (recommended)	No higher than 16 lpm**
Neg. air exhaust stream <input checked="" type="checkbox"/>	high or low volume*	8-10 or 1-2 lpm (recommended)	No higher than 16 lpm**
Floor above/below	high volume	8-10 lpm (recommended)	No higher than 16 lpm**
Occupied areas	high or low volume	8-10 or 1-2 lpm (recommended)	No higher than 16 lpm**
Waste load-out route	low volume	1-2 lpm (recommended)	0.5-2.5 lpm (personals)
Dumpster	low volume	1-2 lpm (recommended)	0.5-2.5 lpm (personals)

*\*If neg. air exhaust stream cannot be monitored with a high-volume pump, use low-volume pump. Do not place high-volume pump inside work area until final visual inspection is complete and approved. \*\*AHERA clearances must be conducted at 10 lpm with a min. sample volume of 1200 liters of air. The recommended flow rate may be superseded by specification requirements.*

# Samples collected/shift 3 inside work area ☒ outside work area 3

Pre-abatement visual inspection conducted ☒ on-site correspondence complete ☐  
 Date/time 6/28/17

Smoke test conducted ☐ on-site correspondence complete ☐  
 Date/time NA

Fire Dept. inspection conducted ☐ on-site correspondence complete ☐  
 Date/time NA

Final inspection conducted ☐ on-site correspondence complete ☐  
 Date/time 1

Clearance sampling conducted ☐ PCM Results: \_\_\_\_\_  
 Date/time \_\_\_\_\_  
 \_\_\_\_\_  
 on-site correspondence complete ☐

Comments: LAB ANALYZING SAMPLES

Alta Representative:

GABE RIVERA

Date:

6/28/17

Signature:

[Signature]

Cal/OSHA Cert. No.:

CSST # 04-3560



## PROJECT LOG/DAILY INSPECTION CHECKLIST

Date: 6/28/2018 Alta representative: GABE RIVERA  
 Project No.: 17-008.07.02 Project name: WIL ROFFLE F.B.S.  
 Project location: 2401 14TH ST. SANTA MONICA Project area: BLDG. A & B

Time of observation	Observations
0700	0600 I LEAVE ORLANDO TOWARDS SANTA MONICA I ARRIVE ON SITE { MEET WITH GUS NARANJO. ACE STARTS WINDOW REMOVAL OF BLDG. A & B (ONLY THE EAST SIDE WHICH ISN'T VISIBLE TO THE PUBLIC. I START PERIMETER AIR SAMPLES FOR TODAY. ACE IS WAITING ON A DUMPSTER DUE TO ALL OTHER DUMPSTERS ON SITE BEING FULL TO CAPACITY. ACE WILL HAVE TO STORE GENERATED WASTE ON SITE WITH PROPER POLY ON FLOOR & WARNING SIGNS. ACE IS WAITING ON FENCING WHICH NEEDS TO BE PLACED ON THE WEST SIDE OF BLDG. A & B IN ORDER FOR ABATEMENT TO BEGIN ON THAT SIDE (WEST SIDE).
0800	ACE CONTINUES WITH SCOPE OF WORK. WORKERS PERFORMING WINDOW REMOVAL ARE WEARING PROPER P.P.E 1/2 FACE, BOOTS, HARD HAT, GLASSES, & DISPOSAL SUITS W/ GLOVES. ACE USING WET METHODS & HEPA VACUUMS.
0900	ACE CONTINUES WITH SCOPE OF WORK. ACE IS ALLOWED TO PREP THE WEST SIDE OF BLDG. A & B UNTIL FENCE GETS READY (HERE).
1000	ACE BREAKS FOR LUNCH
1100	ACE RETURNS TO WORK. THEY START REMOVAL OF WINDOWS FROM BLDG. B (S. END ONLY). THE NEW DUMPSTER & FENCE HAVEN'T ARRIVE ON SITE. ACE BEGINS TO STORE GENERATED WASTE BY BLDG. D. ACE LOOKS LIKE THEY WON'T BE STARTING THE WEST SIDE OF BLDG. A & B DUE TO THE SECURITY FENCE NOT ARRIVING ON SITE. ACE I CONTINUE WITH PERIMETER AIR SAMPLES
1200	ACE HAS COMPLETE REMOVAL OF WINDOWS FROM BLDG. B S. SIDE ONLY. ACE IS FINISHING UP STORAGE OF GENERATED DEBRIS. NO OTHER ISSUES OR PROBLEMS TO REPORT @ THIS TIME.
1300	ACE HAS COMPLETED FINAL DETAIL OF BLDG. B, & HAS FINISHED STORING GENERATED DEBRIS. ACE IS CLEANING UP EQUIPMENT
1400	<del>ACE HAS COMPLETED FINAL DETAIL OF BLDG. B, &amp; HAS FINISHED STORING GENERATED DEBRIS. ACE IS CLEANING UP EQUIPMENT</del> ACE & ALTA LEAVE JOB SITE
1530	
1630	I ARRIVE BACK HOME.


Alta Representative:

GABE RIVERA

Date:

6/28/2018

Signature:



Cal/OSHA Cert. No.:

00-3560





## PROJECT LOG/DAILY WORK AREA INSPECTION CHECKLIST

Date: 6/30/2017 Alta representative: GABE RIVERA  
 Project No.: \_\_\_\_\_ Project name: WILL ROGERS ~~PLANT~~ E.S.  
 Project location: 2401 14TH ST. SANTA MONICA Project area: BLDG. A, B, & D  
 Material Removed: N/A Quantity removed: N/A

Type of Containment: NA

Respiratory Protection Used:

Full: 3-stage decon/walls/ceiling/shower

1/2 face: P100

plash3stage decon-shower

wash station

1/2 face: P100/Organic

Mini: 2-stage decon-shower

wash station

Full face: P100

Glovebag/secondary containment

wash station

PAPR-HEPA

ther (describe) \_\_\_\_\_

Arrival time (Alta): 0545 Abatement contractor: ACE

Departure time (Alta): 1045 Contractor supervisor's name: GUS NALANTU

(first and last)

Contractor arrival time: 0700 Departure: 0900

# of workers present: 5 Worker certifications current/available on-site: YES

Reviewed by Alta: YES

Contractor's job board present including Cal/OSHA notification and AQMD if applicable: YES

Other contractors on-site/activities: INSTALLING NEW WINDOWS

## DAILY WORK AREA INSPECTION (Check 4 Times/Shift) N/A

Decontamination Unit	Time of Inspection	QA	Pressure Differential Isolation Barriers	Time of Inspection	QA
Proper signs at entrance and bag-out	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Proper # of AFDs for area	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Airlock flaps intact (not taped open)	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Containment smoke-tested	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Street clothing properly stored	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	AFDs properly vented	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Suits/respirator filters present	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Pre-filter clean	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Area clean: waste bags not obstructing path	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Exhaust tubing intact	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Shower/pump/filters operating properly	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Critical barriers intact	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Work Practices			Waste Disposal	Time of Inspection	QA
No saws/brooms in work area	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Waste/debris bagged	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Material kept wet	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Waste double-bagged, sealed, decontaminated, labeled prior to removal	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Material promptly bagged	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Dumpster lined, labeled	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Workers in proper PPE: no cut-off sleeves of suit, no cut-off feet of suit, eye protection used, gloves used, hood up, respirator straps inside hood	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Dumpster closed top/locked	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
No eating, smoking, drinking in work area	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Type of manifest (HAZ/FRIABLE) (NON-FRIABLE)		
			# of bags Manifest #		

**PROJECT LOG/DAILY INSPECTION CHECKLIST**

Date: 6/30/2017 Alta representative: GABE RIVERA  
 Project No.: \_\_\_\_\_ Project name: WIN ROCKS E.S.  
 Project location: 2401 14TH ST. SANTA MONICA Project area: BLOC. A, B, & C.

**AIR SAMPLING PROTOCOL**

Location	Type of Pump	Recommended Flow Rate (use calibrated rotometer/record #)	Regulatory Requirement
Inside work area	low volume*	1-2 lpm (recommended)	0.5-2.5 lpm (personals)
Critical barriers	high volume	8-10 lpm (recommended)	No higher than 16 lpm**
Decontamination facility	high volume	8-10 lpm (recommended)	No higher than 16 lpm**
Neg. air exhaust stream	high or low volume*	8-10 or 1-2 lpm (recommended)	No higher than 16 lpm**
Floor above/below	high volume	8-10 lpm (recommended)	No higher than 16 lpm**
Occupied areas	high or low volume	8-10 or 1-2 lpm (recommended)	No higher than 16 lpm**
Waste load-out route	low volume	1-2 lpm (recommended)	0.5-2.5 lpm (personals)
Dumpster	low volume	1-2 lpm (recommended)	0.5-2.5 lpm (personals)

*\*If neg. air exhaust stream cannot be monitored with a high-volume pump, use low-volume pump. Do not place high-volume pump inside work area until final visual inspection is complete and approved. \*\*AHERA clearances must be conducted at 10 lpm with a min. sample volume of 1200 liters of air. The recommended flow rate may be superseded by specification requirements.*

# Samples collected/shift \_\_\_\_\_ inside work area \_\_\_\_\_ outside work area \_\_\_\_\_

Pre-abatement visual inspection conducted ☐ on-site correspondence complete ☐  
 Date/time \_\_\_\_\_

Smoke test conducted ☐ on-site correspondence complete ☐  
 Date/time \_\_\_\_\_

Fire Dept. inspection conducted ☐ on-site correspondence complete ☐  
 Date/time \_\_\_\_\_

Final inspection conducted ☐ on-site correspondence complete ☐  
 Date/time \_\_\_\_\_

Clearance sampling conducted ☐ PCM Results: \_\_\_\_\_  
 Date/time \_\_\_\_\_

on-site correspondence complete ☐

Comments: NO WORK FOR TODAY, DUE TO DUMPSTER NOT ALLOWING ON SITE.

Alta Representative: GABE RIVERA Date: 6/30/2017  
 Signature: [Signature]  
 Cal/OSHA Cert. No.: 04-3060









## PROJECT LOG/DAILY WORK AREA INSPECTION CHECKLIST

Date: 7-5-2017 Alta representative: GABE RIVERA  
 Project No.: 17-008-07.D2 Project name: WILL ROGERS E.S.  
 Project location: 2401 14<sup>th</sup> ST. SANTA MONICA Project area: BLOCK A & B  
 Material Removed: WINDOW PUTTY Quantity removed: \_\_\_\_\_

### Type of Containment:

Full: 3-stage decon/walls/ceiling/shower

plash3stage decon-shower

wash station

Mini: 2-stage decon-shower

wash station

Glovebag/secondary containment

wash station

ther (describe) \_\_\_\_\_

### Respiratory Protection Used:

1/2 face: P100

1/2 face: P100/Organic

Full face: P100

PAPR-HEPA

Arrival time (Alta): 0600 Abatement contractor: AIR CLEAN ENV.

Departure time (Alta): 1630 Contractor supervisor's name: GUS NARANJO

(first and last)

Contractor arrival time: 0700 Departure: 1530

# of workers present: 8 Worker certifications current/available on-site YES

Reviewed by Alta YES

Contractor's job board present including Cal/OSHA notification and AQMD if applicable YES

Other contractors on-site/activities: INSTALLING NEW WINDOWS

### DAILY WORK AREA INSPECTION (Check 4 Times/Shift)

Decontamination Unit	Time of Inspection	QA	Pressure Differential Isolation Barriers	Time of Inspection	QA
Proper signs at entrance and bag-out	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Proper # of AFDs for area	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Airlock flaps intact (not taped open) <u>N/A</u>	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Containment smoke-tested	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Street clothing properly stored	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	AFDs properly vented	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Suits/respirator filters present	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Pre-filter clean <u>N/A</u>	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Area clean: waste bags not obstructing path	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Exhaust tubing intact	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Shower/pump/filters operating properly <u>N/A</u>	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Critical barriers intact	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Work Practices			Waste Disposal	Time of Inspection	QA
No saws/brooms in work area	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Waste/debris bagged	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Material kept wet	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Waste double-bagged, sealed, decontaminated, labeled prior to removal	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Material promptly bagged	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Dumpster lined, labeled	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Workers in proper PPE: no cut-off sleeves of suit, no cut-off feet of suit, eye protection used, gloves used, hood up, respirator straps inside hood	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Dumpster closed top/locked	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
No eating, smoking, drinking in work area	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Type of manifest (HAZ/FRIABLE) (NON-FRIABLE)		
			# of bags _____ Manifest # _____		

**PROJECT LOG/DAILY INSPECTION CHECKLIST**

Date: 7-5-2017 Alta representative: GABE RIVERA  
 Project No.: 17-008.07.02 Project name: Will Roberts F.S.  
 Project location: 2401 14TH ST. SANTA MONICA Project area: BLOCK A & B

**AIR SAMPLING PROTOCOL**

Location	Type of Pump	Recommended Flow Rate (use calibrated rotometer/record #)	Regulatory Requirement
Inside work area	low volume*	1-2 lpm (recommended)	0.5-2.5 lpm (personals)
Critical barriers	high volume	8-10 lpm (recommended)	No higher than 16 lpm**
Decontamination facility	high volume	8-10 lpm (recommended)	No higher than 16 lpm**
Neg. air exhaust stream	high or low volume*	8-10 or 1-2 lpm (recommended)	No higher than 16 lpm**
Floor above/below	high volume	8-10 lpm (recommended)	No higher than 16 lpm**
Occupied areas	high or low volume	8-10 or 1-2 lpm (recommended)	No higher than 16 lpm**
Waste load-out route	low volume	1-2 lpm (recommended)	0.5-2.5 lpm (personals)
Dumpster	low volume	1-2 lpm (recommended)	0.5-2.5 lpm (personals)

*\*If neg. air exhaust stream cannot be monitored with a high-volume pump, use low-volume pump. Do not place high-volume pump inside work area until final visual inspection is complete and approved. \*\*AHERA clearances must be conducted at 10 lpm with a min. sample volume of 1200 liters of air. The recommended flow rate may be superseded by specification requirements.*

# Samples collected/shift 3 inside work area 0 outside work area 2

Pre-abatement visual inspection conducted ☒ on-site correspondence complete ☐  
 Date/time 7/5/17 0800

Smoke test conducted ☐ on-site correspondence complete ☐  
 Date/time External

Fire Dept. inspection conducted ☐ on-site correspondence complete ☐  
 Date/time N/A

Final inspection conducted ☐ on-site correspondence complete ☐  
 Date/time N/A

Clearance sampling conducted ☐ PCM Results:  
 Date/time BY  
LAS  
 on-site correspondence complete ☐

Comments: \_\_\_\_\_

Alta Representative: GABE RIVERA Date: 7-5-2017  
 Signature: Gabe Rivera  
 Cal/OSHA Cert. No.: 04-3520



## PROJECT LOG/DAILY INSPECTION CHECKLIST

Date: 7-5-2017 Alta representative: GABE RIVERA  
 Project No.: 17-008-07-02 Project name: WILL ROGERS E-S.  
 Project location: 2401 14<sup>th</sup> ST. SANTA MONICA Project area: BLOK. A & B

Time of observation	Observations
	0600 I LEAVE OXN, TOWARDS SANTA MONICA
0700	I ARRIVE ON SITE } MEET W/ ACE SUPERVISOR GUS NARANJO. ACE PLANS TO COMPLETE WINDOW REMOVAL FROM THE W. SIDE OF BLOK. A & B. ACE HAS 8 WORKERS ON SITE. ACE WORKERS GETTING READY TO SHIT UP WITH THEIR P.P.E. I START AREA AIR SAMPLING. DUMPS/ER WE WERE WAITING ON ARRIVED ON SATURDAY. ACE HAS COMPLETED THE SET UP ALREADY & HAS DISPOSE OF ALL CONSTRUCTION DEBRIS PROPERLY.
0800	ACE STARTS THE WINDOW REMOVAL FROM BLOK. B. ACE USING WFT METHODS } JETRA VACUUMS. I START DOCUMENTING FOR TODAY
0900	ACE CONTINUES SCOPE OF WORK. THEY START TO BAG OUT CONSTRUCTION DEBRIS TO ON SITE DUMPS/ER. ACE PLACING GENERAL LABELS ON THEM. ACE USING SCISSOR LIFT TO HELP WITH REMOVAL OF WINDOWS FROM BLOK. A. WORK AREA SEALED OFF FROM PUBLIC & OTHER CONTRACTORS ON SITE.
1000	ACE CONTINUES SCOPE OF WORK, NO OTHER ISSUES OR PROBLEMS TO REPORT @ THIS TIME. ACE CONTINUES WITH BAG OUT OF WINDOWS.
1100	ACE BREAKS FOR LUNCH, I WILL NOW BREAK FOR LUNCH TOO.
1200	ACE RETURNS FROM LUNCH } RESUMES SCOPE OF WORK. ACE HAS ABOUT 6 MORE WINDOWS TO REMOVE FROM BLOK. A. ACE IS DETAILING BLOK. B. I CONTINUE WITH AREA AIR SAMPLES.
1300	ACE CONTINUES FINAL DETAIL OF BLOK. B } CONTINUES WINDOW REMOVAL OF BLOK. A. ACE CONTINUES BAG OUT OF ALL CONSTRUCTION DEBRIS WITH PROPER LABELS. I CONTINUE WITH AREA AIR SAMPLES
1400	ACE FINISHES WINDOW REMOVAL OF A. ACE CONTINUES FINAL DETAIL OF THESE LAST 2 BLOK. AREAS WONT BE READY FOR LEAD WIDE CLEARANCES TODAY.
1530	ACE PUTS AWAY ALL EQUIPMENT, ACE LEAVES WILL ROGERS E-S
1630	I DRIVE BACK IN OXN.

Alta Representative:

GABE RIVERA

Date: 7-5-2017

Signature:

Gabe Rivera

Cal/OSHA Cert. No.:

04-3560





## PROJECT LOG/DAILY WORK AREA INSPECTION CHECKLIST

Date: 7/6/2017 Alta representative: GABE RIVERA  
 Project No.: 17-008.07.02 Project name: WILL ROGERS E.S.  
 Project location: 2401 14TH ST. SANTA MONICA Project area: BLOC. A, B, Fd  
 Material Removed: FINAL DETAIL SWATH AROUND Quantity removed: N/A

### Type of Containment:

Full: 3-stage decon/walls/ceiling/shower N/A  
 splash3stage decon-shower N/A wash station  
 Mini: 2-stage decon-shower N/A wash station  
 Glovebag/secondary containment N/A wash station  
 ther (describe) N/A

### Respiratory Protection Used:

1/2 face: P100 N/A  
 1/2 face: P100/Organic N/A  
 Full face: P100 N/A  
 PAPR-HEPA N/A

Arrival time (Alta): 0600 Abatement contractor: 0700  
 Departure time (Alta): 1630 Contractor supervisor's name: JUAN GUS NALANJO  
 (first and last)  
 Contractor arrival time: 0700 Departure: 1400  
 # of workers present: 2 Worker certifications current/available on-site YES  
 Reviewed by Alta YES

Contractor's job board present including Cal/OSHA notification and AQMD if applicable YES  
 Other contractors on-site/activities: INSTALLING NEW WINDOWS

### DAILY WORK AREA INSPECTION (Check 4 Times/Shift)

Decontamination Unit	Time of Inspection	QA	Pressure Differential Isolation Barriers	Time of Inspection	QA
Proper signs at entrance and bag-out	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Proper # of AFDs for area	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Airlock flaps intact (not taped open)	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Containment smoke-tested	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Street clothing properly stored	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	AFDs properly vented	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Suits/respirator filters present	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Pre-filter clean	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Area clean: waste bags not obstructing path	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Exhaust tubing intact	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Shower/pump/filters operating properly	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Critical barriers intact	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>
Work Practices			Waste Disposal	Time of Inspection	QA
No saws/brooms in work area	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Waste/debris bagged	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Material kept wet	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Waste double-bagged, sealed, decontaminated, labeled prior to removal	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Material promptly bagged	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Dumpster lined, labeled	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
Workers in proper PPE: no cut-off sleeves of suit, no cut-off feet of suit, eye protection used, gloves used, hood up, respirator straps inside hood	<input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/>	Dumpster closed top/locked	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>
No eating, smoking, drinking in work area	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input type="checkbox"/>	Type of manifest (HAZ/FRIABLE) (NON-FRIABLE)		
			# of bags		Manifest #

## PROJECT LOG/DAILY INSPECTION CHECKLIST

Date: 7/6/2017 Alta representative: GABE RIVERA  
 Project No.: 17-008-04.02 Project name: WIN ROBLES E.S.  
 Project location: 2401 14TH ST. SANTA MONICA Project area: BLDG. A, B, & D.

AIR SAMPLING PROTOCOL N/A

Location	Type of Pump	Recommended Flow Rate (use calibrated rotometer/record #)	Regulatory Requirement
Inside work area	low volume*	1-2 lpm (recommended)	0.5-2.5 lpm (personals)
Critical barriers	high volume	8-10 lpm (recommended)	No higher than 16 lpm**
Decontamination facility	high volume	8-10 lpm (recommended)	No higher than 16 lpm**
Neg. air exhaust stream	high or low volume*	8-10 or 1-2 lpm (recommended)	No higher than 16 lpm**
Floor above/below	high volume	8-10 lpm (recommended)	No higher than 16 lpm**
Occupied areas	high or low volume	8-10 or 1-2 lpm (recommended)	No higher than 16 lpm**
Waste load-out route	low volume	1-2 lpm (recommended)	0.5-2.5 lpm (personals)
Dumpster	low volume	1-2 lpm (recommended)	0.5-2.5 lpm (personals)

*\*If neg. air exhaust stream cannot be monitored with a high-volume pump, use low-volume pump. Do not place high-volume pump inside work area until final visual inspection is complete and approved. \*\*AHERA clearances must be conducted at 10 lpm with a min. sample volume of 1200 liters of air. The recommended flow rate may be superseded by specification requirements.*

# Samples collected/shift N/A inside work area \_\_\_\_\_ outside work area \_\_\_\_\_

Pre-abatement visual inspection conducted ☐ on-site correspondence complete ☐  
 Date/time \_\_\_\_\_  
 Smoke test conducted ☐ on-site correspondence complete ☐  
 Date/time \_\_\_\_\_  
 Fire Dept. inspection conducted ☐ on-site correspondence complete ☐  
 Date/time \_\_\_\_\_  
 Final inspection conducted ☐ on-site correspondence complete ☐  
 Date/time \_\_\_\_\_  
 Clearance sampling conducted ☐ PCM Results: \_\_\_\_\_  
 Date/time \_\_\_\_\_  
 \_\_\_\_\_  
 on-site correspondence complete ☐

Comments: COLLECTION OF WIRES PERFORMED & DRIVEN TO LAB FOR ANALYSIS. FINAL WALK THRU & INSPECTION ALSO PERFORMED

Alta Representative: GABE RIVERADate: 7/6/2017

Signature: \_\_\_\_\_

Cal/OSHA Cert. No.: 04-3520







## Air Sampling Form

**Client:** Will Rogers Elementary School  
**Project No.:** SMSD-16-6313  
**Project Location:** 2401 14<sup>TH</sup> St. Santa Monica, CA

**Date:** 06-23-17  
**Page:** 1 of 1

Sample #	Pump #	Sample Location	Type	Activity in Progress	Start Time	Stop Time	LPM Start	LPM Stop	Volume	Fibers/Fields	F/CC*
AA-01	H1	WRES Bldg. E & L – North (Decon)	OWA	YES	08:16 AM	03:12 PM	2	2	832	3/100	0.001
AA-02	H2	WRES Building E & L – South	OWA	YES	08:20 AM	03:14 PM	2	2	828	1/100	<0.001
AA-03	H3	WRES Bldg. G – East Side	OWA	YES	10:46 AM	12:06 PM	15	15	1200	6/100	0.002
AA-04	H4	WRES Bldg. G – West Side	OWA	YES	10:50 AM	12:10 PM	15	15	1200	5/100	0.002
BLK-01	N/A	Field Blank	BL	N/A	N/A	N/A	N/A	N/A	N/A	0/100	0
BLK-02	N/A	Lab Blank	BL	N/A	N/A	N/A	N/A	N/A	N/A	0/100	0

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance; BL = Blank

Detection limit is 5.5 f/cc

### Analytical Method:

PCM-Niosh 7400	X
TEM-AHERA	
TEM-EPA Yamate	
NIOSH-7082/Pb	

### Sample Media:

25 mm MCE 0.8 µg	X
25 mm MCE 0.45 µg	
37 mm MCE	

### Sample Analysis:

Alta On-site	X
Outside Lab	

### Field Blank

Sample # BLK-01
Fiber/Fields: 0


### Lab Blank

Sample # BLK-02
Fiber/Fields: 0

### Microscopist: MAX QUEZADA

Microscope #:
Graticle field area (mm <sup>2</sup> ):
Filter area (mm <sup>2</sup> ):
Q.C. slide readable:
Rotometer #:

### Comments:


<b>On-Site Technician:</b> MAX QUEZADA
<b>Signature:</b> 
<b>Cert Number:</b> 14-5205



## Contractor Personnel Sign-In Sheet

CONTRACTOR: Air Clean Environmental, Inc. (ACE)  
PAGE NUMBER: 1 of 1  
PROJECT NUMBER: \_\_\_\_\_

CLIENT:	<u>Will Rogers Elementary School</u>
PROJECT:	<u>Window Removal - Lead &amp; Asbestos</u>
WORK AREA (S):	<u>Buildings – H, G, F, K, M, N, E</u>

[illegible]

# Appendix B

## Laboratory Reports

- 1) Lead in Wipe and Air Sample Analysis Report**
- 2) Asbestos Air Sample Analysis Reports : PCM**
- 3) Asbestos Bulk Sample Analysis Reports : PLM**





1508 East 33rd Street  
Signal Hill, CA 90755  
Tel (562) 206-2770  
Fax (562) 206-2773

**Alta Environmental**  
**3777 Long Beach Boulevard**  
**Long Beach, CA 90807**  
Attention: Cesar Ruvalcaba

**Project Number:**  
**Project Name:** Rogers ES  
**Location:** Room 201

**Report Number:** 1727479

Date Received: 4/3/2017  
Date Analyzed: 4/3/2017  
Date Reported: 4/3/2017

Date Sampled:  
Sampled By: Cesar Ruvalcaba  
Total Samples: 3

**Analytical Method:** EPA 7420/3050  
**Reporting Limit:** 10 µg

### Lead (Pb) in Dust Wipe by Flame AAS

Lab ID Client ID	Location/Description	Area (ft <sup>2</sup> )	Lead Concentration (ug/ft <sup>2</sup> )
1727479-001 1LW401	Interior Floor - 12"x12"	1	< 10
1727479-002 2LW401	Interior Window Sill - 12"x12"	1	< 10
1727479-003 3LW401	Seal Blank		< 10 µg

Samples tested were received in acceptable condition unless otherwise stated. Test report relates only to items tested. This report shall not be reproduced without the written approval of this laboratory. The client shall be solely responsible for interpreting analytical results. Samples have not been blank corrected. Samples shall be disposed according to local, state and federal laws, 30 days after reporting results.

CA ELAP Cert #2823

Approved Signatory- Cristina E. Tabatt

(Lab) Order No. 1727479

CUSTOMER INFORMATION				Turnaround Time		Shipped By		Report Send Via:	
Company	A/B Co.,			Same Day	<input checked="" type="checkbox"/>	Fedex	<input type="checkbox"/>	Web	<input type="checkbox"/>
Address				1 Day	<input type="checkbox"/>	UPS	<input type="checkbox"/>	Email	<input type="checkbox"/>
City/State/Zip				2 Day	<input type="checkbox"/>	USPS	<input type="checkbox"/>	Fax	<input type="checkbox"/>
Contact	Osner Ruvalec			3 Day	<input type="checkbox"/>	Drop Off	<input type="checkbox"/>	Verbal	<input type="checkbox"/>
Office Phone				5 Day	<input type="checkbox"/>	Drop Box	<input type="checkbox"/>	Mail	<input type="checkbox"/>
Cell				Weekend	<input type="checkbox"/>	Other	<input type="checkbox"/>	Pick up	<input type="checkbox"/>
Fax				Special Instructions:					
Email									
PROJECT INFORMATION									
Project Name: papers etc				PO Number:					
Project Number:				Work Order No.:					
Location: Room 201				Sampled By: Osner Ruvalec					
PLM			PCM		MOLD			LEAD (Pb)	
PLM EPA 600/M4-82-020 <input type="checkbox"/>			NIOSH 7400A <input type="checkbox"/>		Spore Trap <input type="checkbox"/>			Air <input type="checkbox"/> TTLC <input type="checkbox"/>	
PLM 400 Pt. Count (<0.25%) <input type="checkbox"/>			NIOSH 7400B <input type="checkbox"/>		Tape Lift <input type="checkbox"/>			Paint <input type="checkbox"/>	
PLM 1000 Pt. Count (<0.1%) <input type="checkbox"/>			w/ TWA <input type="checkbox"/>		Bulk Sample <input type="checkbox"/>			Wipe <input checked="" type="checkbox"/>	
					Swab <input type="checkbox"/>			Soil <input type="checkbox"/>	
SAMPLE ID	SAMPLE TYPE	LOCATION	Date Sampled	Start Time	Stop Time	Avg Flow Rate	Volume (L)		
1LW401	intake	glow - 12" x 12"							
2LW401	Interior Window	Sill - 12" x 12"							
3LW401	Seal	Blank							
Relinquished By: [Signature]			Received By: [Signature]						
Date/Time: 4/3/17 8:30 AM			Date/Time: 4/3/17 8:30						
Relinquished By:			Received By:						
Date/Time:			Date/Time:						



1508 East 33rd Street  
Signal Hill, CA 90755  
Tel (562) 206-2770  
Fax (562) 206-2773

**Alta Environmental**  
**3777 Long Beach Boulevard**  
**Long Beach, CA 90807**  
Attention: Cesar Ruvalcaba

**Project Number:**  
**Project Name:** Rogers ES  
**Location:**

**Report Number:** 1728163

Date Received: 6/21/2017  
Date Analyzed: 6/22/2017  
Date Reported: 6/22/2017

Date Sampled:  
Sampled By: Cesar Ruvalcaba  
Total Samples: 3

**Analytical Method:** EPA 7420/3050  
**Reporting Limit:** 10 µg

### Lead (Pb) in Dust Wipe by Flame AAS

Lab ID Client ID	Location/Description	Area (ft <sup>2</sup> )	Lead Concentration (ug/ft <sup>2</sup> )
1728163-001 621-1	H - NE, Window Sill (12"x12")	1	< 10
1728163-002 621-2	G - South Side 303 - So. Ctr. (12"x12" Exterior Floor)	1	< 10
1728163-003 621-3	F - 404 - So. Ctr. - Window Sill (12"x12")	1	< 10

Samples tested were received in acceptable condition unless otherwise stated. Test report relates only to items tested. This report shall not be reproduced without the written approval of this laboratory. The client shall be solely responsible for interpreting analytical results. Samples have not been blank corrected. Samples shall be disposed according to local, state and federal laws, 30 days after reporting results.

CA ELAP Cert #2823

Approved Signatory- Cristina E. Tabatt





1508 East 33rd Street  
Signal Hill, CA 90755  
Tel (562) 206-2770  
Fax (562) 206-2773

**Alta Environmental**  
**3777 Long Beach Boulevard**  
**Long Beach, CA 90807**  
Attention: Cesar Ruvalcaba

**Project Number:** SMSD-16-6313  
**Project Name:** Will Rogers ES  
**Location:** 2401 14th St.

**Report Number:** 1728189

Date Received: 6/22/2017  
Date Analyzed: 6/22/2017  
Date Reported: 6/22/2017

Date Sampled:  
Sampled By: Max Quezada  
Total Samples: 2

**Analytical Method:** EPA 7420/3050  
**Reporting Limit:** 10 µg

### Lead (Pb) in Dust Wipe by Flame AAS

Lab ID Client ID	Location/Description	Area (ft <sup>2</sup> )	Lead Concentration (ug/ft <sup>2</sup> )
1728189-001 L1	WRES Bldg. M-N. Window Sill	1	81
1728189-002 L2	WRES Bldg. M-N. Floor	1	49

Samples tested were received in acceptable condition unless otherwise stated. Test report relates only to items tested. This report shall not be reproduced without the written approval of this laboratory. The client shall be solely responsible for interpreting analytical results. Samples have not been blank corrected. Samples shall be disposed according to local, state and federal laws, 30 days after reporting results.

CA ELAP Cert #2823

Approved Signatory- Cristina E. Tabatt







## LA Testing

520 Mission Street, South Pasadena, CA 91030

Phone/Fax: (323) 254-9960 / (323) 254-9982

<http://www.LATesting.com>

[pasadenalab@latesting.com](mailto:pasadenalab@latesting.com)

LA Testing Order: 321715941

CustomerID: ALTA34

CustomerPO:

ProjectID:

Attn: **CESAR RUVALCABA**  
**Alta Environmental**  
**3777 Long Beach Blvd**  
**Annex Building**  
**Long Beach, CA 90807**

Phone: (562) 495-5777  
Fax:  
Received: 07/06/17 9:40 PM  
Collected: 7/6/2017

Project: **SMUSD / Will Rogers**

### Test Report: Lead in Dust by Flame AAS (SW 846 3050B/7000B)\*

<i>Client Sample Description</i>	<i>Lab ID</i>	<i>Collected</i>	<i>Analyzed</i>	<i>Area Sampled</i>	<i>Lead Concentration</i>
0706-L1	321715941-0001	7/6/2017	7/6/2017	144 in <sup>2</sup>	<10 µg/ft <sup>2</sup>
Site: Bldg A South side of bldg, floor					
0706-L2	321715941-0002	7/6/2017	7/6/2017	144 in <sup>2</sup>	<10 µg/ft <sup>2</sup>
Site: Bldg A, E side of bldg, window sill					
0706-L3	321715941-0003	7/6/2017	7/6/2017	144 in <sup>2</sup>	<10 µg/ft <sup>2</sup>
Site: Bldg B, N of bldg, floor					
0706-L4	321715941-0004	7/6/2017	7/6/2017	144 in <sup>2</sup>	<10 µg/ft <sup>2</sup>
Site: Bldg B, E side of bldg, window sill					
0706-L5	321715941-0005	7/6/2017	7/6/2017	n/a	<10 µg/wipe
Site: Blank					

Jerry Drapala Ph.D, Laboratory Manager  
or other approved signatory

Reporting limit is 10 ug/wipe. The QC data associated with these sample results included in this report meet the method quality control requirements, unless specifically indicated otherwise. Unless noted, results in this report are not blank corrected. This report relates only to the samples reported above and may not be reproduced, except in full, without written approval by EMSL. EMSL bears no responsibility for sample collection activities.

\* slight modifications to methods applied Samples received in good condition unless otherwise noted. Quality Control Data associated with this sample set is within acceptable limits, unless otherwise noted  
Samples analyzed by LA Testing South Pasadena, CA CA ELAP 2283, AIHA-LAP, LLC ELLAP 102814

Initial report from 07/06/2017 13:29:35





Please Reply To:

**AmeriSci Los Angeles**

24416 S. Main Street, Ste 308  
Carson, California 90745  
TEL: (310) 834-4868 • FAX: (310) 834-4772

**FACSIMILE TELECOPY TRANSMISSION**

**To:** Cesar Ruvalcaba  
Alta Environmental

**Fax #:**

**Email:** cesar.ruvalcaba@altaenviron.com

**From:**

**AmeriSci Job #:** 417061207

**Subject:** Lead (wipe) 6 hour Results

**Client Project:** SMSD-16-6313; Will Rogers ES

**Date:** Wednesday, June 14, 2017

**Time:** 14:48:37

**Comments:**

**Number of Pages:**

03  
(including cover sheet)

CONFIDENTIALITY NOTICE: Unless otherwise indicated, the information contained in this communication is confidential information intended for use of the individual named above. If the reader of this communication is not the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is prohibited. If you have received this communication in error, please immediately notify the sender by telephone and return the original message to the above address via the US Postal Service at our expense. Preliminary data reported here will be verified before final report is issued. Samples are disposed of in 60 days or unless otherwise instructed by the protocol or special instructions in writing. Thank you.

**Certified Analysis    Service 24 Hours A Day • 7 Days A Week    Competitive Prices**  
visit our web site - [www.amerisci.com](http://www.amerisci.com)

**Boston • Los Angeles • New York • Richmond**

**AmeriSci Los Angeles**

24416 S. Main Street, Ste 308  
Carson, California 90745  
TEL: (310) 834-4868 • FAX: (310) 834-4772

**AmeriSci Job #:** 417061207**Lead Analysis Results****Date Received:** 06/14/17**Date Analyzed:** 06/14/17

Dust Wipes

EPA Method 3050B/7000B

**Alta Environmental**

Long Beach, CA

Job Site: SMSD-16-6313; Will Rogers ES

AmeriSci # 417061207	Client Number	Sample Location	Area (ft <sup>2</sup> )	Lead Content (µg/ft <sup>2</sup> )
01	W1	WRES Bldg. J-East Side	1	57
02	W2	WRES Bldg. J - West Side	1	<10

AmeriSci Reporting Limit is 10 ug/wipe, prior to any dilutions due to high analyte concentrations or matrix interferences. AmeriSci does not correct sample results by the blank value. All analytical batch data met quality control criteria unless otherwise noted. CA ELAP No. 2322.

HUD guidelines for dust wipes are:  
40 ug/ft<sup>2</sup> for floors, 250 ug/ft<sup>2</sup> for interior window sills, 400 ug/ft<sup>2</sup> for interior window

**Reviewed by:** \_\_\_\_\_**Analyzed by:**  \_\_\_\_\_**Soheir Galess, Chemist**





Please Reply To:

**AmeriSci Los Angeles**

24416 S. Main Street, Ste 308  
Carson, California 90745  
TEL: (310) 834-4868 • FAX: (310) 834-4772

**FACSIMILE TELECOPY TRANSMISSION**

**To:** Cesar Ruval  
Alta Environmental

**Fax #:**

**Email:** cesar.ruvalcaba@altaenviron.com

**From:**

**AmeriSci Job #:** 417061433

**Subject:** Lead (wipe) 6 hour Results

**Client Project:** Will Rogers E.S.

**Date:** Thursday, June 29, 2017

**Time:** 15:09:20

**Comments:**

**Number of Pages:**

03  
(including cover sheet)

CONFIDENTIALITY NOTICE: Unless otherwise indicated, the information contained in this communication is confidential information intended for use of the individual named above. If the reader of this communication is not the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is prohibited. If you have received this communication in error, please immediately notify the sender by telephone and return the original message to the above address via the US Postal Service at our expense. Preliminary data reported here will be verified before final report is issued. Samples are disposed of in 60 days or unless otherwise instructed by the protocol or special instructions in writing. Thank you.

***Certified Analysis***

***Service 24 Hours A Day • 7 Days A Week***

***Competitive Prices***

visit our web site - [www.amerisci.com](http://www.amerisci.com)

**Boston • Los Angeles • New York • Richmond**

**AmeriSci Los Angeles**

24416 S. Main Street, Ste 308  
Carson, California 90745  
TEL: (310) 834-4868 • FAX: (310) 834-4772

**AmeriSci Job #:** 417061433**Lead Analysis Results****Date Received:** 06/29/17**Date Analyzed:** 06/29/17

Dust Wipes

EPA Method 3050B/7000B

**Alta Environmental**

Long Beach, CA

Job Site: Will Rogers E.S.

AmeriSci # 417061433	Client Number	Sample Location	Area (ft <sup>2</sup> )	Lead Content (µg/ft <sup>2</sup> )
01	L1	Bldg D North End Window Sill	1	<10
02	L2	Bldg D South End Floor	1	<10

AmeriSci Reporting Limit is 10 ug/wipe, prior to any dilutions due to high analyte concentrations or matrix interferences. AmeriSci does not correct sample results by the blank value. All analytical batch data met quality control criteria unless otherwise noted. CA ELAP No. 2322.

HUD guidelines for dust wipes are:  
40 ug/ft<sup>2</sup> for floors, 250 ug/ft<sup>2</sup> for interior window sills, 400 ug/ft<sup>2</sup> for interior window

**Reviewed by:** \_\_\_\_\_**Analyzed by:**   
Soheir Galess, Chemist

Page of



1508 East 33rd Street  
Signal Hill, CA 90755  
Tel (562) 206-2770  
Fax (562) 206-2773

**Alta Environmental**  
**3777 Long Beach Boulevard**  
**Long Beach, CA 90807**  
Attention: Cesar Ruvalcaba

**Project Number:**  
**Project Name:** Rogers ES  
**Location:** Bldgs G & F

**Report Number:** 1728175

Date Received: 6/21/2017  
Date Analyzed: 6/22/2017  
Date Reported: 6/22/2017

Date Sampled:  
Sampled By: Cesar Ruvalcaba  
Total Samples: 6

**Analytical Method:** NIOSH 7082  
**Reporting Limit:** 4.0 µg

### Lead (Pb) in Air by Flame AAS

Lab ID Client ID	Location/Description	Sample Volume (L)	Lead Concentration (ug/m <sup>3</sup> )
1728175-001 616-L01	0800 - 2000 x 2 Lpm = 720 L	1440	< 2.8
1728175-002 616-L02	0830 - 2000 x 2 Lpm = 690 L	1380	< 2.9
1728175-003 619-L01	0846 - 1522 x 2 Lpm = 396 L	792	< 5.1
1728175-004 619-L02	0852 - 1530 x 2 Lpm = 398 L	796	< 5.0
1728175-005 620-L01	0827 - 1507 x 2 Lpm = 800 L	800	< 5.0
1728175-006 620-L02	0832 - 1512 x 2 Lpm = 800 L	800	< 5.0

Samples tested were received in acceptable condition unless otherwise stated. Test report relates only to items tested. This report shall not be reproduced without the written approval of this laboratory. The client shall be solely responsible for interpreting analytical results. Samples have not been blank corrected. Samples shall be disposed according to local, state and federal laws, 30 days after reporting results.

CA ELAP Cert#2823

Approved Signatory- Cristina E. Tabatt





# CHAIN OF CUSTODY

1508 E. 33rd Street  
Signal Hill, CA 90755  
562-206-2770 Tel  
562-206-2773 Fax  
services@AQenvlabs.com

(Lab) Order No. 1728175

CUSTOMER INFORMATION		Turnaround Time	Shipped By	Report Send Via:
Company	<u>Alta</u>	Same Day <input type="checkbox"/>	Fedex <input type="checkbox"/>	Web <input type="checkbox"/>
Address		1 Day <input type="checkbox"/>	UPS <input type="checkbox"/>	Email <input type="checkbox"/>
City/State/Zip		2 Day <input type="checkbox"/>	USPS <input type="checkbox"/>	Fax <input type="checkbox"/>
Contact	<u>Cesar Rivalcaba</u>	3 Day <input type="checkbox"/>	Drop Off <input type="checkbox"/>	Verbal <input type="checkbox"/>
Office Phone		5 Day <input checked="" type="checkbox"/>	Drop Box <input type="checkbox"/>	Mail <input type="checkbox"/>
Cell		Weekend <input type="checkbox"/>	Other <input type="checkbox"/>	Pick up <input type="checkbox"/>
Fax		Special Instructions:		
Email				

PROJECT INFORMATION	
Project Name:	<u>Rogers ES</u>
Project Number:	
Location:	<u>Bldgs G T F</u>
PO Number:	
Work Order No.:	
Sampled By:	<u>Cesar Rivalcaba</u>

PLM	PCM	MOLD	LEAD (Pb)
PLM EPA 600/M4-82-020 <input type="checkbox"/>	NIOSH 7400A <input type="checkbox"/>	Spore Trap <input type="checkbox"/>	Air <input checked="" type="checkbox"/> TTLC <input type="checkbox"/>
PLM 400 Pt. Count (<0.25%) <input type="checkbox"/>	NIOSH 7400B <input type="checkbox"/>	Tape Lift <input type="checkbox"/>	Paint <input type="checkbox"/>
PLM 1000 Pt. Count (<0.1%) <input type="checkbox"/>	w/ TWA <input type="checkbox"/>	Bulk Sample <input type="checkbox"/>	Wipe <input type="checkbox"/>
		Swab <input type="checkbox"/>	Soil <input type="checkbox"/>

SAMPLE ID	SAMPLE TYPE	LOCATION	Date Sampled	Start Time	Stop Time	Avg Flow Rate	Volume (L)
616-L01	0800-2000	1 x 2 Lpm = 720 L					
616-L02	0830-2000	x 2 Lpm = 690 L					
619-L01	0846-1522	x 2 Lpm = 396 L					
619-L02	0852-1530	x 2 Lpm = 398 L					
620-L01	0827-1507	x 2 Lpm = 800 L					
620-L02	0832-1512	x 2 Lpm = 800 L					

Relinquished By:	<u>Cesar Rivalcaba</u>	Received By:	<u>[Signature]</u>
Date/Time:	<u>6/21/17 14:30 pm</u>	Date/Time:	<u>6/21/17 1430</u>
Relinquished By:		Received By:	
Date/Time:		Date/Time:	



Please Reply To:

**AmeriSci Los Angeles**

24416 S. Main Street, Ste 308  
Carson, California 90745  
TEL: (310) 834-4868 • FAX: (310) 834-4772

**FACSIMILE TELECOPY TRANSMISSION**

**To:** Cesar Ruvalcaba  
Alta Environmental

**Fax #:**

**Email:** cesar.ruvalcaba@altaenviron.com

**From:**

**AmeriSci Job #:** 417061208

**Subject:** Lead (air) 6 hour Results

**Client Project:** SMSD-16-6313; Will Rogers ES

**Date:** Wednesday, June 14, 2017

**Time:** 14:47:47

**Comments:**

**Number of Pages:**

03  
(including cover sheet)

CONFIDENTIALITY NOTICE: Unless otherwise indicated, the information contained in this communication is confidential information intended for use of the individual named above. If the reader of this communication is not the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is prohibited. If you have received this communication in error, please immediately notify the sender by telephone and return the original message to the above address via the US Postal Service at our expense. Preliminary data reported here will be verified before final report is issued. Samples are disposed of in 60 days or unless otherwise instructed by the protocol or special instructions in writing. Thank you.

***Certified Analysis***

***Service 24 Hours A Day • 7 Days A Week***

***Competitive Prices***

visit our web site - [www.amerisci.com](http://www.amerisci.com)

**Boston • Los Angeles • New York • Richmond**

**AmeriSci Los Angeles**

24416 S. Main Street, Ste 308  
Carson, California 90745  
TEL: (310) 834-4868 • FAX: (310) 834-4772

**AmeriSci Job #:** 417061208**Lead Analysis Results****Date Received:** 06/14/17**Date Analyzed:** 06/14/17

Air

NIOSH 7082

**Alta Environmental**

Long Beach, CA

Job Site: SMSD-16-6313; Will Rogers ES

AmeriSci #	Client Number	Sample Location	Volume (m3)	Lead Content (µg/m3)
417061208				
01	L-01	WRES Bldg. J, H - N (Decon)	0.86	<5.8
02	L-02	WRES Bldg. J-West	0.86	<5.8

AmeriSci Reporting Limit is 5 ug prior to any dilutions due to high analyte concentrations or matrix interferences. AmeriSci does not correct sample results by the blank value. All analytical batch data met quality control criteria unless otherwise noted. CA ELAP No. 2322.

OSHA PEL 50 ug/m3 (General Industry). Cal OSHA Limit is 30 ug/m3.

**Reviewed by:** \_\_\_\_\_**Analyzed by:** Soheir Galess  
Soheir Galess, Chemist**ELAP No:** CA 2322**Page 1 of 1****Boston • Los Angeles • New York • Richmond**





Please Reply To:

**AmeriSci Los Angeles**

24416 S. Main Street, Ste 308  
Carson, California 90745  
TEL: (310) 834-4868 • FAX: (310) 834-4772

**FACSIMILE TELECOPY TRANSMISSION**

**To:** Cesar Ruvalcaba  
Alta Environmental

**Fax #:**

**Email:** cesar.ruvalcaba@altaenviro.com

**From:**

**AmeriSci Job #:** 417061431

**Subject:** Lead (air) 5 day Results

**Client Project:** Rogers ES

**Date:** Monday, July 03, 2017

**Time:** 09:46:18

**Comments:**

**Number of Pages:** 03  
(including cover sheet)

CONFIDENTIALITY NOTICE: Unless otherwise indicated, the information contained in this communication is confidential information intended for use of the individual named above. If the reader of this communication is not the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is prohibited. If you have received this communication in error, please immediately notify the sender by telephone and return the original message to the above address via the US Postal Service at our expense. Preliminary data reported here will be verified before final report is issued. Samples are disposed of in 60 days or unless otherwise instructed by the protocol or special instructions in writing. Thank you.

**Certified Analysis   Service 24 Hours A Day • 7 Days A Week   Competitive Prices**  
visit our web site - [www.amerisci.com](http://www.amerisci.com)

**Boston • Los Angeles • New York • Richmond**



**AmeriSci Los Angeles**

24416 S. Main Street, Ste 308

Carson, California 90745

TEL: (310) 834-4868 • FAX: (310) 834-4772

AmeriSci Job #: 417061431

**Lead Analysis Results**

Air

NIOSH 7082

**Alta Environmental**

Long Beach, CA

Job Site: Rogers ES

Date Received: 06/27/17

Date Analyzed: 07/03/17

AmeriSci #	Client Number	Sample Location	Volume (m3)	Lead Content (µg/m3)
417061431				
01	623L1	Downwind	0.83	<6.0
02	623L2	Upwind	0.83	<6.0
03	622L1	Downwind	0.84	<6.0
04	622L2	Upwind	0.83	<6.0
05	626L1	Downwind	0.84	<6.0
06	626L2	Upwind	0.83	<6.0

AmeriSci Reporting Limit is 5 ug prior to any dilutions due to high analyte concentrations or matrix interferences. AmeriSci does not correct sample results by the blank value. All analytical batch data met quality control criteria unless otherwise noted. CA ELAP No. 2322.

OSHA PEL 50 ug/m3 (General Industry). Cal OSHA Limit is 30 ug/m3.

Reviewed by: \_\_\_\_\_

Analyzed by: \_\_\_\_\_

Minh Phung, Chemist





# LA Testing

520 Mission Street South Pasadena, CA 91030

Tel/Fax: (323) 254-9960 / (323) 254-9982

<http://www.LATesting.com> / [pasadenalab@latesting.com](mailto:pasadenalab@latesting.com)

LA Testing Order: 321715964

Customer ID: ALTA34

Customer PO:

Project ID:

**Attention:** CESAR RUVALCABA  
Alta Environmental  
3777 Long Beach Blvd  
Annex Building  
Long Beach, CA 90807

**Project:** SMUSD Will Rogers

**Phone:** (315) 305-006

**Fax:**

**Received Date:** 07/06/2017 9:40 AM

**Analysis Date:** 07/07/2017

**Collected Date:** 07/05/2017

## Test Report: Fiber Count by Phase Contrast Microscopy (PCM), NIOSH 7400 Method - A Rules, Revision 3, Issue 2, 8/15/94

Sample	Location	Sample Date	Volume (liters)	Fibers	Fields	LOD (fib/cc)	Fibers/ mm <sup>2</sup>	Fibers/ cc	Notes
0705-1	W side Bldg B	7/05/2017	1476.00	7	100	0.002	8.92	0.002	
321715964-0001									
0705-2	W side of bldg A	7/05/2017	1476.00	<5.5	100	0.002	<7.01	<0.002	
321715964-0002									
0705-3	F blank	7/05/2017	0.00	<5.5	100		<7.01		Field Blank
321715964-0003									
0705-4	S Blank	7/05/2017	0.00	<5.5	100		<7.01		Field Blank
321715964-0004									

The results reported have been blank corrected as applicable.

Analyst(s):

Guillermo Hernandez PCM (4)

Jerry Drapala Ph.D, Laboratory Manager  
or Other Approved Signatory

Limit of detection is 7 fibers/mm<sup>2</sup>. Intra-laboratory Sr values: 5-20 fibers = 0.82, 21-50 fibers = 0.98, 51-100 fibers = 0.77. Inter-laboratory Sr values (Average of EMSL round robin data) = 0.35. The laboratory is not responsible for data reported in fibers/cc, which is dependent on volume collected by non-laboratory personnel. Results have been blank corrected as applicable. LA Testing maintains liability limited to cost of analysis. This report relates only to the samples reported above and may not be reproduced, except in full, without written approval by LA Testing. LA Testing bears no responsibility for sample collection activities or analytical method limitations. Interpretation and use of test results are the responsibility of the client. Samples received in good condition unless otherwise noted.

Samples analyzed by LA Testing South Pasadena, CA AIHA-LAP, LLC--IHLAP Accredited #102814

Initial report from: 07/07/2017 08:40:59





# Chain of Custody

## EMSL Order Number (Lab Use Only):

#321715964

LATESTING  
520 MISSION STREET  
S. PASADENA, CA 91030  
PHONE: (800) 303-0047  
FAX: (323) 254-9982

Company: <b>ALTA ENV</b>		EMSL-Bill to: <input type="checkbox"/> Same <input type="checkbox"/> Different If Bill to is Different note instructions in Comments**	
Street:		Third Party Billing requires written authorization from third party	
City:	State/Province:	Zip/Postal Code:	Country:
Report To (Name): <b>CESAR RUVALCABA</b>		Fax #:	Purchase Order:
Telephone #:		Email Address:	
Project Name/Number: <b>SMUSD WILL ROGERS</b>		Please Provide Results: <input type="checkbox"/> Fax <input type="checkbox"/> Email <input type="checkbox"/> Mail	
U.S. State Samples Taken: <b>CA</b>		Connecticut Samples: <input type="checkbox"/> Commercial <input type="checkbox"/> Residential	
<b>Turnaround Time (TAT) Options* - Please Check</b>			
<input type="checkbox"/> 3 Hour	<input type="checkbox"/> 6 Hour	<input checked="" type="checkbox"/> 24 Hour	<input type="checkbox"/> 48 Hour <input type="checkbox"/> 72 Hour <input type="checkbox"/> 96 Hour <input type="checkbox"/> 1 Week <input type="checkbox"/> 2 Week
*For RUSH TATs Please Call Ahead to Confirm Lab Hours and Availability. Not all TAT options are valid for every test. Materials Science and IAQ TATs are in Business Days rather than Hours (i.e. 24 Hour = End of Next Business Day)			
<b>Asbestos</b>			
<b>PCM - Air</b> <input checked="" type="checkbox"/> NIOSH 7400 <input type="checkbox"/> w/8hr. TWA <b>TEM - Air</b> <input type="checkbox"/> 4-4.5hr TAT (AHERA ONLY) <input type="checkbox"/> AHERA 40 CFR, Part 763 <input type="checkbox"/> NIOSH 7402 <input type="checkbox"/> EPA Level II <input type="checkbox"/> ISO 10312 <b>TEM - Water</b> Fibers $\geq 10\mu m$ <input type="checkbox"/> Waste <input type="checkbox"/> Drinking All Fiber Sizes <input type="checkbox"/> Waste <input type="checkbox"/> Drinking		<b>PLM - Bulk</b> <input type="checkbox"/> PLM EPA 600/R-93/116 <input type="checkbox"/> PLM EPA NOB (<1%) <input type="checkbox"/> NYS 198.1 (friable-NY) <input type="checkbox"/> NYS 198.6 (non-friable-NY) Point Count <input type="checkbox"/> 400 (<0.25%) <input type="checkbox"/> 1000 (<0.1%) Point Count w/ Gravimetric <input type="checkbox"/> 400 (<0.25%) <input type="checkbox"/> 1000 (<0.1%) <b>TEM - Dust</b> <input type="checkbox"/> Microvac - ASTM D 5755 <input type="checkbox"/> Wipe-ASTM D6480	
		<b>TEM - Bulk</b> <input type="checkbox"/> TEM EPA NOB <input type="checkbox"/> NYS NOB 198.4 (non-friable-NY) <input type="checkbox"/> Chatfield SOP <b>Soil/Rock/Vermiculite</b> <input type="checkbox"/> PLM CARB 435 - A (0.25% sensitivity) <input type="checkbox"/> PLM CARB 435 - B (0.1% sensitivity) <input type="checkbox"/> TEM CARB 435 - B (0.1% sensitivity) <input type="checkbox"/> EPA Reg. 1 Screening Protocol (Qualitative) <b>Other:</b>	
<b>Lead (Pb)</b>		<b>Materials Science</b>	
<b>Flame Atomic Absorption</b> <input type="checkbox"/> Chips SW846-7000B or AOAC 974.02 <input type="checkbox"/> Soil SW846-7000B/7420 <input type="checkbox"/> Air NIOSH 7082 <input type="checkbox"/> Wastewater SM3111B or SW846-7000B/7420 <input type="checkbox"/> ASTM Wipe SW846-7000B/7420 <input type="checkbox"/> non ASTM Wipe SW846-7000B/7420 <input type="checkbox"/> TCLP SW846-1311/7420/SM 3111B		<b>ICP</b> <input type="checkbox"/> Air NIOSH 7300 Modified <input type="checkbox"/> non ASTM Wipe SW846-6010B or C <input type="checkbox"/> ASTM Wipe SW846-6010B or C <input type="checkbox"/> Soil SW846-6010 B or C <input type="checkbox"/> Waste Water SW846-6010B or C <input type="checkbox"/> TCLP SW846-6010B or C	
<b>Graphite Furnace Atomic Absorption</b> <input type="checkbox"/> Soil SW846-7421 <input type="checkbox"/> Wastewater EPA 200.9 <input type="checkbox"/> Air NIOSH 7105 <input type="checkbox"/> Drinking Water EPA 200.9		<b>Other:</b> <input type="checkbox"/>	
<b>Microbiology</b>			
<b>Wipe and Bulk Samples</b> <input type="checkbox"/> Mold & Fungi - Direct Examination <input type="checkbox"/> Mold & Fungi Culture (Genus Only) <input type="checkbox"/> Mold & Fungi Culture (Genus & Species) <input type="checkbox"/> Bacterial Count & ID (Up to Three Types) <input type="checkbox"/> Bacterial Count & ID (Up to Five Types) <input type="checkbox"/> MRSA <input type="checkbox"/> <i>Pseudomonas aeruginosa</i>		<b>Air Samples</b> <input type="checkbox"/> Mold & Fungi (Spore Trap) <input type="checkbox"/> Mold & Fungi Culture (Genus Only) <input type="checkbox"/> Mold & Fungi (Genus & Species) <input type="checkbox"/> Bacterial Culture & ID (Up to Three Types) <input type="checkbox"/> Bacterial Culture & ID (Up to Five Types) <input type="checkbox"/> Endotoxin Testing <b>Real Time Q-PCR</b> (See Analytical Guide for Code) Code:	
<b>Water Samples</b> <input type="checkbox"/> Total Coliform & E.coli (P/A) <input type="checkbox"/> Fecal Coliform (SM 9222D) <input type="checkbox"/> Sewage Screen <input type="checkbox"/> Heterotrophic Plate Count (SM 9215)		<b>Legionella</b> <input type="checkbox"/> Level 1 <input type="checkbox"/> Level 2 <input type="checkbox"/> Level 3 <input type="checkbox"/> Level 4 <b>Other:</b> <input type="checkbox"/>	
<b>**Comments/Special Instructions:</b>			
Client Sample #s <b>0705-1 - 0705-3</b>		Total # of Samples: <b>3</b>	
Relinquished (Client): <i>[Signature]</i>		Date: <b>7/6/2017</b>	
Received (Lab): <i>[Signature]</i>		Date: <b>7/6/17</b>	
		Time: <b>940</b>	

Analysis Completed in Accordance with EMSL's Terms and Conditions located in the Analytical Price Guide



#321715964

Project Location: 2401 19th St.

#321715964

Project Location: 2401 19th St.

Page: \_\_\_\_\_ of \_\_\_\_\_

[illegible]

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance

Detection limit is 5.5 f/cc

**Microscopist:**

PCM-Niosh 7400	<input checked="" type="checkbox"/>
TEM-AHERA	<input type="checkbox"/>
TEM-EPA Yamate	<input type="checkbox"/>
NIOSH-7082/Pb	<input type="checkbox"/>

Alta On-site	<input type="checkbox"/>
Outside Lab	<input type="checkbox"/>

PROJECT #:

25 mm MCE 0.8 $\mu\text{g}$	<input checked="" type="checkbox"/>
25 mm MCE 0.45 $\mu\text{g}$	<input type="checkbox"/>
37 mm MCE	<input type="checkbox"/>

Sample #	
Fiber/Fields	
<b>Lab Blank</b>	
Sample #	
Fiber/Fields	

**On-Site Technician:**

Signature: \_\_\_\_\_

**Cert Number:**

On-Site Technician: GABE BIKDA

Signature: 

Cert Number: 04-3200





Please Reply To:

**AmeriSci Los Angeles**

24416 S. Main Street, Ste 308  
Carson, California 90745  
TEL: (310) 834-4868 • FAX: (310) 834-4772

**FACSIMILE TELECOPY TRANSMISSION**

**To:** Cesar Ruvalcaba  
Alta Environmental

**Fax #:**

**Email:** cesar.ruvalcaba@altaenviron.com

**From:** Sufia Suma  
**AmeriSci Job #:** 917061951  
**Subject:** PCM 6 hour Results  
**Client Project:** Will Rogers E.S.; Abatement

**Date:** Thursday, June 29, 2017

**Time:** 14:31:46

**Comments:**

**Number of Pages:**

3  
(including cover sheet)

CONFIDENTIALITY NOTICE: Unless otherwise indicated, the information contained in this communication is confidential information intended for use of the individual named above. If the reader of this communication is not the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is prohibited. If you have received this communication in error, please immediately notify the sender by telephone and return the original message to the above address via the US Postal Service at our expense. Preliminary data reported here will be verified before final report is issued. Samples are disposed of in 60 days or unless otherwise instructed by the protocol or special instructions in writing. Thank you.

**Certified Analysis   Service 24 Hours A Day • 7 Days A Week   Competitive Prices**  
visit our web site - [www.amerisci.com](http://www.amerisci.com)

**Boston • Los Angeles • New York • Richmond**

Client Name: Alta Environmental

## Phase Contrast Microscopy (PCM) Fiber Results

Will Rogers E.S.; Abatement

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm <sup>2</sup> )	Fibers Conc. (Fibers/cc)	TWA
01	0627-1	06/27/17	8	180	1440	100	3.5	4.46	< 0.002	
Location: North End Bldg D										
02	0627-2	06/27/17	8	420	3360	100	1.5	1.91	< 0.0008	
Location: Center Of Bldg D & B										
03	0627-3	06/27/17	8	180	1440	100	2	2.55	< 0.002	
Location: Corner Of Bldg B & A										
04	0627-4	06/27/17	0	0	0	100	0.5	0.64		Footnotes: 1
Location: Field Blank										
05	0627-5	06/27/17	0	0	0	100	0	ND		Footnotes: 1
Location: Lab Blank										

## Reporting Notes:

(1) Fibers/cc cannot be calculated for samples (or blanks) with no air volume.

Analyzed By: Sufia Suma

Date Analyzed: 6/29/2017

Samples analyzed by NIOSH 7400 METHOD, Issue #2, 8/15/94; Using an Olympus, Model CH PCM microscope, Serial #910768; Limit of Detection = 5.5 fibers per 100 fields or 7 fibers / mm<sup>2</sup>; This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area; ND = no fibers observed; Walton - Beckett graducle field area 0.00785 mm<sup>2</sup>; Duration in minutes; TWA = 8Hr TWA, calculation assumes zero exposure for remainder of 8 hour period not sampled; Upper 95% Confidence Limit (Employer's Compliance Test) - Calculated as a one sided UCL to determine 95% certainty of compliance with the 0.01 fiber/cc standard; Relative standard deviation: Intralab Sr = 0.503, Interlab Sr = 0.402

Reviewed By:





**AmeriSci Los Angeles**

24416 S. Main Street, Ste 308  
Carson, California 90745  
TEL: (310) 834-4868 • FAX: (310) 834-4772

**FACSIMILE TELECOPY TRANSMISSION**

**To:** Cesar Ruvalcaba  
Alta Environmental  
**Fax #:**  
**Email:** cesar.ruvalcaba@altaenviron.com

**From:** Sufia Suma  
**AmeriSci Job #:** 917061952  
**Subject:** PCM 6 hour Results  
**Client Project:** Will Rogers E.S.; Abatement

**Date:** Thursday, June 29, 2017  
**Time:** 14:30:33  
**Comments:**

**Number of Pages:** 3  
(including cover sheet)

CONFIDENTIALITY NOTICE: Unless otherwise indicated, the information contained in this communication is confidential information intended for use of the individual named above. If the reader of this communication is not the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is prohibited. If you have received this communication in error, please immediately notify the sender by telephone and return the original message to the above address via the US Postal Service at our expense. Preliminary data reported here will be verified before final report is issued. Samples are disposed of in 60 days or unless otherwise instructed by the protocol or special instructions in writing. Thank you.

**Certified Analysis   Service 24 Hours A Day • 7 Days A Week   Competitive Prices**  
visit our web site - [www.amerisci.com](http://www.amerisci.com)



Client Name: Alta Environmental

## Phase Contrast Microscopy (PCM) Fiber Results

Will Rogers E.S.; Abatement

AmeriSci Sample #	Client Sample #	Date Collected	Flow Rate (liters/min.)	Duration (min.)	Air Filtered (liters)	Fields	Fibers	Fiber Density (Fibers/mm <sup>2</sup> )	Fibers Conc. (Fibers/cc)	TWA
01	0628-1	06/28/17	9	180	1620	100	3.5	4.46	< 0.002	
Location: East Side Bldg B										
02	0628-2	06/28/17	8	180	1440	100	1.5	1.91	< 0.002	
Location: East Side Bldg A										
03	0628-3	06/28/17	7	180	1260	100	1	1.27	< 0.002	
Location: Center Of Bldg A & B Entrance										
04	0628-4	06/28/17	0	0	0	100	0	ND	Footnotes: 1	
Location: Field Blank										
05	0628-5	06/28/17	0	0	0	100	0	ND	Footnotes: 1	
Location: Lab Blank										

## Reporting Notes:

(1) Fibers/cc cannot be calculated for samples (or blanks) with no air volume.

Analyzed By: Sufia Suma

Date Analyzed: 6/29/2017

Samples analyzed by NIOSH 7400 METHOD, Issue #2, 8/15/94; Using an Olympus, Model CH PCM microscope, Serial #910768; Limit of Detection = 5.5 fibers per 100 fields or 7 fibers / mm<sup>2</sup>; This report relates ONLY to the sample analysis expressed as fibers/sq mm of filter area; ND = no fibers observed; NA = Not Analyzed; Walton - Beckett graducle field area 0.00785 mm<sup>2</sup>; Duration in minutes; TWA = 8Hr TWA, calculation assumes zero exposure for remainder of 8 hour period not sampled; Upper 95% Confidence Limit (Employer's Compliance Test) - Calculated as a one sided UCL to determine 95% certainty of compliance with the 0.01 fiber/cc standard; Relative standard deviation: Intralab Sr = 0.503, Interlab Sr = 0.402.

Reviewed By:



## Appendix C

### Alta Environmental Employee Certifications

State of California  
Division of Occupational Safety and Health  
**Certified Asbestos Consultant**

**Max A Quezada**



Name

Certification No. **14-5205**

Expires on **06/11/18**

This certification was issued by the Division of Occupational Safety and Health as authorized by Sections 7180 et seq. of the Business and Professions Code.



State of California  
Division of Occupational Safety and Health  
**Certified Site Surveillance Technician**

**Jorge Robles**

Name

**Certification No. 17-6028**

**Expires on 11/14/18**



This certification was issued by the Division of Occupational Safety and Health as authorized by Sections 7180 et seq. of the Business and Professions Code.

State of California  
Division of Occupational Safety and Health  
**Certified Asbestos Consultant**

**James Charles Byers, Jr.**



Name

Certification No. **106-4122**

Expires on **01/18/19**

This certification was issued by the Division of Occupational Safety and Health as authorized by Sections 7180 et seq. of the Business and Professions Code.



State of California Department of Public Health


Lead-Related  
Construction  
Certificate

Certificate  
Type

Expiration  
Date

Inspector/Assessor

08/24/2018



James C. Byers

ID # 14805

State of California  
Division of Occupational Safety and Health  
**Certified Asbestos Consultant**

**Cesar Ruvalcaba**



Name

Certification No. **95-1799**

Expires on **10/27/18**

This certification was issued by the Division of Occupational Safety and Health as authorized by Sections 7180 et seq. of the Business and Professions Code.



State of California Department of Public Health

Lead-Related  
Construction  
Certificate

Certificate  
Type

Expiration  
Date

Inspector/Assessor 01/16/2019

Project Monitor 01/16/2019



Cesar A. Ruvalcaba

ID #: 6855