



MONITORING SERVICES DURING ASBESTOS AND LEAD REMOVAL WORK

Roosevelt Elementary School
801 Montana Avenue
Santa Monica, California 90405

Prepared for:

Santa Monica-Malibu Unified School District
1651 Sixteenth Street
Santa Monica, California 90404

Project No.: SMSD-17-6800

Date: September 28, 2017

Alta Environmental

3777 Long Beach Boulevard Annex Building
Long Beach CA 90807 United States of America
T 562 495 5777 F 562 495 5877
Toll-free 800 777-0605 altaenviron.com

EXECUTIVE SUMMARY

Alta Environmental (Alta) conducted monitoring and air sampling services during asbestos and lead-based paint removal completed at Roosevelt Elementary School located at 801 Montana Avenue, Santa Monica, California 90405. The monitoring was conducted from June 12, 2017 through July 13, 2017 by Alta representatives Gustavo Sanchez and Geoffrey Mere. Alta completed the following activities during the project:

- Monitoring services during all asbestos and lead related work
- Air sampling during the asbestos and lead related work
- Final visual inspection and clearance testing at the completion of the asbestos and lead related work, as needed

During this project, asbestos abatement removal was completed in specified areas of the campus. Various sizes and colors of asbestos containing floor tile and mastic were removed. Following removal activities, the areas were inspected by the Contractor and an Alta representative; each area was found to be acceptably clean. Clearance air sampling was then conducted in accordance with AHERA protocols. The areas were released to the Contractor for demobilization when the results of the clearance samples were reported to be below the EPA recommended clearance levels for area re-occupancy by non-protected personnel following an asbestos response action. The project was limited to the removal of ACM flooring materials including floor tiles, sheet vinyl, and carpeted floors. Other identified ACMs remain on this campus. All construction material should be assumed to contain asbestos until the materials are verified for asbestos content by reviewing the Asbestos Management Plan Record.

During this project, minor planned disturbances to lead-based paints was completed. These disturbances included the stabilization of damaged loose and flaky paint for preparation for repainting. The work was completed using proper engineering controls including barriers signs, drop floors, and a worker decontamination facility. The areas were released for re-occupancy by non-protected personnel upon passing of a thorough visual inspection conducted by the Contractor Supervisor and Alta representative. Alta collected representative surface lead wipe samples following the stabilization work. Results of all samples collected were reported to be below the clearance criteria established for this project. LBP remains on this campus. Any future disturbance to LBP shall be conducted using proper engineering controls, work protections, and proper waste disposal.

CONTENTS

1	INTRODUCTION	1
2	PROJECT BACKGROUND	1
2.1	Alta Monitoring and Sampling	1
2.2	Asbestos and Lead Related Work	1
3	FIELD AND ANALYTICAL METHODOLOGY	2
3.1	Asbestos Fiber Analysis	2
3.2	Asbestos-Bulk Sampling	2
3.3	Lead Wipe Sample Analysis	2
4	MONITORING AND RESULTS	3
4.1	Monitoring	3
5	RESULTS	3
5.1	Asbestos Fiber Results	3
5.2	TEM Results	3
5.3	Lead Wipe Sample Results	3
5.4	Final Visual Inspection Results	4
5.5	Post Abatement Sample Results	4
5.5.1	Asbestos Clearance Sampling	4
5.5.2	Lead Clearance Sampling	4
6	CONCLUSIONS AND RECOMMENDATIONS	4
7	ASSUMPTIONS AND LIMITATIONS	5
	SIGNATORY	6

CONTENTS

Appendices

Appendix A: Daily Field Reports and Field Testing

Appendix B: Laboratory Reports

- 1) Asbestos Fiber Analysis Report: TEM
- 2) Asbestos Bulk Sample Analysis Report: PLM
- 3) Lead in Wipe Sample Analysis Report

Appendix C: Alta Environmental Employee Certifications

REPORTED: September 28, 2017

PROJECT NO.: SMSD-17-6800

CLIENT: Santa Monica-Malibu Unified School District
1651 Sixteenth Street
Santa Monica, California 90404

ATTENTION: Mr. Chris Emmett

REF: Monitoring Services During Asbestos and Lead-Based Paint Removal Work
Roosevelt Elementary School
801 Montana Avenue
Santa Monica, California 90405

1 INTRODUCTION

Alta Environmental (Alta) conducted monitoring and air sampling services during asbestos and lead-based paint removal completed at Roosevelt Elementary School located at 801 Montana Avenue, Santa Monica, California 90405.

2 PROJECT BACKGROUND

2.1 Alta Monitoring and Sampling

The Santa Monica-Malibu Unified School District retained Alta for the monitoring services. The monitoring was conducted from June 12, 2017 through July 13, 2017 by Alta representatives Gustavo Sanchez and Geoffrey Mere, both Cal-OSHA Certified Site Surveillance Technician, Certified Asbestos Consultant and California Department of Public Health Certified Inspector Assessor and Project Monitors. Alta completed the following activities during the project:

- Monitoring services during all asbestos and lead related work,
- Air sampling during the asbestos and lead related work,
- Final visual inspection and clearance testing at the completion of the asbestos and lead related work, as needed.

2.2 Asbestos and Lead Related Work

The asbestos and lead removal work was completed by A&V Contractors, Inc. (DOSH #643) located in Fullerton, California.

A&V removal scope of work included the following:

1. ACM 12-inch grey speckled floor tile with black mastic, dark carpet with mastic, Rooms 18, 19, 20, 21, Building B

2. ACM-Black floor mastic, Rooms 18, 19, 20, 21 (in HVAC rooms), Building B
3. Black residual mastic, brown sheet vinyl flooring with mastic and brown floor tile with mastic, Rooms 9, 10, 11, 12, and room 302, Building C,
4. ACM-04" black cove base with glue, 9-inch brown with dark brown streaks floor tile and mastic, Room 406, teachers dining room, Building D,
5. ACM-9-inch brown floor tile and black residual mastic, Rooms 8, 14, 15, 16, 17 (under carpet), Building E,
6. ACM-9-inch red tile with black mastic and black residual mastic (under carpet), principal office (in closet), and room 3, Building J, and
1. LBP, damaged paint stabilization, all interior and exterior identified painted components listed in the Abatement Plan prepared for this project.

3 FIELD AND ANALYTICAL METHODOLOGY

3.1 Asbestos Fiber Analysis

Alta collected air samples during the asbestos related work using high and low-flow air sampling pumps. The flow rate of each pump was checked before and after each use with a calibrated precision rotameter. Air samples collected during asbestos clean-up activities were analyzed in accordance with National Institute of Occupational Safety and Health (NIOSH) Method 7400 (PCM), which specifies the equipment and procedures for mounting, measuring, and counting fibers to determine airborne fiber concentrations.

3.2 Asbestos-Bulk Sampling

Unforeseen floor tile and mastic material was discovered during removal of carpet flooring in Building J Room 4, and Building G, Counselors Office. Samples of the suspect ACM were collected. The sampling was conducted using guidelines set forth in *Federal Register 40 CFR Part 763*. Alta Environmental conducted an initial walkthrough of the Site to develop a listing and sampling scheme of suspect materials. Samples were placed in sealable sample containers and assigned a unique sample identification number.

Bulk samples collected from the Site were subsequently analyzed by polarized light microscopy (PLM) for asbestos content in accordance with the United States Environmental Protection Agency's (USEPA) *Determination of Asbestos in Bulk Building Materials: EPA/600/R-93/116, July 1993*, at AQ Environmental Laboratories located in Signal Hill, California. a laboratory accredited by the National Voluntary Laboratory Accreditation Program.

3.3 Lead Wipe Sample Analysis

Alta collected representative wipe samples following the lead related work. The samples were analyzed in accordance with NIOSH Method 7082 by AQ Laboratories located in Signal Hill, California, a laboratory accredited by the Environmental Laboratory Accreditation Program (ELAP).\

4 MONITORING AND RESULTS

4.1 Monitoring

Alta representatives were on site during the removal work to document the work completed by the contractor.

Alta documented that the removal of specified asbestos containing materials was completed using an appropriate containment which included critical barriers, temporary negative pressure differential and a worker decontamination facility. Asbestos removal was completed using approved procedures designed for this project. Worker protection included disposable clothing, ½ face air purifying respirators equipped with HEPA P100 filters.

Alta documented that the lead related work was completed using approved work procedures such as critical barriers, drop floors, signs, and a worker decontamination facility. The damage paint was stabilized and encapsulated for repainting by others. Worker protection included disposable clothing, ½ face air purifying respirators equipped with HEPA P100 filters

Asbestos and lead waste generated during this project was disposed properly at an approved waste disposal facility.

5 RESULTS

5.1 Asbestos Fiber Results

Results of representative samples collected during the project were reported below 0.01 fiber per centimeter square, the level recommended by the Environmental Protection Agency (EPA) for area re-occupancy following an asbestos response action.

5.2 TEM Results

For work areas where greater than 160 square feet of asbestos containing flooring materials were removed, a minimum of five air samples from inside the work area were collected. The samples were analyzed using Transmission Electron Microscopy (TEM). The laboratory results were reported as “No Structures Detected”. These results are below the arithmetic mean of asbestos structure concentrations per square millimeter of less than or equal to 70 structures per square millimeter, the established clearance criteria for this project. The area was deemed to be safe to occupy by non-protected personnel and the containment was removed.

5.3 Lead Wipe Sample Results

All samples collected following the lead related work were reported by the laboratory to be below the recommended clearance levels established for this project.

5.4 Final Visual Inspection Results

Before asbestos and lead work areas were released, they were inspected by the Contractor's supervisor and Alta representatives for evidence of residual dust and debris. The work areas were found to be acceptable. No dust or debris was observed.

5.5 Post Abatement Sample Results

5.5.1 Asbestos Clearance Sampling

Asbestos clearance sampling was conducted by a State Certified Site Surveillance Technician under the direction of a Certified Asbestos Consultant.

For work areas where less than 160 square feet of asbestos containing flooring materials were removed, clearance air samples were analyzed using Phase Contrast Microscopy (PCM) utilizing the NIOSH 7400 method. A minimum of five samples from inside the work area were collected. Clearance was issued when all samples results show that the airborne fiber concentrations inside the abatement work area were equal to or less than 0.01f/cc or the background level.

For work areas where greater than 160 square feet of asbestos containing flooring materials were removed, a minimum of five air samples from inside the work area were collected. The samples were analyzed using Transmission Electron Microscopy (TEM). The laboratory results were reported as "No Structures Detected". These results are below the arithmetic mean of asbestos structure concentrations per square millimeter of less than or equal to 70 structures per square millimeter, the established clearance criteria for this project. The area was deemed to be safe to occupy by non-protected personnel and the containment was removed.

5.5.2 Lead Clearance Sampling

Alta conducted random wipe samples representative of each building following the lead related work. All samples collected were reported by the laboratory to be below the recommended clearance levels of 400 micrograms of lead per square foot of area for exterior floors. The areas were deemed acceptable to occupy by non-protected personal and the containment areas were removed.

6 CONCLUSIONS AND RECOMMENDATIONS

The abatement removal project was limited to identified floor tile and mastic and damaged lead-based paint. No other materials or paints were included in the scope. Asbestos and lead-based paint has been identified on this site. Alta recommends that prior to any construction or renovation project, a survey of the impacted area be conducted by a Cal-OSHA Certified Asbestos Consultant to determine if any material impacted contain asbestos. Refer to the asbestos and lead survey records prepared for this site for material and locations.

Following the asbestos and lead related work in each area, the areas was inspected by both the Abatement Contractor Supervisor and Alta representative. The areas were found to be acceptably clean of visible loose dust and debris.

Following the passing of the final visual inspection, Alta collected air and surface dust wipes.

1. For work areas where less than 160 square feet of asbestos containing flooring materials were removed, clearance air samples were analyzed using Phase Contrast Microscopy (PCM) utilizing the NIOSH 7400 method. A minimum of five samples from inside the work area were collected. Clearance was issued when all samples results show that the airborne fiber concentrations inside the abatement work area were equal to or less than 0.01f/cc or the background level.
2. For work areas where greater than 160 square feet of asbestos containing flooring materials were removed, a minimum of five air samples from inside the work area were collected. The samples were analyzed using Transmission Electron Microscopy (TEM). The laboratory results were reported as "No Structures Detected". These results are below the arithmetic mean of asbestos structure concentrations per square millimeter of less than or equal to 70 structures per square millimeter, the established clearance criteria for this project. The area was deemed to be safe to occupy by non-protected personnel and the containment was removed.
3. Alta conducted random wipe samples representative of each building following the lead related work. All samples collected were reported by the laboratory to be below the recommended clearance levels of 400 micrograms of lead per square foot of area for exterior floors. The areas were deemed acceptable to occupy by non-protected personal and the containment areas were removed.

7 ASSUMPTIONS AND LIMITATIONS

This report was prepared exclusively for use by the Santa Monica-Malibu Unified School District, and may not be relied upon by any other person or entity without Alta Environmental's express written permission. The information, conclusions and recommendations described in this report apply to conditions existing at certain locations when services were performed and are intended only for the specific purposes, locations, time frames and project parameters indicated. Alta Environmental cannot be responsible for the impact of any changes in environmental standards, practices or regulations after performance of services.

In performing our professional services, we have applied present engineering and scientific judgment and used a level of effort consistent with the current standard of practice for similar types of studies.

As applicable, Alta Environmental has relied in good faith upon representations and information furnished by individuals with respect to operations and existing property conditions, to the extent that they have not been contradicted by data obtained from other sources. Accordingly, Alta Environmental accepts no responsibility for any deficiencies, omissions, misrepresentations, or fraudulent acts of persons interviewed.

Alta Environmental will not accept any liability for loss, injury claim, or damage arising directly or indirectly from any use or reliance on this report. Alta Environmental makes no warranty, expressed or implied.


This report is issued with the understanding that the client, the property owner, or its representative is responsible for ensuring that the information, conclusions, and recommendations contained herein are brought to the attention of the appropriate regulatory agencies, as required.

If you have any questions, please do not hesitate to contact the undersigned at (562) 495-5777. We appreciate the opportunity to be of service to Santa Monica-Malibu Unified School District.

SIGNATORY

Submitted for and on behalf of Alta Environmental.

Respectfully Submitted by:

A handwritten signature in black ink, appearing to read 'Cesar Ruvalcaba', with a stylized flourish at the end.

Cesar Ruvalcaba
Project Manager
Certified Asbestos Consultant 95-1799
CDPH Certified Project Monitor and Inspector
Assessor I6855

Appendix A

Daily Field Reports and Field Testing

ALTA ENVIRONMENTAL LOG SHEET

Project Name: Roosevelt ES Date: 6/12/17

Project Location: Roosevelt ES Job No.: SMSP-17-6800

Project/Area Description: Bldg C

Scope of Work: Containment Setup at bldg C

Type of Containment: Full Containment

Respiratory Protection: N/A

Abatement Contractor: A+U

Contractor Supervisor: Ramon Torres

Alta Rep. On-Site: Gustavo Sanchez

Project Manager: Cesar Rulvaccbs

Time Arrived (Military): 0700 Shift Start Time: 7am

Time Left (Military): 1530 Shift End Time: 330pm

Type of Sample	Number of Samples Taken	Highest (f/cc)	Lowest (f/cc)
Inside Work Area	/		
Outside Work Area			
Personal			
Clearance			
Background			
Manometer Reading (Time reading was taken/Actual Reading)			
/	/	/	/
Other Contractors On-Site		Contractor Activities	
/		/	

Client: SMMUSD

Page 1 of 1

Project Name: Roosevelt ES

Alta Job No.: SM5D-17-6802

[illegible]

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: [Signature]

Cert. Number: 11-4732

Date: 6/12/17

ALTA ENVIRONMENTAL LOG SHEET

Project Name: Roosevelt ES Date: 6/13/17

Project Location: Roosevelt ES Job No.: SMED-17-6800

Project/Area Description: Bldg C

Scope of Work: Containment setup at bldg C

Type of Containment: Full Containment

Respiratory Protection: N/A

Abatement Contractor: A+V Contractors

Contractor Supervisor: Ramon Torres

Alta Rep. On-Site: Gustavo Sanchez

Project Manager: Cesar Ruluccaba

Time Arrived (Military): 0700 Shift Start Time: 7am

Time Left (Military): 1530 Shift End Time: 330 pm

Type of Sample	Number of Samples Taken	Highest (f/cc)	Lowest (f/cc)
Inside Work Area	/		
Outside Work Area			
Personal			
Clearance			
Background			

Manometer Reading (Time reading was taken/Actual Reading)

/	/	/	/
---	---	---	---

Other Contractors On-Site	Contractor Activities
/	

ALTA ENVIRONMENTAL LOG SHEET

Project Name: Roosevelt ES Date: 6/14/17

Project Location: Roosevelt ES Job No.: SMSP-17-6800

Project/Area Description: Bldg C / Classroom Interior

Scope of Work: Containment Setup at bldg C

Type of Containment: full Containment Setup

Respiratory Protection: N/A

Abatement Contractor: A+U Contractors

Contractor Supervisor: Ramon Torres

Alta Rep. On-Site: Gustavo Sanchez

Project Manager: Cesar Pulvacsba

Time Arrived (Military): 0700 Shift Start Time: 7am

Time Left (Military): 1530 Shift End Time: 330 pm

Type of Sample	Number of Samples Taken	Highest (f/cc)	Lowest (f/cc)
Inside Work Area			
Outside Work Area			
Personal			
Clearance			
Background			
Manometer Reading (Time reading was taken/Actual Reading)			
/	/	/	/
Other Contractors On-Site		Contractor Activities	

Client: SMMUSD

Page 1 of 1

Project Name: Roosevelt ES

Alta Job No.: SMJD-17-68ca

[illegible]

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: [Signature]

Cert. Number: 11-4732

Date: 6/15/17

ALTA ENVIRONMENTAL LOG SHEET

Project Name: Roosevelt ES Date: 6/15/17

Project Location: Roosevelt ES Job No.: SMSD-17-6800

Project/Area Description: Bldg C / Classroom Interior

Scope of Work: Tile / Mastic removal at Interior Class-rooms.

Type of Containment: Full containment

Respiratory Protection: Half mask respirators

Abatement Contractor: A+V Contractors

Contractor Supervisor: Ramon Torres

Alta Rep. On-Site: Gustavo Sanchez

Project Manager: Cesar Rulvaca

Time Arrived (Military): 0700 Shift Start Time: 7am

Time Left (Military): 1536 Shift End Time: 330 pm

Type of Sample	Number of Samples Taken	Highest (f/cc)	Lowest (f/cc)
Inside Work Area			
Outside Work Area	3	6.002	0.001
Personal			
Clearance			
Background			
Manometer Reading (Time reading was taken/Actual Reading)			
/	/	/	/
Other Contractors On-Site		Contractor Activities	
/		/	

Client: SMMOSDPage 1 of 2Project Name: Roosevelt ESAlta Job No.: SMSD-17-6800

TIME OF OBSERVATION	COMMENTS
0700	Alta Rep arrives on-site to meet A+V Contractor Supervisor Ramon Torres plus eight certified abatement workers. Today's scope of work will consist of floor tile and mastic demo at bldg C.
	Alta Rep inspects the work area for final visual. Area remains intact. A+V has been ok'd to begin with the scope of work.
	A+V begins donning PPE to enter the work area. PPE consist of full body tyvek, half mask respirators, gloves, safety glasses and hard hats.
	A+V now begins with gross carpet and tile removal all waste generated is being properly burrito wrapped and double bagged. Alta Rep observes A+V equipped with floor tile removal machine (Terminator) and tile bars.
	Airless sprayers are also used to keep emissions low.
	Alta Rep observes majority of the floor tile mastic being removed with tile and carpet.
1100	Crew now breaks for lunch.
1100	Crew returns from lunch to continue with the scope of work. All PPE has been properly re-applied prior to re-entering the work area.
	A+V has now completed gross removal of tile and carpet all debris generated being properly bagged and sent to poly lined waste unit.
	Note: Alta Rep observes terminator being decontaminated and being sent out of the work area. Machine is properly cleaned.
	All gross tile is now bagged. Alta Rep observe A+V using floor buffers at the south end of building to remove floor mastic.
	Wet methods continue to be used to keep

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: Cert. Number: 11-4732Date: 6/15/17

Client: SMMUSD

Page 2 of 2

Project Name: Roosevelt ES

Alta Job No.: 5 MSD-17-6800

[illegible]

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: [Signature]

Cert. Number: 11-4732

Date: 6/15/17



Client:

Client: SMMUSD
Project No.: SMSD-17-6800
Project Location: Roosevelt ES

EMMUSD

Project No.: SMSD-17-6800

Project Location: Roosevelt ES

Date: 6/15/17
Page: 1 of 1

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance

Detection limit is 5.5 f/cc

Analytical Method:

PCN-Niosh 7400	
TEM-AHERA	
TEM-EPA Yamate	
NIOSH-7082/Pb	

Sample Analysis:

Alta On-site	<input checked="" type="checkbox"/>
Outside Lab	<input type="checkbox"/>

Field Blank

Sample #	BL-61
Fiber/Fields	0 / 100

Sample Media:

25 mm MCE 0.8 μg	
25 mm MCE 0.45 μg	
37 mm MCE	

Lab Blank

Lab Diatrik
Sample # B-02
Fiber/Fields 6/100s

Comments:

Microscopist: V. S. Campbell

Microscope #:

Graticule field area (mm^2): 6.5785Filter area (mm²): 300

Q.C. slide readable.

Rotometer #: 1567

On-Site Technician:

Signature:

Cert Number:

Justin Scherz

0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100	101	102	103	104	105	106	107	108	109	110	111	112	113	114	115	116	117	118	119	120	121	122	123	124	125	126	127	128	129	130	131	132	133	134	135	136	137	138	139	140	141	142	143	144	145	146	147	148	149	150	151	152	153	154	155	156	157	158	159	160	161	162	163	164	165	166	167	168	169	170	171	172	173	174	175	176	177	178	179	180	181	182	183	184	185	186	187	188	189	190	191	192	193	194	195	196	197	198	199	200	201	202	203	204	205	206	207	208	209	210	211	212	213	214	215	216	217	218	219	220	221	222	223	224	225	226	227	228	229	230	231	232	233	234	235	236	237	238	239	240	241	242	243	244	245	246	247	248	249	250	251	252	253	254	255	256	257	258	259	260	261	262	263	264	265	266	267	268	269	270	271	272	273	274	275	276	277	278	279	280	281	282	283	284	285	286	287	288	289	290	291	292	293	294	295	296	297	298	299	300	301	302	303	304	305	306	307	308	309	310	311	312	313	314	315	316	317	318	319	320	321	322	323	324	325	326	327	328	329	330	331	332	333	334	335	336	337	338	339	340	341	342	343	344	345	346	347	348	349	350	351	352	353	354	355	356	357	358	359	360	361	362	363	364	365	366	367	368	369	370	371	372	373	374	375	376	377	378	379	380	381	382	383	384	385	386	387	388	389	390	391	392	393	394	395	396	397	398	399	400	401	402	403	404	405	406	407	408	409	410	411	412	413	414	415	416	417	418	419	420	421	422	423	424	425	426	427	428	429	430	431	432	433	434	435	436	437	438	439	440	441	442	443	444	445	446	447	448	449	450	451	452	453	454	455	456	457	458	459	460	461	462	463	464	465	4
---	---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	---

11-4737

ALTA ENVIRONMENTAL LOG SHEET

Project Name: Roosevelt ES Date: 6/16/17

Project Location: Roosevelt ES Job No.: SMSD-1B-7800

Project/Area Description: Bldg C/ Classroom Interior

Scope of Work: Detail Clean up at bldg C for Final Visual

Type of Containment: Full Containment

Respiratory Protection: Half mask respirator

Abatement Contractor: A+V Contractors.

Contractor Supervisor: Ramon Torres

Alta Rep. On-Site: Gustavo Sanchez

Project Manager: Cesar Pulvaca

Time Arrived (Military): 0700 Shift Start Time: 7am

Time Left (Military): 1530 Shift End Time: 330 pm

Type of Sample	Number of Samples Taken	Highest (f/cc)	Lowest (f/cc)
Inside Work Area			
Outside Work Area	3	0.003	0.001
Personal			
Clearance			
Background			
Manometer Reading (Time reading was taken/Actual Reading)			
/	/	/	/
Other Contractors On-Site		Contractor Activities	
/		/	



ALTA

ENVIRONMENTAL

Client: SMMUSD

Page 1 of 1

Project Name: Roosevelt ES

Alta Job No.: SMSD-17-6800

TIME OF OBSERVATION	COMMENTS
0700	Alta Rep arrives - on-site to meet with A+V Contractors Rep Ramon Torres plus six certified abatement workers. Today's scope of work will consist of mastic removal at building C. Crew begins donning PPE to begin with the scope of work.
0720	Alta Rep walks area to inspect for any breaches. Containment remains properly intact. A+V continues with the scope of work.
1000	Alta Rep observes A+V Contractors equipped with floor buffers, mastic remover, brillo pads, airless sprayers, and rags. Crew continues to properly bag all waste generated from gross mastic removal. Wet methods to continue to be used to keep emissions low.
1050	A+V has now completed gross removal. All waste generated is now being bagged and sent to poly lined waste unit.
1055	Crew begins detailing the work area. A+V is equipped with wire brushes, rags and mastic remover.
1100	Crew now breaks for lunch.
1200	Crew returns from lunch to continue with the scope of work. All PPE has been properly re-applied prior to re-entering the work area.
1400	A+V Rep has now requested for a visual inspection of the area. All bagged debris has been properly bagged and waste has been removed.
1530	A+V has been ok'd to encap the area. Shift ends.

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: [Signature]
Cert. Number: 11-4732
Date: 6/13/17



Air Sampling Form

SMUSD
SM5D-17-6800
ROOSEVELT ES

Date: 4/16/17
Page: 1 of 1

Air Sampling Form

[illegible]

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance

Detection limit is 5.5 f/cc

Analytical Method:

PCM-Niosh 7400	
TEM-AHERA	
TEM-EPA Yamate	
NIOSH-7082/Pb	

Sample Analysis:

Alta On-site	
Outside Lab	

Microscopist:

Microscope #: 2

Graticule field area (mm^2): 6 00310

Filter area (mm²):

Q.C. slide readable: 4

Rotometer #: 4507

Comments:

Microscopist: C. Sanchez

Microscope #: 2

Graticule field area (mm^2): 6 00310

Filter area (mm²): 785

Q.C. slide readable: 385

Rotometer #: 6507

Sample Media:

25 mm MCE 0.8 μg	<input checked="" type="checkbox"/>
25 mm MCE 0.45 μg	<input type="checkbox"/>
37 mm MCE	<input type="checkbox"/>

Lab Blank

Sample # 11-17

On-Site Technician:

Signature:

Cert Number:

\\server-lb-1\ctdata\alta documents\field forms\whslair sampling form2011.doc



Air Sampling Form

$$\text{TAT} = \text{Rush}$$

C5W5

5MSD-17-6280

QUEST 65-80 MONTANA AG, Santa Monica

Date: 6-17-17
Page: 1 of 1

[illegible]

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance

Detection limit is 5.5 f/cc

Analytical Method:

PCM-Niosh 7400	
TEM-AHERA	✓
TEM-EPA Yamate	
NIOSH-7082/Pb	

Sample Analysis:

Alta On-site	
Outside Lab	

Microscopist:

Microscope #:
Graticle field area (mm²):
Filter area (mm²):
Q.C. slide readable:
Rotometer #:

Sample Media:

25 mm MCE 0.8 μg	
25 mm MCE 0.45 μg	✓
37 mm MCE	

Lab Blank

Sample #	Fiber/Fields
----------	--------------

On-Site Technician:

Signature:

Cert Number:

G. NRE

er: Rashy M
4826

9287-7

Comments: $\overline{A}T = RUSHH$

ALTA ENVIRONMENTAL LOG SHEET

Project Name: Roosevelt ES Date: 6/19/17

Project Location: Roosevelt ES Job No.: SMSD-17-6800

Project/Area Description: Bldg C

Scope of Work: Containment Tear-down at Building C
Interior and transit panel removal.

Type of Containment: 6th Demarcated work area

Respiratory Protection: Half Mask Respirator

Abatement Contractor: A+V Contractors

Contractor Supervisor: Ramon Torres

Alta Rep. On-Site: Gustavo Sanchez

Project Manager: Cesar Pulvaca

Time Arrived (Military): 0700 Shift Start Time: 7am

Time Left (Military): 1530 Shift End Time: 330

Type of Sample	Number of Samples Taken	Highest (f/cc)	Lowest (f/cc)
Inside Work Area			
Outside Work Area	3	0.003	0.001
Personal			
Clearance			
Background			

Manometer Reading (Time reading was taken/Actual Reading)

/	/	/	/
---	---	---	---

Other Contractors On-Site	Contractor Activities
/	/

ALTA ENVIRONMENTAL LOG SHEET

Project Name: Roosevelt ES Date: 6/20/17

Project Location: Roosevelt ES Job No.: SMSD-17-6800

Project/Area Description: Bldg E

Scope of Work: Containment Setup at the Interior of Bldg E

Type of Containment: Full Containment Setup

Respiratory Protection: N/A

Abatement Contractor: A+V Contractors

Contractor Supervisor: Ramon Torres

Alta Rep. On-Site: Gustavo Sanchez

Project Manager: Cesar Rulvaca

Time Arrived (Military): 700 Shift Start Time: 7am

Time Left (Military): 1530 Shift End Time: 330

Type of Sample	Number of Samples Taken	Highest (f/cc)	Lowest (f/cc)
Inside Work Area			
Outside Work Area			
Personal			
Clearance			
Background			
Manometer Reading (Time reading was taken/Actual Reading)			
/	/	/	/
Other Contractors On-Site		Contractor Activities	

Client: SMMUSD

Page 1 of 1

Project Name: Roosevelt ES

Alta Job No.: SMSP-17-6800

[illegible]

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: af S

Cert. Number: 11-4732

Date: 6/20/17

ALTA ENVIRONMENTAL LOG SHEET

Project Name: Roosevelt ES Date: 6/21/17

Project Location: Roosevelt ES Job No.: SM5D-17-6800

Project/Area Description: Bldg E

Scope of Work: Containment setup at bldg E

Type of Containment: Full Containment

Respiratory Protection: N/A

Abatement Contractor: A+V Contractors

Contractor Supervisor: Ramon Torres

Alta Rep. On-Site: Gustavo Sanchez

Project Manager: Cesar Rulvucaba

Time Arrived (Military): 700 Shift Start Time: 7am

Time Left (Military): 1530 Shift End Time: 330pm

Type of Sample	Number of Samples Taken	Highest (f/cc)	Lowest (f/cc)
Inside Work Area			
Outside Work Area			
Personal			
Clearance			
Background			

Manometer Reading (Time reading was taken/Actual Reading)			
/	/	/	/
Other Contractors On-Site		Contractor Activities	

ALTA ENVIRONMENTAL LOG SHEET

Project Name: Roosevelt ES Date: 6/22/17

Project Location: Roosevelt ES Job No.: SMSD-17-6800

Project/Area Description: Bldg E

Scope of Work: Tile and Mastix Removal at bldg E

Type of Containment: Full Containment

Respiratory Protection: Half mask respirators

Abatement Contractor: A+V Contractors

Contractor Supervisor: Ramon Torres

Alta Rep. On-Site: Gustavo Sanchez

Project Manager: Cesar Pulvaca

Time Arrived (Military): 0700 Shift Start Time: 7am

Time Left (Military): 1530 Shift End Time: 330pm

Type of Sample	Number of Samples Taken	Highest (f/cc)	Lowest (f/cc)
Inside Work Area			
Outside Work Area	3	0.002	0.002
Personal			
Clearance			
Background			
Manometer Reading (Time reading was taken/Actual Reading)			
/	/	/	/
Other Contractors On-Site		Contractor Activities	
/		/	

Client: SMMUSDPage 1 of 2Project Name: Roosevelt ESAlta Job No.: SMSD-17-6800

TIME OF OBSERVATION	COMMENTS
0700	Alta Rep arrives on-site to meet with A+V Rep plus eight certified abatement workers. Today's scope of work will consist of completing full containment at Building E to begin Carpet, Tile and mastic removal.
0710	Crew begins containment detailing. All negative Air machines, and three stage decon is now being setup.
0820	A+V rep has now requested for visual inspection of the work Area. The area is properly setup with the proper Area Pressure. A+V now begins donning PPE to enter the work Area. PPE consist of full body tyvek, half mask respirator, gloves, safety glasses, and hard hats.
0900	Alta Rep observes A+V abatement crew ^(CS) using a Floor tile remover (mechanical operated) to remove both carpet and tile. All debris generated is double bagged labeled and sent to load-out.
1030	A+V continues to use wet method to keep emissions low.
1100	Crew now break for lunch. Prior to exiting the work area all ppe is properly removed.
1200	Crew returns from lunch to continue with the scope of work. All PPE is properly reapplied prior to re-entering the work area.
1300	Crew continues to perform gross removal of carpet and tile. All debris continue to be properly bagged and labeled.
1330	A+V has now completed gross tile, and carpet removal. All waste generated is

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: Cert. Number: 11-4732Date: 6/22/17

Client: SMMUSD

Page 2 of 2

Project Name: Roosevelt ES

Alta Job No.: SMSP-17-6800

[illegible]

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: [Signature]

Cert. Number: 11-4732

Date: 6/7/2/17



Air Sampling Form

Client: SMMUSD
Project No.: SMD-17-6800
Project Location: Roadcut ES

Date: 4/22/17
Page: 1 of 1

[illegible]

Analytical Method:

PCM-Niosh 7400				
TEM-AHERA				
TEM-EPA Yamate				
NIOSH-7082/Pb				

Sample Analysis:

Alta On-site	
Outside Lab	

Microscopist:

Microscopist: G. Sauter
Microscope #: 7
Graticle field area (mm²): 0.0678
Filter area (mm²): 385
Q.C. slide readable: 5
Rotometer #: 6567

Comments:

Comments:

Detection limit is 5.5 f/cc

Sample Media:

25 mm MCE 0.8 μg	
25 mm MCE 0.45 μg	
37 mm MCE	

Field Blank

Sample # 88-01
Fiber/Fields 0/100

Lab Blank

Lab Blank
Sample # B5-02
Fiber/Fields 0/100

On-Site Technician:
Signature:

On-Site Technician: Castro Sanchez
Signature: [Signature]
Cert Number: 11-4732

ALTA ENVIRONMENTAL LOG SHEET

Project Name: Roosevelt ES Date: 6/23/17

Project Location: Roosevelt ES Job No.: SMSD-17-6800

Project/Area Description: Bldg E

Scope of Work: Detail Clean-up at bldg E

Type of Containment: Full Containment

Respiratory Protection: Half Mask respirator

Abatement Contractor: A+V Contractors

Contractor Supervisor: Ramon Torres

Alta Rep. On-Site: Gustavo Sanchez

Project Manager: Cesar Pulvaraba

Time Arrived (Military): 0700 Shift Start Time: 7am

Time Left (Military): 1530 Shift End Time: 330pm

Type of Sample	Number of Samples Taken	Highest (f/cc)	Lowest (f/cc)
Inside Work Area			
Outside Work Area	3	0.002	0.001
Personal			
Clearance			
Background			
Manometer Reading (Time reading was taken/Actual Reading)			
/	/	/	/
Other Contractors On-Site		Contractor Activities	
/		/	

TIME OF OBSERVATION	COMMENTS
0700	Alta Rep arrives onsite to meet A+V contractors Rep plus certified abatement workers.
	Today's scope of work will consist of completing gross mastic removal at building E.
0715	Crew begins removal ^{Donning PPE} to enter the work area.
0720	A+V crews are currently removing all gross amounts of mastic at building E. Crew is equipped with floor buffers, mastic remover, scrubbing pads, and rags. Airless sprayers with adjuvanted water is used to keep emissions low.
1000	Alta Rep observes A+V using wet methods to keep emission low. All debris generated is properly bagged and labeled and sent to waste load-out.
1100	Crew now breaks for lunch. All ppe is properly removed prior to exiting the work area.
1200	Crew returns from lunch to continue with the scope of work. All PPE has been re-applied prior to entering the work area.
1230	A+V has now completed the gross removal of mastic through-out the work area. Crew begins detailing the work area using wire brushes, mastic remover and rags. All waste generated is properly bagged and labeled.
1300	Alta Rep performs a pre-final inspection through-out the work for areas that will require more attention.
12400	Alta Rep has been requested to perform a final visual inspection at the work area.

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: Cert. Number: 11-9732Date: 6/23/17

Client: SMMUSD

Page 2 of 2

Project Name: Rosscut ES

Alta Job No.: 345D-17-6800

[illegible]

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature:

Cert. Number: 11-4722

Date: 6/23/17



Client: SMJUSD
Project No.: SMSD-17-68.00
Project Location: Roostvelt ES

Client: SMMUSD

Project No.: SMSD-17-6800

Project Location: Roosevelt ES

SMUSD

SMSPD-17-6800

Roosevelt ES

Date: 6/23/17
Page: 1 of 1

[illegible]

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance

Detection limit is 5.5 f/cc

Analytical Method:

PCM-Niosh 7400	
TEM-AHERA	
TEM-EPA Yamate	
NIOSH-7082/Pb	

Sample Analysis:

Alta On-site	<input checked="" type="checkbox"/>
Outside Lab	<input type="checkbox"/>

Field Blank

Sample #	BL-01
Fiber/Fields	0/100

Lab Blank

Sample # 21-02
Fiber/Fields 01/02

Sample Media:

Sample media.	
25 mm MCE 0.8 μ g	
25 mm MCE 0.45 μ g	
37 mm MCE	

Microscopist: G. Sanchez

Microscope #:

Graticule field area (mm^2): \sim

Filter area (mm²): 350

Q.C. slide readable: C

Rotometer #: 6507

Comments:

On-Site Technician:

Signature:

Cert Number:

Costano Tanka

2000 New York

7364-11

ALTA ENVIRONMENTAL LOG SHEET

Project Name: Roosevelt ES Date: 6/26/17

Project Location: Roosevelt ES Job No.: SM5D-17-6800

Project/Area Description: Bldg E

Scope of Work: Detail clean up bldg E and encap area.

Type of Containment: Full Containment

Respiratory Protection: Half Mask respirator

Abatement Contractor: A+V Contractors

Contractor Supervisor: Ramon Torres

Alta Rep. On-Site: Gustavo Sanchez

Project Manager: Cesar Rulvacaba

Time Arrived (Military): 7000 Shift Start Time: 7am

Time Left (Military): 1530 Shift End Time: 330pm

Type of Sample	Number of Samples Taken	Highest (f/cc)	Lowest (f/cc)
Inside Work Area			
Outside Work Area	3	0.002	0.001
Personal			
Clearance			
Background			

Manometer Reading (Time reading was taken/Actual Reading)

/	/	/	/
---	---	---	---

Other Contractors On-Site	Contractor Activities

Client: SMMUSDPage 1 of 1Project Name: RoofcultAlta Job No.: SMSD-17-6200

TIME OF OBSERVATION	COMMENTS
0700	Alta Rep arrives on-site to meet with A+V Rep plus eight certified workers. Today's Scope of work will consist of Detailing Containment at building "E". Crew begins donning PPE to enter the work Area. PPE consist of full body tyvek suits, half mask respirator, gloves, safety glasses and hard hats.
0725	Crew begins detailing the mastic through-out the work area. A+V will begin removing mastic at the porous areas and areas where leveling compound contains large ^{amounts} amounts of residue.
1000	Crew continues to perform detail clean up. A+V crew is observed using chisels, hps vacuums and hand scrubbers to remove residue from leveling compound.
1100	All waste generated is properly bagged and labeled. Crew now breaks for lunch.
1200	Crew returns from lunch to continue with the Scope of work. All PPE is properly re-applied prior to re-entering the work area.
1430	A+V Rep has now requested for a visual inspection of the work area. Area is properly cleaned. A+V has been ok'd to encapsulate the work Area.
1530	Shift ends.

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: [Signature]Cert. Number: 11-4732Date: 6/26/17



Client:

Client: SMMUSD
Project No.: SMUD-17-6800
Project Location: POOSEVILLE ES

SMMSD

Project No.: SMUD-17-6800

Project Location: Rocky Flats
Roostert FS

Date: 6/26/17
Page: 1 of 1

[illegible]

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance

Detection limit is 5.5 f/cc

Analytical Method:

PCM-Niosh 7400	
TEM-AHERA	
TEM-EPA Yamate	
NIOSH-7082/Pb	

Sample Analysis:

Alta On-site	
Outside Lab	<input checked="" type="checkbox"/>

Field Blank

Sample #	BL-01
Fiber/Fields	0/100

Lab Blank

Sample # BL-02
Fiber/Fields 0/100

Sample Media:

25 mm MCE 0.8 μg	
25 mm MCE 0.45 μg	
37 mm MCE	

Sample Analysis:

Alta On-site	
Outside Lab	<input checked="" type="checkbox"/>

Field Blank

Sample #	BL-01
Fiber/Fields	0/100

Lab Blank

Sample # BL-02
Fiber/Fields 0/100

Analytical Method:

PCM-Niosh 7400	
TEM-AHERA	
TEM-EPA Yamate	
NIOSH-7082/Pb	

Sample Analysis:

Alta On-site	
Outside Lab	<input checked="" type="checkbox"/>

Field Blank

Sample #	BL-01
Fiber/Fields	0/100

Lab Blank

Sample # BL-02
Fiber/Fields 0/100

Comments:

Microscopist: G S G
Microscope #: 2
Graticle field area (mm²): 0.00785
Filter area (mm²): 385
Q.C. slide readable: 5
Rotometer #: 6507

On-Site Technician:
Signature:

Cert Number:

Officer: Carsten Sack
22
11-4732

ALTA ENVIRONMENTAL LOG SHEET

Project Name: Roosevelt ES Date: 6/27/17

Project Location: Roosevelt ES Job No.: _____

Project/Area Description: Bldg / bldg k

Scope of Work: Floor tile removal at principles office
bldg J, Window removal bldg k

Type of Containment: Full containment / Demarcated Area

Respiratory Protection: Half mask respirator

Abatement Contractor: A+V Contractors

Contractor Supervisor: Ramon Torres

Alta Rep. On-Site: Gustavo Sanchez

Project Manager: Cesar Rulvaca

Time Arrived (Military): 0700 Shift Start Time: 7am

Time Left (Military): 1530 Shift End Time: 330

Type of Sample	Number of Samples Taken	Highest (f/cc)	Lowest (f/cc)
Inside Work Area			
Outside Work Area	3	0.002	0.002
Personal			
Clearance	2 PCM / 5 TEM	0.001	0.001
Background			
Manometer Reading (Time reading was taken/Actual Reading)			
/	/	/	/
Other Contractors On-Site		Contractor Activities	

Client: SMMUSDPage 1 of 1Project Name: Roosevelt ESAlta Job No.: SMSD-17-6800

TIME OF OBSERVATION	COMMENTS
7000	Alta Rep arrives on-site to meet with A+V Rep plus six certified abatement workers. Today's scope of work will consist of removing Tile and mastic at Bldg J principle office closet, and window removal at bldg k.
720	Crew begins full containment setup at office closet. Alta Rep observes A+V demarcating the perimeter windows at bldg k. Drop cloths are also setup through out the work area.
745	A+V rep has now requested for a visual inspection of the containment at bldg J. The area is properly setup. A+V has been ok'd to begin.
750	Alta Rep has been requested to inspect the containment at bldg k. The area is properly setup. A+V has been ok'd to begin with the scope of work.
900	Alta Rep observes A+V removing tiles at bldg J closet with a chisel and a hammer. Wet methods are used to keep emissions low.
1000	A+V continues to remove window from building k. chisels, hammers, and drills are used to perform removal.
1030	All Tile has now been removed from the principles office. Crew begins removing mastic utilizing hed scrubber, mastic remover and rags.
1100	All Mastic has now been removed. A+V has been ok'd to encapsulate.
1105	Crew now breaks for lunch.
1100	Crew return from lunch to continue with the scope of work.
1330	Crew continue with Window removal at bldg k.
1530	Shift ends

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: [Signature]Cert. Number: 11-4732Date: 6/27/17



Client:

Client:
Project No.:

Client: SMMSD
Project No.: SMSD-17-6860
Project Location: Revere, MS

SAMSD

2010-1-21-05M5
1500000

2009-10-08
Roosevelt HS

Date: 6/27/17
Page: 1 of 1

Page:

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance

Detection limit is 5.5 f/cc

Analytical Method:

PCM-Niosh 7400	/
TEM-AHERA	/
TEM-EPA Yamate	
NIOSH-7082/Ph	

Sample Analysis:

Alta On-site	<input type="checkbox"/>
Outside Lab	<input type="checkbox"/>

Field Blank

Sample #	32-2
Fiber/Fields	0/100

Lab Blank

Lab Blank	
Sample #	BL-02
Fiber/Fields	6/100

Sample Media:

25 mm MCE 0.8 μg	
25 mm MCE 0.45 μg	
37 mm MCE	

Comments:

Microscopist: G. S. S. /

Microscope #: 7

Graticule field area (mm^2):

Glaucone field area (mm²): 0.00785

Filter area (mm²): 385

Q.C. slide readable: 5

On-Site Technician:

Signature:

Cert Number:

11-4727



Client:

Project No.:

Project Location:

SMMUSD

Bids E

Date: 6/27/17
Page: 1 of 1

[illegible]

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance

Detection limit is 5.5 f/cc

Analytical Method:

Sample Analysis:

Microscopist:

Alta On-site

Outside Lab

Field Blank

Sample #	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
1	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100

Lab Blank

Sample #	Time	Temp	Pressure	Flow	Humidity	CO2	PM2.5	PM10	NO2	O3	SO2	CO	CH4	Other
1	10:00	25.0	1013.2	1.2	65%	400	15	35	0.05	0.05	0.01	0.1	0.001	None
2	10:15	25.5	1013.1	1.3	66%	410	16	36	0.06	0.06	0.01	0.1	0.001	None
3	10:30	26.0	1013.0	1.4	67%	420	17	37	0.07	0.07	0.01	0.1	0.001	None
4	10:45	26.5	1012.9	1.5	68%	430	18	38	0.08	0.08	0.01	0.1	0.001	None
5	11:00	27.0	1012.8	1.6	69%	440	19	39	0.09	0.09	0.01	0.1	0.001	None
6	11:15	27.5	1012.7	1.7	70%	450	20	40	0.10	0.10	0.01	0.1	0.001	None
7	11:30	28.0	1012.6	1.8	71%	460	21	41	0.11	0.11	0.01	0.1	0.001	None
8	11:45	28.5	1012.5	1.9	72%	470	22	42	0.12	0.12	0.01	0.1	0.001	None
9	12:00	29.0	1012.4	2.0	73%	480	23	43	0.13	0.13	0.01	0.1	0.001	None
10	12:15	29.5	1012.3	2.1	74%	490	24	44	0.14	0.14	0.01	0.1	0.001	None
11	12:30	30.0	1012.2	2.2	75%	500	25	45	0.15	0.15	0.01	0.1	0.001	None
12	12:45	30.5	1012.1	2.3	76%	510	26	46	0.16	0.16	0.01	0.1	0.001	None
13	13:00	31.0	1012.0	2.4	77%	520	27	47	0.17	0.17	0.01	0.1	0.001	None
14	13:15	31.5	1011.9	2.5	78%	530	28	48	0.18	0.18	0.01	0.1	0.001	None
15	13:30	32.0	1011.8	2.6	79%	540	29	49	0.19	0.19	0.01	0.1	0.001	None
16	13:45	32.5	1011.7	2.7	80%	550	30	50	0.20	0.20	0.01	0.1	0.001	None
17	14:00	33.0	1011.6	2.8	81%	560	31	51	0.21	0.21	0.01	0.1	0.001	None
18	14:15	33.5	1011.5	2.9	82%	570	32	52	0.22	0.22	0.01	0.1	0.001	None
19	14:30	34.0	1011.4	3.0	83%	580	33	53	0.23	0.23	0.01	0.1	0.001	None
20	14:45	34.5	1011.3	3.1	84%	590	34	54	0.24	0.24	0.01	0.1	0.001	None
21	15:00	35.0	1011.2	3.2	85%	600	35	55	0.25	0.25	0.01	0.1	0.001	None
22	15:15	35.5	1011.1	3.3	86%	610	36	56	0.26	0.26	0.01	0.1	0.001	None
23	15:30	36.0	1011.0	3.4	87%	620	37	57	0.27	0.27	0.01	0.1	0.001	None
24	15:45	36.5	1010.9	3.5	88%	630	38	58	0.28	0.28	0.01	0.1	0.001	None
25	16:00	37.0	1010.8	3.6	89%	640	39	59	0.29	0.29	0.01	0.1	0.001	None
26	16:15	37.5	1010.7	3.7	90%	650	40	60	0.30	0.30	0.01	0.1	0.001	None
27	16:30	38.0	1010.6	3.8	91%	660	41	61	0.31	0.31	0.01	0.1	0.001	None

Fiber/Fields

Sample Media:

25 mm MCE 0.8 μ g25 mm MCE 0.45 μ m

37 mm MCE

Comments:

Microscopist:

Microscope #:

Graticule field area (mm²):Filter area (mm^2):

Q.C. slide readable:

Rotometer #:

On-Site Technician:

Signature:

Cert Number:

ALTA ENVIRONMENTAL LOG SHEET

Project Name: Roosevelt ES Date: 6/28/17

Project Location: Roosevelt ES Job No.: SMUD-17-6800

Project/Area Description: Bldg K HVAC Closet

Scope of Work: Window removal Bldg E
tile mastic Removal Bldg K HVAC
closet

Type of Containment: Full containment / Demarcated Area

Respiratory Protection: Half mask respirator

Abatement Contractor: AtV Contractors

Contractor Supervisor: Ramon Torres

Alta Rep. On-Site: Gustavo Sanchez

Project Manager: Cesar Roldan

Time Arrived (Military): 0700 Shift Start Time: 7am

Time Left (Military): 1530 Shift End Time: 330pm

Type of Sample	Number of Samples Taken	Highest (f/cc)	Lowest (f/cc)
Inside Work Area			
Outside Work Area	2		
Personal			
Clearance	2		
Background			

Manometer Reading (Time reading was taken/Actual Reading)			
/	/	/	/
Other Contractors On-Site		Contractor Activities	

PROJECT LOG/DAILY INSPECTION CHECKLIST

Date: 6/28/17 Alta representative: Gustavo Sanchez
 Project No.: SMUD-17-6800 Project name: Roosevelt ES
 Project location: Roosevelt ES Project area: _____

Time of observation	Observations
0700	Alta Rep arrives on-site to meet with A+V Construction Rep plus 6 certified abatement workers at Roosevelt ES. Today's scope of work will consist of removing tile and Mastic at bldg K HVAC Closet, Stabilizing paint at bldg E Storage, and windows at bldg E.
0710	Crew begins full containment setup at bldg K's HVAC closet.
0715	Crew begins demarcating Bldg E. Drop cloths are setup through-out the work area to catch any debris generated during paint stabilization.
0800	bldg K and bldg E has now been setup. A+V has now been ok'd to begin with the scope of work. Crew begins donning PPE to enter the work area. PPE consist of full body Tyvek, half mask respirators, gloves, safety glasses and hard hats.
0850	Alta Rep observes tile and mastic being removed from the HVAC Room. Wet methods are used to remove mastic and keep emissions low. Note: Tile located under HVAC unit is inaccessible. All tile and mastic around unit will be removed.
0900	A+V continues to use manual means to remove all windows and loose and flakey paint.
1000	A+V has now completed tile and mastic removal bldg K HVAC closet. Crew begins setup at bldg D room 105D.
1100	Crew now breaks for lunch
1200	Crew returns from lunch to continue w/ the scope of work. All PPE has been re-applied prior to re-entering the work area.
1300	A+V Rep has now requested for a visual inspection at bldg E. All loose and flakey has been removed. All windows have been removed and all damaged areas have been encaps.
1530	Shift ends. Bldg D room 105D is 80% complete.

Alta Representative:

Signature:

Cal/OSHA Cert. No.:

Gustavo Sanchez Date: 6/28/17
[Signature]
11-4732



PROJECT LOG/DAILY WORK AREA INSPECTION CHECKLIST

Date: 6-29-17 Alta representative: G. Mere
 Project No.: SMSD-17-6280 Project name: Jefferson E.S
 Project location: Santa Monica, CA Project area: Blk D, K, Principals off
 Material Removed: floor tile/waste Quantity removed: Approx 150 SF
Type of Containment: Mini Decon
 Full: 3-stage decon/walls/ceiling/shower ✓
 Plush 3-stage decon-shower wash station 1/2 face: P100 ✓
 Mini: 2-stage decon-shower wash station 1/2 face: P100/Organic
 Glovebag/secondary containment wash station Full face: P100 ✓
 Other (describe): Mini Decon PAPR-HEPA
 Arrival time (Alta): 0700 Abatement contractor: ABC
 Departure time (Alta): 1530 Contractor supervisor's name: Ramon Torres
 (first and last)
 Contractor arrival time: 0700 Departure: 1530
 # of workers present: 5 Worker certifications current/available on-site: Yes
 Reviewed by Alta: Yes
 Contractor's job board present including Cal/OSHA notification and AQMD if applicable: Yes
 Other contractors on-site/activities: Yes

DAILY WORK AREA INSPECTION (Check 4 Times/Shift)

Decontamination Unit	Time of Inspection	QA	Pressure Differential Isolation Barriers	Time of Inspection	QA
Proper signs at entrance and bag-out	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Proper # of AFDs for area	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Airlock flaps intact (not taped open)	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Containment smoke-tested	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Street clothing properly stored	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	AFDs properly vented	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Suits/respirator filters present	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Pre-filter clean	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Area clean: waste bags not obstructing path	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Exhaust tubing intact	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Shower/pump/filters operating properly	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Critical barriers intact	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Work Practices			Waste Disposal		
No saws/brooms in work area	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Waste/debris bagged	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Material kept wet	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Waste double-bagged, sealed, decontaminated, labeled prior to removal	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Material promptly bagged	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Dumpster lined, labeled	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Workers in proper PPE: no cut-off sleeves of suit, no cut-off feet of suit, eye protection used, gloves used, hood up, respirator straps inside hood	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Dumpster closed top/locked	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
No eating, smoking, drinking in work area	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Type of manifest (HAZ FRIABLE) (NON-FRIABLE)		
			# of bags Manifest #		



ALTA
ENVIRONMENTAL

Client: SMSD

Page 1 of 1

Project Name: Jefferson E.S.

Alta Job No.: SMSD-17-

TIME OF OBSERVATION	COMMENTS
0700	I arrived on Site and began mobilizing equipment and materials.
0800	On Site is the crew from A & B, with Supervisor Ramon and 5 other workers.
0900	The scope of work for today is prepping and set up in Bldg D complete asbestos in a small section of the principal's office and complete window detail in Bldg 16.
1000	The crew continues work. I update notes and logs and set up an heat air sampling in Bldg D and in the principal's office.
1100 1200	The crew breaks for lunch. The crew returns from lunch and goes back to work.
1300	The crew continues working in the principal's office closet. After crew remove windows in Bldg 6 (Bldg K). Abatement also continues in Bldg D.
1400	The principal's office closet is ready for removal. All floor tile and waste have been abated. The crew applies encaps. Clearance will be tomorrow.
1500	The crew wraps up work for the day.
1530	Ad exit.

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: G. Mena
Cert. Number: CAC-11-4826
Date: 6-29-17




PROJECT LOG/DAILY WORK AREA INSPECTION CHECKLIST

Date: 6.30-17 Alta representative: G. Marx
Project No.: SM5D-17-6280 Project name: Jefferson E.S
Project location: Santa Monica Ct Project area: BLDG D, J, G
Material Removed: Floor tile/mastic, masonry Quantity removed: Approx 2000 SF
Type of Containment: **Respiratory Protection Used:**
Full: 3-stage decon/walls/ceiling/shower ☒ 1/2 face: P100 ☒
plash 3stage decon-shower wash station 1/2 face: P100/Organic
Mini: 2-stage decon-shower wash station Full face: P100 ☒
Glovebag/secondary containment wash station PAPR-HEPA
ther (describe) Mini containment
Arrival time (Alta): 0700 Abatement contractor: A & B
Departure time (Alta): 1530 Contractor supervisor's name: Ramon Torres
(first and last)
Contractor arrival time: 0700 Departure: 1530
of workers present: 5 Worker certifications current/available on-site Yes
Reviewed by Alta Yes
Contractor's job board present including Cal/OSHA notification and AQMD if applicable Yes
Other contractors on-site/activities: Yes

DAILY WORK AREA INSPECTION (Check 4 Times/Shift)

Decontamination Unit	Time of Inspection	QA	Pressure Differential Isolation Barriers	Time of Inspection	QA
Proper signs at entrance and bag-out	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Proper # of AFDs for area	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Airlock flaps intact (not taped open)	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Containment smoke-tested	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Street clothing properly stored	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	AFDs properly vented	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Suits/respirator filters present	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Pre-filter clean	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Area clean: waste bags not obstructing path	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Exhaust tubing intact	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Shower/pump/filters operating properly	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Critical barriers intact	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Work Practices	Time of Inspection	QA	Waste Disposal	Time of Inspection	QA
No saws/brooms in work area	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Waste/debris bagged	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Material kept wet	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Waste double bagged, sealed, decontaminated, labeled prior to removal	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Material promptly bagged	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Dumpster lined, labeled	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Workers in proper PPE: no cut-off sleeves of suit, no cut-off feet of suit, eye protection used, gloves used, hood up, respirator straps inside hood	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Dumpster closed top/locked	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
No eating, smoking, drinking in work area	<input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	Type of manifest (HAZ FRIABLE) (NON FRIABLE)		
			# of bags Manifest #		



ALTA

ENVIRONMENTAL

Client: SMSD

Page 1 of 1

Project Name: Jefferson E.S., Santa Monica

Alta Job No.: SMSD-17-6280

TIME OF OBSERVATION	COMMENTS
0700	I arrived on Site and began mobilizing equipment and materials.
0800	On Site is the crew from A&B Environmental, with Supervisor Ramon Torres. There are 5 workers.
0900	The Scope of work today is clearance, testing in Bldg D - Rm 105A and clearance, wipe sampling in Bldg J for lead and mercury abatement. District rep has concerns about suspect floor tile and mastic in Bldg J Room 4 and Bldg G in the Counseling Office.
1000	I set up TEM clearance in Bldg D, Rm 105A after visually inspecting the work area.
1100	The crew breaks for lunch.
1200	The crew returns to work. I collect floor tile and mastic samples in Bldg J and Bldg G.
1300	I update notes and complete Chain of Custody for samples going to the lab. I remove and prep CC for TEM samples from Bldg D.
1400	The crew is working on debarking windows in Bldg J, Room 6. Other crews will begin work in the Manager's Office next. Prepping is done.
1500	The crew winds down for the day.

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: G. Mena
 Cert. Number: CAC-11-4826
 Date: 6-30-17



Air Sampling Form

Client: SWSD
Project No.: SM-17-6280
Project Location: Jefferson E.S., Santa Monica

Date: 6-30-17
Page: 1 of 1

Sample #	Pump #	Sample Location	Type	Activity in Progress	Start Time	Stop Time	LPM Start	LPM Stop	Volume	Fibers/Fields	F/CC*
01	069	Bldg D Room 105A	C	NONE	1100	1200	10.3	10.3	1236L		
02	001	Bldg D Room 105A	C	NONE	1008	1205	10.3	10.3	1236L		
03	004	Bldg D Room 105A	C	NONE	1010	1210	10.3	10.3	1236L		
04	002	Bldg D Room 105A	C	NONE	1015	1215	10.3	10.3	1236L		
05	003	Bldg D Room 105A	C	NONE	1020	1220	10.3	10.3	1236L		
06	-	Field Blank	-	-	-	-	-	-	-	-	-
07	-	Box Blank	-	-	-	-	-	-	-	-	-

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance

Analytical Method:

PCM-Niosh 7400	
TEM-AHERA	<input checked="" type="checkbox"/>
TEM-EPA Yamate	
NIOSH-7082/Pb	

Sample Analysis:

Alta On-site	
Outside Lab	<input checked="" type="checkbox"/>

Field Blank
Sample # 06
Fiber/Fields

Sample Media:

25 mm MCE 0.8 µg	
25 mm MCE 0.45 µg	<input checked="" type="checkbox"/>
37 mm MCE	

Lab Blank
Sample # 07
Fiber/Fields

Microscopist:
Microscope #:
Graticle field area (mm²):
Filter area (mm²):
Q.C. slide readable:
Rotometer #:

Comments: TAI = RUSH
ATN: Cesar
Detection limit is 5.5 f/cc

On-Site Technician: G. Mene
Signature: [Signature]
Cert Number: CAC 11-4876

ALTA ENVIRONMENTAL LOG SHEET

Project Name: Roosevelt ES Date: 7/3/17

Project Location: Roosevelt ES Job No.: SMUD-17-6800

Project/Area Description: Bldg J, Bldg 6

Scope of Work: Containment setup at bldg J room Rm 3,4 and Consolers office bldg 6

Type of Containment: Full Containment

Respiratory Protection: N/A

Abatement Contractor: A+V

Contractor Supervisor: Ramon Torres

Alta Rep. On-Site: Gustavo Sanchez

Project Manager: Cesar Rulvaceba

Time Arrived (Military): 630 Shift Start Time: 630

Time Left (Military): 1430 Shift End Time: 830

Type of Sample	Number of Samples Taken	Highest (f/cc)	Lowest (f/cc)
Inside Work Area			
Outside Work Area			
Personal			
Clearance			
Background			
Manometer Reading (Time reading was taken/Actual Reading)			
/	/	/	/
Other Contractors On-Site	Contractor Activities		

Client: SMMUSDPage 1 of 1Project Name: RooseveltAlta Job No.: SM50-17-6800

TIME OF OBSERVATION	COMMENTS
0630	Alta Rep arrives on-site to meet with A+V Rep plus five certified abatement workers. Today's scope of work will consist of Removing all windows at bldg G, full containment setup at bldg J (rooms 4,3), and containment setup at bldg G. Considers office. Note: Containment setup for window removal will be at the East students restroom bldg G.
0700	Crew begins Demarcating the the area at the East students Restroom, and perimeter to begin.
0730	Area at building G is now setup crew begins donning PPE to enter the work area. PPE consist of full body tyvek suit, half mask, respirator, gloves, safety glasses, and hard hats.
0740	Crew now begins removal of all at window. A+V crew is equipped with Pry bars hammers, and drills to carry out the scope of work.
900	A+V continues to perform containment setup at bldg J rooms 4, and 3 and bldg G.
1030	A+V will now break for lunch
1130	A+V returns from lunch to continue with the scope of work.
1150	A+V has been OK'd to tear down the containment at Room 105D.
1200	A+V Continue to perform setup at build J and G.
1400	East Students Restroom has now been complete.
1414	A+V has properly removed all window, wet wiped and hepa vacuumed the area.
1530	Shift ends A+V has now completed window removal at building G, and has completed 80% of containment set at bldg J and G.

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: AB SrCert. Number: 11-4732Date: 7/3/17

ALTA ENVIRONMENTAL LOG SHEET

Project Name: Roosevelt ES Date: 7/5/17

Project Location: Roosevelt Job No.: SMUD-17-6800

Project/Area Description: Containment Bldg J and G. Bldg G window removal.

Scope of Work: Containment completion, carpet/tile/mastic removal

Type of Containment: Full Containment

Respiratory Protection: Half mask

Abatement Contractor: A+V

Contractor Supervisor: Ramon Torres

Alta Rep. On-Site: Costa Sanchez

Project Manager: Cesar Rulvaca

Time Arrived (Military): 630 Shift Start Time: 630

Time Left (Military): 1430 Shift End Time: 230

Type of Sample	Number of Samples Taken	Highest (f/cc)	Lowest (f/cc)
Inside Work Area			
Outside Work Area	3	0.003	0.003
Personal			
Clearance			
Background			
Manometer Reading (Time reading was taken/Actual Reading)			
/	/	/	/
Other Contractors On-Site		Contractor Activities	

Client: SMMUSDPage 1 of 2Project Name: Roosevelt ESAlta Job No.: SMSD-12-6800

TIME OF OBSERVATION	COMMENTS
0630	Today Scope of work will consist of setting up containment at bldg j room 4,3 and bldg G. Containment Setup at bldg B, and window removal at building G (West Building).
0640	A+V Begins demarcating the West build, building G to begin window removal.
0645	A+V Continues to perform setup at bldg j and G. Note: Both Containments will be setup to be one containment.
0700	Area at bldg G west bldg has been setup. Crew begins donning PPE to enter the work area. A+V now begins window removal.
0900	A+V Rep has now requested for a visual inspection of the work area. The area has now been properly setup. A+V has been ok'd to begin tile and mastic removal at buildj G and J containment.
1000	A+V are currently performing gross Carpet, and tile removal from building J and G. All Waste generated is properly bagged and labeled. Crew continues to use wet methods to keep emissions level low.
1030	Crew now breaks for lunch.
1130	Crew returns from lunch to continue with the scope of work.
1140	Alta Rep now observes A+V performing containment setup at building J.
1300	A+V has now completed the gross removal of carpet and tile. Note: Terminator has been used to help removal all tile and Carpet. Crew begins bagging all gross debris generated during the shift.

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: [Signature]Cert. Number: 11-4732Date: 7/5/17

Client: SMMUSD

Page 2 of 2

Project Name: Roosevelt

Alta Job No.: SMSP-17-6800

[illegible]

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: [Signature]

Cert. Number: 11-4732

Date: 7/5/17



Client:

SMUSD

Project No.:

Project No.: SM5D-17-6800

Project Location:

Date: 7/5/17
Page: 1 of 1

[illegible]

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance

Detection limit is 5.5 f/cc

Analytical Method:

PCM-Niosh 7400	
TEM-AHERA	
TEM-EPA Yamate	
NIOSH-7082/Pb	

Sample Analysis:

Alta On-site	
Outside Lab	

Field Blank

Sample # 3-01
Fiber/Fields 0/100

Sample Media:

25 mm MCE 0.8 μ g	
25 mm MCE 0.45 μ g	
37 mm MCE	

Lab Blank

Sample # 14-02
Fiber/Fields 01100

Comments:

Microscopist: G. Senehen

Microscope #: 7

Graticle field area (mm^2): $\sim 6,705$ Filter area (mm²): 325

Q.C. slide readable:

Rotometer #: 0000

On-Site Technician:

Signature:

Cert Number:

11-4775

ALTA ENVIRONMENTAL LOG SHEET

Project Name: Roosevelt ES Date: 7/6/17

Project Location: Roosevelt ES Job No.: SMUD-17-6800

Project/Area Description: Containment setup at bldg B.

Scope of Work: Containment setup at bldg B. Tile removal
a J + G.

Type of Containment: Full Containment

Respiratory Protection: half mask

Abatement Contractor: A+V

Contractor Supervisor: Ramon Torres

Alta Rep. On-Site: Gustavo Sanchez

Project Manager: Cesar Rulvach

Time Arrived (Military): 630 Shift Start Time: 630

Time Left (Military): 1430 Shift End Time: 230

Type of Sample	Number of Samples Taken	Highest (f/cc)	Lowest (f/cc)
Inside Work Area			
Outside Work Area	3	0.003	0.001
Personal			
Clearance			
Background			

Manometer Reading (Time reading was taken/Actual Reading)

/	/	/	/
---	---	---	---

Other Contractors On-Site	Contractor Activities

Client: SMMUSDPage 1 of 1Project Name: Roosevelt ESAlta Job No.: SMPD-17-6900

TIME OF OBSERVATION	COMMENTS
0630	Todays scope of work will consist of removing gross amounts of mastic at bldg J+6 containment, Continuing window removal at bldg G. West offices, and containment setup at bldg B.
0640	A+V Begins donning PPE to enter the work areas. PPE consist of full body tyvek, half mask respirators, gloves, safety glasses, hard hats, and foot protection.
0720	Alta Rep observes A+V using manual means to remove all with frames at the office building at building G. All debris generated remains within the work area.
0750	Alta Rep observe A+V using floor buffers at bldg J+6 containment. All waste generated is properly bagged and labeled. Wet methods continues to be used to keep emission low.
0930	A+V Continues to perform full containment thru-out Building B (classroom 18,19,20,21).
1030	Crew now breaks for lunch. All PPE is properly removed prior to exiting the work area.
1130	Crew returns from lunch to continue with the scope of work. All PPE has been re-applied prior to reentering the work area.
1300	A+V has now completed window frame removal at building G. Work Area is wet wiped, and hepa vacuum. Area is now ready for clearance.
1430	A+V now begins ending shift. Area is lock down.
1500	Shift ends.

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: [Signature]Cert. Number: 11-4732Date: 7/6/17



Client:

Client: SMMUSD
Project No.: SMSD-17-6800
Project Location: Roosevelt ES

CSNW50

SMSD-17-6802

Project Location:

Date: 7/6/17
Page: 1 of 1

[illegible]

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance

Detection limit is 5.5 f/cc

Analytical Method:

PCM-Niosh 7400	
TEM-AHERA	
TEM-EPA Yamate	
NIOSH-7082/Pb	

Sample Analysis:

Alta On-site		
Outside Lab		

Field Blank

Sample # 35-01
Fiber/Fields 0/100

Lab Blank

Lab Blank
Sample # BL-0-
Fiber/Fields 0/100

Sample Media:

25 mm MCE 0.8 μg	
25 mm MCE 0.45 μg	
37 mm MCE	

Comments:

Microscopist: CS

Microscope #: 7

Graticule field area (mm^2): 0.00785

Filter area (mm²): 385

Q.C. slide readable:

Rotometer #: 6561

On-Site Technician:

Signature:

Cert Number:

Business Scenarios

Signature: _____

11-4732

ALTA ENVIRONMENTAL LOG SHEET

Project Name: Roosevelt ES Date: 7/7/17

Project Location: Roosevelt ES Job No.: SMSD-17-6800

Project/Area Description: Bldg G+J

Scope of Work: Tile Removal at bldg J+6

Type of Containment: Full Containment

Respiratory Protection: Half mask respirator

Abatement Contractor: A+V

Contractor Supervisor: Ramon Torres

Alta Rep. On-Site: Gustavo Sanchez

Project Manager: Cesar Pulvaca

Time Arrived (Military): 0630 Shift Start Time: 630

Time Left (Military): 1430 Shift End Time: 238

Type of Sample	Number of Samples Taken	Highest (f/cc)	Lowest (f/cc)
Inside Work Area			
Outside Work Area	3	0.002	0.001
Personal			
Clearance			
Background			

Manometer Reading (Time reading was taken/Actual Reading)

/	/	/	/
---	---	---	---

Other Contractors On-Site	Contractor Activities

Client: RooseveltPage 1 of 1Project Name: SMMUSDAlta Job No.: SMSP-17-6800

TIME OF OBSERVATION	COMMENTS
0630	Alta Rep arrives on-site to meet with A+V Rep plus six certified abatement workers. Today's scope of work will consist of completing mastic clean up at bldg Jib Crew begins donning PPE to enter the Work area. PPE consist of full body Tyvek, half mask respirator, gloves safety glasses and hard hats.
0700	A+V are now equipped with floor buffers, mastic remover, rags, and scrubbers. Airless sprayers with amended water is used to keep emissions low.
0900	A+V Continues to perform gross removal at bldg J+6 containment. All debris generated is properly bagged and labeled. Once bagged the waste is sent near load-out to be sent to the poly lined waste unit.
1000	A+V has now completed gross removal of mastic through-out bldg G+J containment. Crew now begins detailing the area for visual inspection.
1030	Crew now breaks for lunch.
1130	Crew returns from lunch to continue with scope of work. All PPE has been re-applied prior to re-entering the work area.
1300	A+V Rep has now requested for a visual inspection of the work Area. The area has been properly cleaned. A+V has been ok'd to encapsulate the work Area.
1800	Crew continue to encap the area and load-out all bagged waste from the work area.
1900	Shift ends.

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: [Signature]
Cert. Number: 11-4732
Date: 8/7/17



Client: SMANUSO
Project No.: SMSP-17-6800
Project Location: POOSKILL PS

Client: SMALLCO

Project No.:

Project Location:

CUSTOMERS

SMSP-17-6800

3034-1-10
Roosevelt FS

Date: 7/7/17
Page: of

Air Sampling Form

[illegible]

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance

Detection limit is 5.5 f/cc.

Analytical Method:

PCM-Niosh 7400	
TEM-AHERA	
TEM-EPA Yamate	
NIOSH-7082(Pb	

Sample Analysis:

Alta On-site	<input checked="" type="checkbox"/>
Outside Lab	<input type="checkbox"/>

Field Blank

Sample #	BL-01
Fiber/Fields	1/100

Lab Blank

Sample # B1-02
Fiber/Fields 0/100

Sample Media:

Sample media.	
25 mm MCE 0.8 µg	
25 mm MCE 0.45 µg	
37 mm MCE	

Comments:

Microscopist: (5

Microscope #: 7

Graticule field area (mm^2): 6.6550 c

Filter area (mm²): 785

Q.C. slide readable: 5

Rotometer #: 6567

On-Site Technician: Costas Sanchez
Signature: _____

Cert Number:

ALTA ENVIRONMENTAL LOG SHEET

Project Name: Roosevelt ES Date: 7/10/17

Project Location: Roosevelt ES Job No.: SMUD-17-6800

Project/Area Description: Bldg J+6

Scope of Work: Tile & Mastic Removal

Type of Containment: Full Containment

Respiratory Protection: Half mask respirator

Abatement Contractor: A+V

Contractor Supervisor: Ramon Torres

Alta Rep. On-Site: Gustavo Sanchez

Project Manager: Cesar Pulvencia

Time Arrived (Military): 0630 Shift Start Time: 630

Time Left (Military): 1430 Shift End Time: 230

Type of Sample	Number of Samples Taken	Highest (f/cc)	Lowest (f/cc)
Inside Work Area			
Outside Work Area	3	0.002	0.002
Personal			
Clearance			
Background			
Manometer Reading (Time reading was taken/Actual Reading)			
/	/	/	/
Other Contractors On-Site		Contractor Activities	

Client: SMMUSDPage 1 of 1Project Name: Roosevelt ESAlta Job No.: SMMUSD-17-6802

TIME OF OBSERVATION	COMMENTS
630	Alta Rep arrives on-site to meet with A+V Rep plus SIX certified abatement workers. Today's scope of work will consist of completely containment setup at bldg B, containment tear-down at bldg J, and window removal at bldg J. Crew begins with the scope of work.
0645	A+V Begins tearing down bldg J Containment. All poly is properly disposed of.
0900	A+V Rep has now requested for a visual inspection for building B. Containment. Area has been properly setup. A+V has been ok'd to begin with the scope of work.
0920	A+V Begin demarcating building J and setting up drop cloth to begin window removal.
0940	Alta Rep observes A+V now removing carpet and tile from rooms. All debris generated is properly bagged and labeled.
1030	Crew now breaks for lunch.
1120	Crew returns from lunch to continue with the scope of work. All PPE has been re-applied prior to re-entering the work area.
1500	Shift ends. A+V has now removed 80% of all tile and carpet at bldg B, 80% of all windows at bldg J. Areas have been properly locked down. Shift ends.

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: [Signature]Cert. Number: 11-4732Date: 7/10/17



ENVIRONMENTAL

SMUD

SMUD-17-6700

Roosevelt ES

Date: 7/16/17
Page: 1 of 1

Detection limit is 5.5 f/cc

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance

Sample Analysis:

Sample Analysis:	
Alta On-site	<input checked="" type="checkbox"/>
Outside Lab	<input type="checkbox"/>

Microscopist: 65

Comments:

Sample #	SL-21
Fiber/Fields	0/100

Fiber/Fields 0/100

Lab Blank

Sample # BL-02

Fiber/Fields 1/100

Lab Blank
Sample # BL-02
Fiber/Fields 1/100

On-Site Technician Signature:

Cert Number:

On-Site Technician: Justin Sanchez

11-4737



ALTA
ENVIRONMENTAL

Log Sheet

Project Name: <u>Roosevelt ES</u>		Date: <u>7/11/17</u>	
Project Location: <u>Roosevelt ES</u>		Job No.: <u>SMVD-17-6860</u>	
Project/Area Description: <u>Bldg B</u>			
Scope of Work: <u>Tile and Mastic Removal</u>			
Type of Containment: <u>Full Containment</u>			
Respiratory Protection: <u>half mask respirators</u>			
Abatement Contractor: <u>A+V</u>			
Contractor Supervisor: <u>Ramon Torres</u>			
Alta Rep. On-Site: <u>Gustavo Sanchez</u>			
Project Manager: <u>Cesar Rulucaba</u>			
Time Arrived (Military): <u>0630</u>		Shift Start Time: <u>630</u>	
Time Left (Military): <u>1430</u>		Shift End Time: <u>230</u>	
Type of Sample	Number of Samples Taken	Highest (f/cc)	Lowest (f/cc)
Inside Work Area			
Outside Work Area	<u>3</u>	<u>0.002</u>	<u>0.001</u>
Personal			
Clearance			
Background			
Manometer Reading (Time reading was taken/Actual Reading)			
<u>/</u>	<u>/</u>	<u>/</u>	<u>/</u>
Other Contractors On-Site		Contractor Activities	
<u>/</u>		<u>/</u>	

Client: SMMUSDPage 1 of 2Project Name: Roosevelt ESAlta Job No.: SMSD-17-6300


TIME OF OBSERVATION	COMMENTS
0630	Alta Rep arrives on-site to meet AtV Rep plus SVX Certified abatement workers at Roosevelt ES. Today's scope of work will consist of removing tile, and mastic at Bldg B, Window removal at bldg J.
0635	Crew now begins donning PPE to enter the work area. PPE consist of full body tyvek, Half mask respirators, gloves, safety glasses, and hard hats.
0640	Crew now enter the work area to begin with scope.
0700	Alta Rep observe AtV now perform window removal at bldg J. AtV are using manual means to remove all window. All debris generated is properly burrito wrapped and sent to the proper waste unit.
0820	AtV continues to remove all mastic and tile at bldg B. Wet methods continues to be used.
1000	AtV Rep has now requested for visual inspection at bldg J Window removal area. The area has been properly cleaned. AtV has been ok'd to encapsulate the work area.
1030	AtV has now removed 45 % of mastic through-out the work area at bldg B. All generated waste is properly bagged. Crew now breaks for lunch.
1130	Crew now returns from lunch to continue with the scope of work. All PPE has been re-applied prior to re-entering the work area.
1300	AtV continues to use damp rags to clean up all excess mastic residue. Wet methods continues to be used to keep emissions low.

1500 Shift ends. Area Lock down.

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: [Signature]Cert. Number 17-4732Date: 7/11/17



ALTA
ENVIRONMENTAL

Log Sheet

Project Name: <u>Roosevelt ES</u>		Date: <u>7/12/17</u>	
Project Location: <u>Roosevelt ES</u>		Job No.: <u>SMUD-17-6860</u>	
Project/Area Description: <u>Bldg B</u>			
Scope of Work: <u>Tile & Mastic Removal</u>			
Type of Containment: <u>Full Containment</u>			
Respiratory Protection: <u>Half mask</u>			
Abatement Contractor: <u>A+V</u>			
Contractor Supervisor: <u>Ramon Torres</u>			
Alta Rep. On-Site: <u>Gustavo Sanchez</u>			
Project Manager: <u>Cesar Rulvaccab</u>			
Time Arrived (Military): <u>0630</u>		Shift Start Time: <u>630</u>	
Time Left (Military): <u>1430</u>		Shift End Time: <u>230</u>	
Type of Sample	Number of Samples Taken	Highest (f/cc)	Lowest (f/cc)
Inside Work Area			
Outside Work Area	<u>3</u>	<u>0.002</u>	<u>0.001</u>
Personal			
Clearance			
Background			
Manometer Reading (Time reading was taken/Actual Reading)			
<u>/</u>	<u>/</u>	<u>/</u>	<u>/</u>
Other Contractors On-Site		Contractor Activities	
/		/	

Client: SMMUSDPage 1 of 1Project Name: Roosevelt ESAlta Job No.: 6MSD-1B-6800

TIME OF OBSERVATION	COMMENTS
0630	Alta Rep arrives on-site to meet with A+V Rep plus six certified abatement workers at bldg B. Today's scope of work will consist of mastic clean up through-out the work area.
0635	Crew begins donning PPE to enter the work area. PPE consist of fully body tyvek, half mask respirator
0640	Safety glasses, gloves and safety glasses. Crew enters the work area equipped with Floor buffers, rags, hepa vacuums, shovels, hand scrubbers, and mastic remover. Crew begin removal.
0830	A+V Continues to perform mastic removal. All waste generated is properly bagged and sent to the waste unit.
1030	Crew now breaks for lunch.
1130	Crew returns from lunch to continue with continue with the scope of work. All PPE has been properly re-applied prior to re-entering the work area. Note: A+V has sent half of work load to bldg H1 to remove non-lead windows. Directed by G.C.
1400	A+V has now completed gross remove of all mastic through-out the units. Note! Tile and mastic remains under cabinets due to inaccessibility.
1415	Crew begins loading out, all tools not used for detailing. Prior to removing all tools are decontaminated.
1450	Majority of the Area is wet A+V will now end shift until dry to see area where mastic remains. Shift ends.

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: [Signature]Cert. Number: 11-4732Date: 7/12/17



ALTA
ENVIRONMENTAL

Log Sheet

Project Name: SMMUSD Date: 7/13/17
Project Location: Roosevelt ES Job No.: SMSD-17-6800
Project/Area Description: Roosevelt ES

Scope of Work: tile / Mastic Removal

Type of Containment: Full Containment
Respiratory Protection: half mask
Abatement Contractor: ATV
Contractor Supervisor: Ramon Torres
Alta Rep. On-Site: Gustavo S
Project Manager: Cesar Rulvaceba
Time Arrived (Military): 0730 Shift Start Time: 0630
Time Left (Military): 1430 Shift End Time: 1430

Type of Sample	Number of Samples Taken	Highest (f/cc)	Lowest (f/cc)
Inside Work Area			
Outside Work Area	3	0.003	0.002
Personal			
Clearance			
Background			
Manometer Reading (Time reading was taken/Actual Reading)			
/	/	/	/
Other Contractors On-Site		Contractor Activities	

Client: SMMUSDPage 1 of 1Project Name: Roosevelt ESAlta Job No.: SMSD-17-6800

TIME OF OBSERVATION	COMMENTS
0600	Alta Rep arrives on-site to meet with A+V Rep plus certified abatement workers at bldg B
	to continue with the scope of work. Today's Scope of work will consist of detailing bldg B for final inspection.
0605	Crew begins donning PPE to enter the work area. PPE consist of full body truck, half mask respirator, gloves, safety glasses and hard hats.
0610	Crew now enters the work area equipped with hand scrubbers, airless and rags to detail the area.
	Note! All Wet spots have dried from the work on previous shift, allowing A+V more visibility of remaining mastic.
0900	Crew continues to manually remove mastic. All debris generated is properly cleaned.
1000	Crew now break for lunch
1100	Crew returns from lunch to continue w/ the scope of work all PPE is properly re-applied.
1200	A+V has now requested for a final visual at bldg B. Area has been properly cleaned. A+V has been ok'd to encapsulate the area.
1430	Shift ens.

For Bag-Out Shift Only

# of Bags	Manifest #

Alta Rep. Signature: [Signature]Cert. Number: 11-4732Date: 7/13/17



Client:

SMUSD

Project No.:

SM5D-17-6200

Project Location:

Roosevelt ES

Date: 7/13/17
Page: 1 of 1

[illegible]

Type. OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance

Detection limit is 5.5 f/cc

Analytical Method:

PCM-Niosh 7400	
TEM-AHERA	
TEM-EPA Yamate	
NIOSH-7082/Pb	

Sample Analysis:

Alta On-site	
Outside Lab	

Field Blank

Sample # BL-01
Fiber/Fields 01/10/12

Lab Blank

Sample # B1-02
Fiber/Fields 01/02

Sample Media:

25 mm MCE 0.8 μ g	
25 mm MCE 0.45 μ g	
37 mm MCE	

Comments:

Microscopist: G. S.

Microscope #: Z

Graticule field area (mm^2): 6.00785

Filter area (mm²): 385

Q.C. slide readable:

Rotometer #: 6501

On-Site Technician:

Signature:

Cert Number:

11-4737

Appendix B

Laboratory Reports

- 1) Asbestos Fiber Analysis Report : TEM**
- 2) Asbestos Bulk Sample Analysis Reports : PLM**
- 3) Lead in Wipe Sample Analysis Report**

1) Asbestos Fiber Analysis Report : TEM

Please Reply To:



AmeriSci Los Angeles

24416 S. Main Street, Ste 308
Carson, California 90745
TEL: (310) 834-4868 • FAX: (310) 834-4772

FACSIMILE TELECOPY TRANSMISSION

To: Cesar Rulvacaba
Alta Environmental

Fax #:

Email: cesar.ruvalcaba@altaenviro.com

From: Tyler D Miller
AmeriSci Job #: 917071398
Subject: AHERA Protocol 6-8 hour Results
Client Project: 17-6800; Roosevelt ES; Bldg. B

Date: Friday, July 14, 2017

Time: 13:42:30

Comments:

Number of Pages: 3
(including cover sheet)

CONFIDENTIALITY NOTICE: Unless otherwise indicated, the information contained in this communication is confidential information intended for use of the individual named above. If the reader of this communication is not the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is prohibited. If you have received this communication in error, please immediately notify the sender by telephone and return the original message to the above address via the US Postal Service at our expense. Preliminary data reported here will be verified before final report is issued. Samples are disposed of in 60 days or unless otherwise instructed by the protocol or special instructions in writing. Thank you.

Certified Analysis Service 24 Hours A Day • 7 Days A Week Competitive Prices
visit our web site - www.amerisci.com

Boston • Los Angeles • New York • Richmond

Client Name: Alta Environmental

Table I
Summary of Transmission Electron Microscopy (TEM) Results for Asbestos (air)
 17-6800; Roosevelt ES; Bldg. B

AmeriSci Sample #	Client Sample #	Dilution Factor	Air Filtered (liters)	Area Analyzed (sq. mm.)	* Analytical Sensitivity (struc/cc air)	Asbestos Structures Detected (Microns)			Structure Density (struc/sq mm)		Structure Concentration (struc/cc air)		Type of Asbestos
						0.5-5.0	>=5.0	Total	>=5.0	Total	>=5.0	Total	
01 inside Location: Center Rm 21	01		1350	.060	0.0047	0.0	0.0	0.0	<16.6	<16.6	<0.0047	<0.0047	NSD
02 inside Location: Center Rm 20	02		1310	.060	0.0049	0.0	0.0	0.0	<16.6	<16.6	<0.0049	<0.0049	NSD
03 inside Location: Center Rm 19	03		1300	.060	0.0049	0.0	0.0	0.0	<16.6	<16.6	<0.0049	<0.0049	NSD
04 inside Location: Center Rm 18	04		1440	.060	0.0044	0.0	0.0	0.0	<16.6	<16.6	<0.0044	<0.0044	NSD
05 inside Location: Corridor Center Bldg. B	05		1340	.060	0.0048	0.0	0.0	0.0	<16.6	<16.6	<0.0048	<0.0048	NSD
06 blank** Location: Blank Inside	06		0										
07 blank** Location: Blank Outside	07		0										

* concentration represented by the detection of 1 structure

** not analyzed

NSD: No Asbestos Structures Detected

Reviewed By: _____; Analyzed By:  Date: 7/14/2017

Tyler D. Miller

Mean Total Structure Density For Inside Samples: 0 structures/sq. mm.

NVLAP#: 200346-0



AmeriSci Los Angeles

24416 S. Main Street, Ste 308
Carson, California 90745
TEL: (310) 834-4868 • FAX: (310) 834-4772

FACSIMILE TELECOPY TRANSMISSION

To: Cesar Ruvalcaba Alta Environmental	From: Glenn F. Massey
Fax #:	AmeriSci Job #: 917061579
	Subject: AHERA Protocol 6-8 hour Results
Email: cesar.ruvalcaba@altaenviron.com	Client Project: SMSD-17-6280; SMSD; Roosevelt ES - 801 Montana Ave. Santa Monica

Date: Saturday, June 17, 2017

Time: 14:33:25

Comments:

Number of Pages: 3

(including cover sheet)

CONFIDENTIALITY NOTICE: Unless otherwise indicated, the information contained in this communication is confidential information intended for use of the individual named above. If the reader of this communication is not the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is prohibited. If you have received this communication in error, please immediately notify the sender by telephone and return the original message to the above address via the US Postal Service at our expense. Preliminary data reported here will be verified before final report is issued. Samples are disposed of in 60 days or unless otherwise instructed by the protocol or special instructions in writing. Thank you.

Certified Analysis Service 24 Hours A Day • 7 Days A Week Competitive Prices
visit our web site - www.amerisci.com

Boston • Los Angeles • New York • Richmond

Client Name: Alta Environmental

Table I
Summary of Transmission Electron Microscopy (TEM) Results for Asbestos (air)

SMSD-17-6280; SMSD; Roosevelt ES - 801 Montana Ave. Santa Monica

AmeriSci Sample #	Client Sample #	Dilution Factor	Air Filtered (liters)	Area Analyzed (sq. mm.)	* Analytical Sensitivity (struc/cc air)	Asbestos Structures Detected (Microns)		Structure Density (struc/sq mm)		Structure Concentration (struc/cc air)		Type of Asbestos	
						0.5-5.0	>=5.0	Total	>=5.0	Total	>=5.0		Total
01 inside Location: Bldg. C - Room 1	01		1236	.060	0.0052	0.0	0.0	0.0	<16.6	<16.6	<0.0052	<0.0052	NSD
02 inside Location: Bldg. C - Room 2	02		1236	.060	0.0052	0.0	0.0	0.0	<16.6	<16.6	<0.0052	<0.0052	NSD
03 inside Location: Bldg. C - Room 3	03		1236	.060	0.0052	0.0	0.0	0.0	<16.6	<16.6	<0.0052	<0.0052	NSD
04 inside Location: Bldg. C - Room 4	04		1236	.060	0.0052	0.0	0.0	0.0	<16.6	<16.6	<0.0052	<0.0052	NSD
05 inside Location: Bldg. C - Room 5	05		1236	.060	0.0052	0.0	0.0	0.0	<16.6	<16.6	<0.0052	<0.0052	NSD
06** Location:	06		0										
07** Location:	07		0										

* concentration represented by the detection of 1 structure

** not analyzed

NSD: No Asbestos Structures Detected

Reviewed By: ; Analyzed By: 

Glenn F. Massey

Date: 6/17/2017

Mean Total Structure Density For Inside Samples: 0 structures/sq. mm.

NVLAP#: 200346-0



ALTA
ENVIRONMENTAL

017061579

TAT = RUSH

Air Sampling Form

Client: SMSD
Project No.: SMSD-17-6280
Project Location: ROSALECTES - 801 MONTEANA AVE, Santa Monica

Date: 6-17-17
Page: 1 of 1

Sample #	Pump #	Sample Location	Type	Activity in Progress	Start Time	Stop Time	LPM Start	LPM Stop	Volume	Fibers/Fields	F/CC*
01	001	Bldg C - Room 1	C	None	0840	1040	10.3	10.3	1236		
02	002	Bldg C - Room 2	C	None	0845	1045	10.3	10.3	1236		
03	003	Bldg C - Room 3	C	None	0850	1050	10.3	10.3	1236		
04	005	Bldg C - Room 4	C	None	0855	1055	10.3	10.3	1236		
05	004	Bldg C - Room 5	C	None	0900	1100	10.3	10.3	1236		
06	/	/	/	/	/	/	/	/	/		
07	/	/	/	/	/	/	/	/	/		

Type: OWA = Outside Work Area; IWA = Inside Work Area; B = Background; P = Personal; C = Clearance

Detection limit is 5.5 f/cc

Analytical Method:

PCM-Niosh 7400	
TEM-AHERA	✓
TEM-EPA Yamate	
NIOSH-7082/Pb	

Sample Analysis:

Alta On-site	
Outside Lab	✓

Field Blank

Sample #	00
Fiber/Fields	

Lab Blank

Sample #	07
Fiber/Fields	

Sample Media:

25 mm MCE 0.8 µg	
25 mm MCE 0.45 µg	✓
37 mm MCE	

Microscopist:

Microscope #:	
Graticle field area (mm ²):	
Filter area (mm ²):	
Q.C. slide readable:	
Rotometer #:	

Comments: TAT = RUSH

On-Site Technician: G. MERE

Signature: [Signature]

Cert Number: 11-4826

Field By: piou 6/17/17 @ 12.05 A



Please Reply To:

AmeriSci Los Angeles

24416 S. Main Street, Ste 308

Carson, California 90745

TEL: (310) 834-4868 • FAX: (310) 834-4772

FACSIMILE TELECOPY TRANSMISSION

To: Cesar Ruvalcaba
Alta Environmental

Fax #:

Email: cesar.ruvalcaba@altaenviron.com

From: Glenn F. Massey
AmeriSci Job #: 917062042
Subject: AHERA Protocol 6-8 hour Results
Client Project: SMSD-17-6280; SMSD; Roosevelt
E.S., Santa Monica (Report
Amended 7/5/2017)

Date: Wednesday, July 05, 2017

Time: 11:16:41

Comments:

Number of Pages:

3
(including cover sheet)

CONFIDENTIALITY NOTICE: Unless otherwise indicated, the information contained in this communication is confidential information intended for use of the individual named above. If the reader of this communication is not the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is prohibited. If you have received this communication in error, please immediately notify the sender by telephone and return the original message to the above address via the US Postal Service at our expense. Preliminary data reported here will be verified before final report is issued. Samples are disposed of in 60 days or unless otherwise instructed by the protocol or special instructions in writing. Thank you.

Certified Analysis Service 24 Hours A Day • 7 Days A Week Competitive Prices

visit our web site - www.amerisci.com

Boston • Los Angeles • New York • Richmond

Client Name: Alta Environmental

Table I
Summary of Transmission Electron Microscopy (TEM) Results for Asbestos (air)
 SMSD-17-6280; SMSD; Roosevelt E.S., Santa Monica (Report Amended 7/5/2017)

AmeriSci Sample #	Client Sample #	Dilution Factor	Air Filtered (liters)	Area Analyzed (sq. mm.)	* Analytical Sensitivity (struc/cc air)	Asbestos Structures Detected (Microns)			Structure Density (struc/sq mm)		Structure Concentration (struc/cc air)		Type of Asbestos
						0.5-5.0	>=5.0	Total	>=5.0	Total	>=5.0	Total	
01 inside Location: Bldg. D Room 105A	01		1236	.060	0.0052	0.0	0.0	0.0	<16.6	<16.6	<0.0052	<0.0052	NSD
02 inside Location: Bldg. D Room 105A	02		1236	.060	0.0052	0.0	0.0	0.0	<16.6	<16.6	<0.0052	<0.0052	NSD
03 inside Location: Bldg. D Room 105A	03		1236	.060	0.0052	0.0	0.0	0.0	<16.6	<16.6	<0.0052	<0.0052	NSD
04 inside Location: Bldg. D Room 105A	04		1236	.060	0.0052	0.0	0.0	0.0	<16.6	<16.6	<0.0052	<0.0052	NSD
05 inside Location: Bldg. D Room 105A	05		1236	.060	0.0052	0.0	0.0	0.0	<16.6	<16.6	<0.0052	<0.0052	NSD
06 blank** Location: Field Blank	06		0										
07 blank** Location: Box Blank	07		0										

* concentration represented by the detection of 1 structure

** not analyzed

NSD: No Asbestos Structures Detected

Mean Total Structure Density For Inside Samples: 0 structures/sq. mm.

 Reviewed By:  ; Analyzed By:  Date: 6/30/2017
 Glenn F. Massey

NVLAP#: 200346-0

917062042

Subject: RE: Results 917062042E, SMSD-17-6280, SMSD, Jefferson E.S. Santa Monica
From: Cesar Ruvalcaba <Cesar.Ruvalcaba@altaenviron.com>
Date: 7/5/2017 8:40 AM
To: Mee Jones <pjones@amerisci.com>

Please revised the site name to Roosevelt ES, not Jefferson ES.

Thanks,

Cesar Ruvalcaba
PROJECT MANAGER

Expertise to Reduce Your Environmental and Safety Risks
3777 Long Beach Blvd, Annex Building, Long Beach, CA 90807
o. 562.495.5777 | c. 310-951-9485 | f. 562.495.5877
Cesar.Ruvalcaba@altaenviron.com | www.altaenviron.com
2017 Compliance Calendar download here.
OSHA Alert: New Worker Health & Safety Requirement for silica. Read More Here.


Alta Environmental is the premier environmental services consultancy serving the needs of municipal, industrial, and construction clients throughout the Western United States. For more information about our air and water environmental compliance, subsurface remediation, building sciences and occupational safety capabilities, please click here for our website.

This email communication may contain CONFIDENTIAL INFORMATION WHICH ALSO MAY BE LEGALLY PRIVILEGED and is intended only for the use of the intended recipients identified above. If you are not the intended recipient of this communication, you are hereby notified that any unauthorized review, use, dissemination, distribution, downloading, or copying of this communication is strictly prohibited. If you are not the intended recipient and have received this communication in error, please immediately notify us by reply email, delete the communication and destroy all copies.

-----Original Message-----

From: Mee Jones [<mailto:pjones@amerisci.com>]
Sent: Friday, June 30, 2017 6:18 PM
To: Cesar Ruvalcaba <Cesar.Ruvalcaba@altaenviron.com>
Subject: Results 917062042E, SMSD-17-6280, SMSD, Jefferson E.S. Santa Monica

--
Mee Jones
AmeriSci Los Angeles
24416 S. Main St. Suite 308
Carson, CA 90745
Office (310) 834-4868
Fax (310) 834-4772
https://url.serverdata.net/?aaObQVkJTrP-jN_jVdb9yx0LC6JQf76KLUHjEPqYnagJ4~

Rec'd By: 
7/5/17 @ 1115



AmeriSci Los Angeles

24416 S. Main Street, Ste 308
Carson, California 90745
TEL: (310) 834-4868 • FAX: (310) 834-4772

FACSIMILE TELECOPY TRANSMISSION

To: Cesar Ruvalcaba
Alta Environmental

Fax #:

Email: cesar.ruvalcaba@altaenviron.com

From: Glenn F. Massey
AmeriSci Job #: 917061884
Subject: AHERA Protocol 6-8 hour Results
Client Project: SMSD-17-6000; Roosevelt
Elementary School; Bldg. E

Date: Wednesday, June 28, 2017
Time: 10:23:10
Comments:

Number of Pages: 3
(including cover sheet)

CONFIDENTIALITY NOTICE: Unless otherwise indicated, the information contained in this communication is confidential information intended for use of the individual named above. If the reader of this communication is not the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is prohibited. If you have received this communication in error, please immediately notify the sender by telephone and return the original message to the above address via the US Postal Service at our expense. Preliminary data reported here will be verified before final report is issued. Samples are disposed of in 60 days or unless otherwise instructed by the protocol or special instructions in writing. Thank you.

Certified Analysis Service 24 Hours A Day • 7 Days A Week Competitive Prices
visit our web site - www.amerisci.com

Boston • Los Angeles • New York • Richmond

Client Name: Alta Environmental

Table I
Summary of Transmission Electron Microscopy (TEM) Results for Asbestos (air)
 SMSD-17-6000; Roosevelt Elementary School; Bldg. E

AmeriSci Sample #	Client Sample #	Dilution Factor	Air Filtered (liters)	Area Analyzed (sq. mm.)	* Analytical Sensitivity (struc/cc air)	Asbestos Structures Detected (Microns)			Structure Density (struc/sq mm)		Structure Concentration (struc/cc air)		Type of Asbestos
						0.5-5.0	>=5.0	Total	>=5.0	Total	>=5.0	Total	
01 inside Location: Center Rm 8	CL-01		1290	.060	0.0050	0.0	0.0	0.0	<16.6	<16.6	<0.0050	<0.0050	NSD
02 inside Location: Center Rm 17	CL-02		1300	.060	0.0049	0.0	0.0	0.0	<16.6	<16.6	<0.0049	<0.0049	NSD
03 inside Location: Center Rm 15	CL-03		1270	.060	0.0050	0.0	0.0	0.0	<16.6	<16.6	<0.0050	<0.0050	NSD
04 inside Location: Center Rm 16	CL-04		1280	.060	0.0050	0.0	0.0	0.0	<16.6	<16.6	<0.0050	<0.0050	NSD
05 inside Location: Center Rm Corridor	CL-05		1310	.060	0.0049	0.0	0.0	0.0	<16.6	<16.6	<0.0049	<0.0049	NSD

* concentration represented by the detection of 1 structure

** not analyzed

NSD: No Asbestos Structures Detected

Mean Total Structure Density For Inside Samples: 0 structures/sq. mm.

 Reviewed By:  ; Analyzed By:  Date: 6/28/2017
 Glenn F. Massey

NVLAP#: 200346-0

Please Reply To:



AmeriSci Los Angeles

24416 S. Main Street, Ste 308
Carson, California 90745
TEL: (310) 834-4868 • FAX: (310) 834-4772

FACSIMILE TELECOPY TRANSMISSION

To: Cesar Ruvalcaba
Alta Environmental

Fax #:

Email: cesar.ruvalcaba@altaenviron.com

From: Glenn F. Massey
AmeriSci Job #: 917071201
Subject: AHERA Protocol 6-8 hour Results
Client Project: SMSD-17-6800; Roosevelt ES;
Bldg. J And G

Date: Saturday, July 08, 2017

Time: 15:58:26

Comments:

Number of Pages: 3
(including cover sheet)

CONFIDENTIALITY NOTICE: Unless otherwise indicated, the information contained in this communication is confidential information intended for use of the individual named above. If the reader of this communication is not the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is prohibited. If you have received this communication in error, please immediately notify the sender by telephone and return the original message to the above address via the US Postal Service at our expense. Preliminary data reported here will be verified before final report is issued. Samples are disposed of in 60 days or unless otherwise instructed by the protocol or special instructions in writing. Thank you.

Certified Analysis Service 24 Hours A Day • 7 Days A Week Competitive Prices
visit our web site - www.amerisci.com

Boston • Los Angeles • New York • Richmond

Client Name: Alta Environmental



Table I
Summary of Transmission Electron Microscopy (TEM) Results for Asbestos (air)
 SMSD-17-6800; Roosevelt ES; Bldg. J And G

AmeriSci Sample #	Client Sample #	Dilution Factor	Air Filtered (liters)	Area Analyzed (sq. mm.)	* Analytical Sensitivity (struc/cc air)	Asbestos Structures Detected (Microns)			Structure Density (struc/sq mm)		Structure Concentration (struc/cc air)		Type of Asbestos
						0.5-5.0	>=5.0	Total	>=5.0	Total	>=5.0	Total	
01 inside Location: Center Of Corridor	01		1450	.060	0.0044	0.0	0.0	0.0	<16.6	<16.6	<0.0044	<0.0044	NSD
02 inside Location: Center Room #4	02		1440	.060	0.0044	0.0	0.0	0.0	<16.6	<16.6	<0.0044	<0.0044	NSD
03 inside Location: Center Room #3	03		1450	.060	0.0044	0.0	0.0	0.0	<16.6	<16.6	<0.0044	<0.0044	NSD
04 inside Location: Center Counselor Room	04		1430	.060	0.0045	0.0	0.0	0.0	<16.6	<16.6	<0.0045	<0.0045	NSD
05 inside Location: N/E Counselor Room	05		1430	.060	0.0045	0.0	0.0	0.0	<16.6	<16.6	<0.0045	<0.0045	NSD
06 blank** Location: Blank Inside	06		0										
07 blank** Location: Blank Outside	07		0										
08 blank** Location: Blank	08		0										

* concentration represented by the detection of 1 structure

** not analyzed

NSD: No Asbestos Structures Detected

 Reviewed By:  ; Analyzed By:  Date: 7/8/2017
 Glenn F. Massey

NVLAP#: 200346-0

2. Asbestos Bulk Sample Analysis Report



Please Reply To:

AmeriSci Los Angeles

24416 S. Main Street, Ste 308

Carson, California 90745

TEL: (310) 834-4868 • FAX: (310) 834-4772

FACSIMILE TELECOPY TRANSMISSION

To: Cesar Ruvalcaba
Alta Environmental

Fax #:

Email: cesar.ruvalcaba@altaenviron.com

From: Thu M. Nguyen
AmeriSci Job #: 917062045
Subject: PLM 6 hour Results
Client Project: SMSD-17-6280; Rossevelt ES;
Floor Tile Abatement (Report
Amended 7/5/2017)

Date: Wednesday, July 05, 2017

Time: 10:45:57

Comments:

Number of Pages: 6
(including cover sheet)

CONFIDENTIALITY NOTICE: Unless otherwise indicated, the information contained in this communication is confidential information intended for use of the individual named above. If the reader of this communication is not the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is prohibited. If you have received this communication in error, please immediately notify the sender by telephone and return the original message to the above address via the US Postal Service at our expense. Preliminary data reported here will be verified before final report is issued. Samples are disposed of in 60 days or unless otherwise instructed by the protocol or special instructions in writing. Thank you.

Certified Analysis Service 24 Hours A Day • 7 Days A Week Competitive Prices

visit our web site - www.amerisci.com

Boston • Los Angeles • New York • Richmond

**AmeriSci Los Angeles**

24416 S. Main Street, Ste 308

Carson, California 90745

TEL: (310) 834-4868 • FAX: (310) 834-4772

PLM Bulk Asbestos Report

Alta Environmental
Attn: Cesar Ruvalcaba
3777 Long Beach Blvd.
Annex Building
Long Beach, CA 90807-3335

Date Received 06/30/17**Date Examined** 06/30/17**AmeriSci Job #** 917062045**P.O. #****Page** 1 **of** 4**RE:** SMSD-17-6280; Roosevelt ES; Floor Tile Abatement (Report Amended 7/5/2017)

Client No. / HGA	Lab No.	Asbestos Present	Total % Asbestos
01	917062045-01L1	Yes	5 %
Location: Building J - Room 4 Brown 9x9 FT/Mastic			(by CVES) by Thu M. Nguyen on 06/30/17
Analyst Description: Brown, Homogeneous, Fibrous, Floor Tile			
Asbestos Types: Chrysotile 5.0 %			
Other Material: Non-fibrous 95 %			
01	917062045-01L2	Yes	2 %
Location: Building J - Room 4 Brown 9x9 FT/Mastic			(by CVES) by Thu M. Nguyen on 06/30/17
Analyst Description: Black, Heterogeneous, Fibrous, Mastic			
Asbestos Types: Chrysotile 2.0 %			
Other Material: Non-fibrous 98 %			
01	917062045-01L3	No	NAD
Location: Building J - Room 4 Brown 9x9 FT/Mastic			(by CVES) by Thu M. Nguyen on 06/30/17
Analyst Description: Yellow, Heterogeneous, Non-Fibrous, Glue			
Asbestos Types:			
Other Material: Non-fibrous 100 %			
02	917062045-02L1	Yes	5 %
Location: Building J - Room 4 Brown 9x9 FT/Mastic			(by CVES) by Thu M. Nguyen on 06/30/17
Analyst Description: Brown, Homogeneous, Fibrous, Floor Tile			
Asbestos Types: Chrysotile 5.0 %			
Other Material: Non-fibrous 95 %			
02	917062045-02L2	Yes	5 %
Location: Building J - Room 4 Brown 9x9 FT/Mastic			(by CVES) by Thu M. Nguyen on 06/30/17
Analyst Description: Black, Heterogeneous, Fibrous, Mastic			
Asbestos Types: Chrysotile 5.0 %			
Other Material: Non-fibrous 95 %			

PLM Bulk Asbestos ReportSMSD-17-6280; Rossevelt ES; Floor Tile Abatement (Report
Amended 7/5/2017)

Client No. / HGA	Lab No.	Asbestos Present	Total % Asbestos
02	917062045-02L3	No	NAD
Location: Building J - Room 4 Brown 9x9 FT/Mastic			(by CVES) by Thu M. Nguyen on 06/30/17
Analyst Description: Yellow, Heterogeneous, Non-Fibrous, Glue			
Asbestos Types:			
Other Material: Non-fibrous 100 %			
03	917062045-03L1	Yes	5 %
Location: Building J - Room 4 Brown 9x9 FT/Mastic			(by CVES) by Thu M. Nguyen on 06/30/17
Analyst Description: Brown, Homogeneous, Fibrous, Floor Tile			
Asbestos Types: Chrysotile 5.0 %			
Other Material: Non-fibrous 95 %			
03	917062045-03L2	Yes	5 %
Location: Building J - Room 4 Brown 9x9 FT/Mastic			(by CVES) by Thu M. Nguyen on 06/30/17
Analyst Description: Black, Homogeneous, Fibrous, Mastic			
Asbestos Types: Chrysotile 5.0 %			
Other Material: Non-fibrous 95 %			
03	917062045-03L3	No	NAD
Location: Building J - Room 4 Brown 9x9 FT/Mastic			(by CVES) by Thu M. Nguyen on 06/30/17
Analyst Description: Yellow, Heterogeneous, Non-Fibrous, Glue			
Asbestos Types:			
Other Material: Non-fibrous 100 %			
04	917062045-04L1	Yes	3 %
Location: Building G - Counselor's Office - Beige 9x9 FT/Mastic			(by CVES) by Thu M. Nguyen on 06/30/17
Analyst Description: Beige, Homogeneous, Fibrous, Floor Tile			
Asbestos Types: Chrysotile 3.0 %			
Other Material: Non-fibrous 97 %			
04	917062045-04L2	Yes	3 %
Location: Building G - Counselor's Office - Beige 9x9 FT/Mastic			(by CVES) by Thu M. Nguyen on 06/30/17
Analyst Description: Black, Homogeneous, Fibrous, Mastic			
Asbestos Types: Chrysotile 3.0 %			
Other Material: Non-fibrous 97 %			

Client Name: Alta Environmental

PLM Bulk Asbestos ReportSMSD-17-6280; Rossevelt ES; Floor Tile Abatement (Report
Amended 7/5/2017)

Client No. / HGA	Lab No.	Asbestos Present	Total % Asbestos
04	917062045-04L3	No	NAD
Location: Building G - Counselor's Office - Beige 9x9 FT/Mastic			(by CVES) by Thu M. Nguyen on 06/30/17
Analyst Description: Yellow, Heterogeneous, Non-Fibrous, Glue			
Asbestos Types:			
Other Material: Non-fibrous 100 %			
05	917062045-05L1	Yes	3 %
Location: Building G - Counselor's Office - Beige 9x9 FT/Mastic			(by CVES) by Thu M. Nguyen on 06/30/17
Analyst Description: Beige, Homogeneous, Fibrous, Floor Tile			
Asbestos Types: Chrysotile 3.0 %			
Other Material: Non-fibrous 97 %			
05	917062045-05L2	Yes	3 %
Location: Building G - Counselor's Office - Beige 9x9 FT/Mastic			(by CVES) by Thu M. Nguyen on 06/30/17
Analyst Description: Black, Heterogeneous, Fibrous, Mastic			
Asbestos Types: Chrysotile 3.0 %			
Other Material: Non-fibrous 97 %			
05	917062045-05L3	No	NAD
Location: Building G - Counselor's Office - Beige 9x9 FT/Mastic			(by CVES) by Thu M. Nguyen on 06/30/17
Analyst Description: Yellow, Heterogeneous, Non-Fibrous, Glue			
Asbestos Types:			
Other Material: Non-fibrous 100 %			
06	917062045-06L1	Yes	3 %
Location: Building G - Counselor's Office - Beige 9x9 FT/Mastic			(by CVES) by Thu M. Nguyen on 06/30/17
Analyst Description: Beige, Homogeneous, Fibrous, Floor Tile			
Asbestos Types: Chrysotile 3.0 %			
Other Material: Non-fibrous 97 %			
06	917062045-06L2	Yes	3 %
Location: Building G - Counselor's Office - Beige 9x9 FT/Mastic			(by CVES) by Thu M. Nguyen on 06/30/17
Analyst Description: Black, Heterogeneous, Fibrous, Mastic			
Asbestos Types: Chrysotile 3.0 %			
Other Material: Non-fibrous 97 %			

Client Name: Alta Environmental


PLM Bulk Asbestos Report

SMSD-17-6280; Rossevelt ES; Floor Tile Abatement (Report
Amended 7/5/2017)

Client No. / HGA	Lab No.	Asbestos Present	Total % Asbestos
06	917062045-06L3	No	NAD
Location: Building G - Counselor's Office - Beige 9x9 FT/Mastic			(by CVES) by Thu M. Nguyen on 06/30/17
Analyst Description: Yellow, Heterogeneous, Non-Fibrous, Glue			
Asbestos Types:			
Other Material: Non-fibrous 100 %			

Reporting Notes:Analyzed By: Thu M. Nguyen ; Date Analyzed: 6/30/2017 07/05/17

*NAD = no asbestos detected; Detection Limit <1%; Reporting Limits: CVES = 1%, 400 Pt Ct = 0.25%, 1000 Pt Ct = 0.1%; NA = not analyzed; NA/PS = not analyzed / positive stop; NVA = No Visible Asbestos; PLM (polarized light microscopy) Bulk Asbestos Analysis by EPA 600/R-93/116, including requirements for EPA 600/M4-82-020 per 40 CFR 763 (NVLAP Lab #200346-0, CA ELAP lab #2322); Note: PLM is not consistently reliable in detecting asbestos in floor coverings and similar NOB materials. TEM is currently the only method that can be used to determine if this material can be considered or treated as non-asbestos-containing in New York State (also see EPA Advisory for floor tile, FR 59, 146, 38970, 8/1/94). NIST Accreditation requirements mandate that this report must not be reproduced except in full with the approval of the laboratory. This PLM report relates ONLY to the items tested.

Reviewed By: 

917062045

Subject: RE: 917062045 SMSD-17-6280; Jefferson E.S
From: Cesar Ruvalcaba <Cesar.Ruvalcaba@altaenviron.com>
Date: 7/5/2017 9:22 AM
To: "ameriscila@amerisci.com" <ameriscila@amerisci.com>

Please revised the site name from Jefferson ES, to Roosevelt ES.

Cesar Ruvalcaba
PROJECT MANAGER



Expertise to Reduce Your Environmental and Safety Risks

3777 Long Beach Blvd, Annex Building, Long Beach, CA 90807
o. 562.495.5777 | c. 310-951-9485 | f. 562.495.5877
Cesar.Ruvalcaba@altaenviron.com | www.altaaenviron.com

2017 Compliance Calendar [download here](#).

OSHA Alert: New Worker Health & Safety Requirement for silica. [Read More Here](#).



Alta Environmental is the premier environmental services consultancy serving the needs of municipal, industrial, and construction clients throughout the Western United States. For more information about our air and water environmental compliance, subsurface remediation, building sciences and occupational safety capabilities, please [click here](#) for our website.

This email communication may contain CONFIDENTIAL INFORMATION WHICH ALSO MAY BE LEGALLY PRIVILEGED and is intended only for the use of the intended recipients identified above. If you are not the intended recipient of this communication, you are hereby notified that any unauthorized review, use, dissemination, distribution, downloading, or copying of this communication is strictly prohibited. If you are not the intended recipient and have received this communication in error, please immediately notify us by reply email, delete the communication and destroy all copies.

From: AmeriSci LA [mailto:ameriscila@amerisci.com]
Sent: Friday, June 30, 2017 7:41 PM
To: Cesar Ruvalcaba <Cesar.Ruvalcaba@altaenviron.com>
Subject: 917062045 SMSD-17-6280; Jefferson E.S



Virus-free. www.avg.com

Recd By: K.V. [Signature]
7/5/17 @ 1030

3. Lead in Wipe Sample Analysis Report



Please Reply To:

AmeriSci Los Angeles

24416 S. Main Street, Ste 308
Carson, California 90745
TEL: (310) 834-4868 • FAX: (310) 834-4772

FACSIMILE TELECOPY TRANSMISSION

To: Cesar Ruvalcaba
Alta Environmental
Fax #:

Email: cesar.ruvalcaba@altaenviron.com

From:
AmeriSci Job #: 417071192
Subject: Lead (wipe) 3 day Results
Client Project: SMSD-17-6800; Roosevelt ES

Date: Friday, July 14, 2017

Time: 12:11:24

Comments:

Number of Pages: 03
(including cover sheet)

CONFIDENTIALITY NOTICE: Unless otherwise indicated, the information contained in this communication is confidential information intended for use of the individual named above. If the reader of this communication is not the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is prohibited. If you have received this communication in error, please immediately notify the sender by telephone and return the original message to the above address via the US Postal Service at our expense. Preliminary data reported here will be verified before final report is issued. Samples are disposed of in 60 days or unless otherwise instructed by the protocol or special instructions in writing. Thank you.

Certified Analysis Service 24 Hours A Day • 7 Days A Week Competitive Prices
visit our web site - www.amerisci.com

Boston • Los Angeles • New York • Richmond

**AmeriSci Los Angeles**

24416 S. Main Street, Ste 308
Carson, California 90745
TEL: (310) 834-4868 • FAX: (310) 834-4772

AmeriSci Job #: 417071192**Lead Analysis Results****Date Received: 07/13/17****Date Analyzed: 07/14/17**

Dust Wipes

EPA Method 3050B/7000B

Alta Environmental

Long Beach, CA

Job Site: SMSD-17-6800; Roosevelt ES

AmeriSci # 417071192	Client Number	Sample Location	Area (ft ²)	Lead Content (µg/ft ²)
01	01	Bldg E North Center Rm 8	1	<10
02	02	Bldg K North Center Rm 6	1	<10
03	03	Bldg G South Center Rm 3	1	<10
04	04	Bldg J South Center Admin	1	<10

AmeriSci Reporting Limit is 10 ug/wipe, prior to any dilutions due to high analyte concentrations or matrix interferences. AmeriSci does not correct sample results by the blank value. All analytical batch data met quality control criteria unless otherwise noted. CA ELAP No. 2322.

Reviewed by: _____


HUD guidelines for dust wipes are:

40 ug/ft² for floors, 250 ug/ft² for interior window sills, 400 ug/ft² for interior windowAnalyzed by: 
Soheir Gales, Chemist [mp]

ELAP No: CA 2322

Page 1 of 1

Boston • Los Angeles • New York • Richmond



417071192

Appendix C

Alta Environmental Employee Certifications

State of California
Division of Occupational Safety and Health
Certified Site Surveillance Technician

Gustavo J Sanchez

Name

Certification No. 11-4732

Expires on 07/20/17

This certification was issued by the Division of Occupational Safety and Health as authorized by Sections 7180 et seq. of the Business and Professions Code.



State of California Department of Public Health

Lead-Related
Construction
Certificate


Certificate
Type

Expiration
Date

Sampling

Technician

10/21/2016



271446

Gustavo J. Sanchez

ID #: 23635

State of California
Division of Occupational Safety and Health
Certified Asbestos Consultant

Geoffrey O Mere

Name



Certification No. **11-4826**

Expires on **01/18/18**

This certification was issued by the Division of Occupational Safety and Health as authorized by Sections 7180 et seq. of the Business and Professions Code.

State of California Department of Public Health

Lead-Related
Construction
Certificate

Certificate
Type

Expiration
Date

Inspector/Assessor

04/30/2017



Geoffrey O. Mere

ID #: 24599

State of California
Division of Occupational Safety and Health
Certified Asbestos Consultant

Cesar Ruvalcaba



Name

Certification No. **95-1799**

Expires on **10/27/18**

This certification was issued by the Division of Occupational Safety and Health as authorized by Sections 7180 et seq. of the Business and Professions Code.

Lead-Related
Construction
Certificate

Certificate
Type

Expiration
Date



Inspector/Assessor	01/16/2018
Project Monitor	01/16/2018



Cesar A. Ruvalcaba

ID #: 6855